

826
FAP-21/22

2

GOVERNMENT OF PEOPLE'S REPUBLIC OF BANGLADESH
MINISTRY OF WATER RESOURCES
WATER RESOURCES PLANNING ORGANIZATION


FEDERAL REPUBLIC OF GERMANY

**KREDITANSTALT FÜR
WIEDERAUFBAU (KfW)**

FRENCH REPUBLIC

**CAISSE FRANCAISE DE
DEVELOPPEMENT (CFD)**

44



**BANK PROTECTION AND
RIVER TRAINING (AFPM)
PILOT PROJECT
FAP 21/22**

**TEST
AND
IMPLEMENTATION
PHASE**

**PROGRESS REPORT
NO. 24**

APRIL TO JUNE 1999



JAMUNA TEST WORKS CONSULTANTS, JOINT VENTURE
CONSULTING CONSORTIUM FAP 21/22

RHEIN-RUHR ING.-GES.MBH, DORTMUND/GERMANY

COMPAGNIE NATIONALE DU RHONE, LYON/FRANCE
PROF.DR. LACKNER & PARTNERS, BREMEN/GERMANY
DELFT HYDRAULICS, DELFT/NETHERLANDS

In association with:

BANGLADESH ENGINEERING &
TECHNOLOGICAL SERVICES LTD. (BETS)
DESH UPODESH LIMITED (DUL)

2489 2

**BANK PROTECTION AND RIVER TRAINING
(AFPM) PILOT PROJECT
FAP 21/22**

TEST AND IMPLEMENTATION PHASE

**PROGRESS REPORT
NO. 24**

APRIL TO JUNE 1999

6

**BANK PROTECTION AND RIVER TRAINING/AFPM PILOT PROJECT
FAP 21/22**

PROGRESS REPORT NO. 24

Table of Contents

| | Page |
|---|-------------|
| 1 GENERAL | |
| 1.1 The Project | 1 |
| 1.2 The Report | 2 |
| 1.3 Personnel Deployment | 2 |
| 1.4 Important Dates and Events | 2 |
| 2 BANK PROTECTION COMPONENT (FAP 21) | |
| 2.1 Preliminary Remark | 4 |
| 2.2 Test Site I at Kamarjani | |
| 2.2.1 General | 5 |
| 2.2.2 Monitoring of the Test Structures | 8 |
| 2.3 Test Site II at Bahadurabad | |
| 2.3.1 Introduction | 9 |
| 2.3.2 Monitoring of the Test Structures | 14 |
| 2.4 Test Site III | |
| 2.4.1 Introduction | 15 |
| 2.4.2 Selection of Test Sites | 16 |
| 2.4.3 Type of Structure | 16 |
| 2.4.4 Work Plan | 17 |
| 2.5 Reporting | 17 |
| 3 RIVER TRAINING (AFPM) COMPONENT (FAP 22) | |
| 3.1 Preliminary Remark | 18 |
| 3.2 Test Site I at Katlamari | |
| 3.2.1 The Test Structures | 19 |
| 3.2.2 Monitoring of the Test Structures | 19 |
| 3.3 Test Site II at Kundarapara | |
| 3.3.1 The Test Structures | 19 |
| 3.3.2 Monitoring of the Test Structures | 20 |
| 3.4 Reporting | 20 |

| List of Figures | Page |
|--|------|
| Fig. 1: Test Site I - Kamarjani; - Adaptation Works - Adaptation of Test Structure; General Project Layout | 7 |
| Fig. 2: Test Site II - Bahadurabad; General Layout of Test Structure (1996/97) | 11 |
| Fig. 3: Definition sketch of the Revetment Test Structure | 12 |

List of Tables

| | |
|--|----|
| Table 1: Bathymetric surveys at Kamarjani Test Site from April to June 1999 | 8 |
| Table 2: Details of Revetment Composition | 13 |
| Table 3: Bathymetric surveys at Bahadurabad Test Site from April to June 1999 | 14 |
| Table 1.1-1: Bank Protection Test Structures - FAP 21 Expatriate Professional Staff Activities during the Period 04/99 to 06/99 | 21 |
| Table 1.1-2: Bank Protection Test Structures - FAP 21 Local Professional Staff Activities during the Period 04/99 to 06/99 | 22 |
| Table 1.1-3: Bank Protection Test Structures - FAP 21 Local Support Staff Activities during the Period 04/99 to 06/99 | 23 |
| Table 1.2-1.1: Bank Protection Test Structures - FAP 21 Work Plan as per Letter to Proceed of May 1993 | 24 |
| Table 1.2-1.2: Bank Protection Test Structures - FAP 21 Work Plan Revision No. 1 as per proposal of September 1996 | 25 |
| Table 1.2-2: Bank Protection Test Structures - FAP 21 Work Plan Revision No. 1 as per proposal of September 1996 Fielded up to June 30, 1999 | 26 |
| Table 1.2-3.1: Bank Protection Test Structures - FAP 21 Staffing Schedule as per Letter to Proceed of May 1993 | 27 |
| Table 1.2-3.2: Bank Protection Test Structures - FAP 21 Staffing Schedule Revision No. 1 as per proposal of 1995 | 28 |
| Table 1.2-3.3: Bank Protection Test Structures - FAP 21 Staffing Schedule Revision No. 2 as per proposal of September 1996 | 29 |
| Table 1.2-4: Bank Protection Test Structures - FAP 21 Revision No. 2 as per proposal of September 1996 Staffing Schedule - Expatriate Professional Staff; Fielded up to June 30, 1999 | 30 |
| Table 1.2-5: Bank Protection Test Structures - FAP 21 Staffing Schedule Revision No. 2 as per proposal of September 1996 Local Professional Staff - Fielded up to June 30, 1999 | 31 |

| | Page |
|--|------|
| Table 1.2-6: Bank Protection Test Structures - FAP 21 Staffing Schedule Revision No. 3 | 32 |
| Table 1.2-7: Bank Protection Test Structures - FAP 21 Test Site - III Work Plan | 33 |
| Table 2.1-1: Studies on Recurrent Measures - FAP 22 Expatriate Professional Staff Activities during the period 04/99 to 06/99 | 34 |
| Table 2.1-2: Studies on Recurrent Measures - FAP 22 Local Professional Staff Activities during the period 04/99 to 06/99 | 35 |
| Table 2.2-1: Studies on Recurrent Measures - FAP 22 Work Plan as per proposal of August 1996 | 36 |
| Table 2.2-2: Studies on Recurrent Measures - FAP 22 Work Plan as per proposal of August 1996 Activities fielded up to December 31, 1997 | 37 |
| Table 2.2-3: Studies on Recurrent Measures - FAP 22 Work Plan as per proposal of December 1997 | 38 |
| Table 2.2-4: Studies on Recurrent Measures - FAP 22 Work Plan as per proposal of December 1997 Activities fielded up to June 30, 1999 | 39 |
| Table 2.2-5: Studies on Recurrent Measures - FAP 22 Staffing Schedule as per proposal of August 1996 and December 1997 | 40 |
| Table 2.2-6: Studies on Recurrent Measures - FAP 22 Staffing Schedule as per proposal of August 1996 and December 1997 Expatriate Professional Staff - Fielded up to June 30, 1999 | 41 |
| Table 2.2-7: Studies on Recurrent Measures - FAP 22 Staffing Schedule as per proposal of August 1996 and December 1997 Local Professional Staff - Fielded up to June 30, 1999 | 42 |

List of Annexes

- | | |
|---------|--|
| Annex A | FAP 21 / Test Site I - Water Level |
| Annex B | FAP 21 / Test Site I - Bathymetric Survey and Flow Velocities |
| Annex C | FAP 21 / Test Site I - Differential Models |
| Annex D | FAP 21 / Test Site I - Change of Bankline |
| Annex E | FAP 21 / Test Site I - Photographs |
| Annex F | FAP 21 / Test Site II - Water Level |
| Annex G | FAP 21 / Test Site II - Bathymetric Survey and Flow Velocities |
| Annex H | FAP 21 / Test Site II - Differential Models |
| Annex I | FAP 21 / Test Site II - Cross-Section end of June 1999 |
| Annex K | FAP 21 / Test Site II - Change of Bankline |
| Annex L | FAP 21 / Test Site II - Photographs |
| Annex M | FAP 21 / Test Site III - Differential Models at Ghutail |
| Annex N | FAP 21/22 - Table of Contents <ul style="list-style-type: none"> • Final Evaluation Report • Guidelines, and • Design Manual |

1 GENERAL

1.1 THE PROJECT

The Project FAP 21/22 consisting of the two components

- Bank Protection Pilot Project (FAP 21) and
- River Training and Active Flood Plain Management Pilot Project (FAP 22)

was awarded by the Flood Plan Coordination Organization (FPCO) represented by the Kreditanstalt für Wiederaufbau (KfW) to the joint venture Rhein-Ruhr Ingenieur-Gesellschaft mbH as lead partner, Compagnie Nationale du Rhône, Prof. Dr. Lackner & Partners and Delft Hydraulics in association with Bangladesh Engineering and Technological Services Ltd. (BETS) and Desh Upodesh Ltd. (DUL).

As per Terms of Reference the Consultancy Services are to be performed in two phases, a Planning Study Phase (Phase I) followed by a Test and Implementation Phase (Phase II) for the FAP 21 component.

The Consultancy Agreement was signed on October 14, 1991. The date of commencement was fixed on December 01, 1991.

The Inception Report was issued on March 21, 1992 and the Interim Report on July 16, 1992. The Draft Final Planning Study Report for the FAP 22 component was presented on December 19, 1992 and that for the FAP 21 component on January 18, 1993.

A joint mission of KfW and Caisse Française de Développement (CFD) had carried out from January 26 to February 07, 1993 the Project appraisal of Phase II. The Mission together with FPCO agreed with the overall concept for the Test and Implementation Phase of the FAP 21 component which started on June 01, 1993 after the "Letter to Proceed" had been issued by FPCO on May 15, 1993.

After a meeting held on June 21, 1993 the FAP Review Committee of the Ministry of Irrigation, Water Development and Flood Control recommended the Draft Final Planning Study Report of both the components for approval by the Technical Committee.

The Final Planning Study Report FAP 21/22 was presented on June 30, 1993 and approved by the FAP Technical Committee of the Ministry of Irrigation, Water Development & Flood Control on August 09, 1994.

With effect of January 01, 1996 the responsibilities of the client passed to the Water Resources Planning Organization (WARPO) of the in 1995 renamed Ministry of Water Resources.

The Bank Protection Pilot Project (FAP 21) consists of the construction of a Groyne Test Structure and a Revetment Test Structure at different test sites. The subcontract for the Groyne Test Structure at Kamarjani Test Site was awarded to the Consortium: The Engineers Limited and Corolla Corporation (BD) Ltd. on September 07, 1994. The actual construction works on site started on October 01, 1994 and were substantially completed end of April 1995. The subcontract for the construction of the Revetment Test Structure at Bahadurabad Test Site was awarded to the Joint Venture The Engineers Ltd.-Corolla Corporation (BD) Ltd. and Monico Ltd.-Boskalis International on September 30, 1995. The execution of works started in December 1995 but had to be suspended in January 1996 for various reasons. The construction works were resumed in November 1996 and substantially completed end of May 1997.

With reference to the suspension of works on the Revetment Test Structure early 1996 and the incomplete adaptation / repair works at the Groyne Test Structure, the Consultant recommended in July 1996 an extension of the monitoring period of the FAP 21 component by one year up to end of 1999 which was approved by the Ministry of Water Resources in March 1997. Hence, work plan and staffing schedule were adapted accordingly up to December 31, 1999.

During the review mission of KfW and AFD (new name of the French donor agency with effect from April 1998) it was agreed between the donors, WARPO and BWDB in July 1998 to implement a third FAP 21 test site. In December 1998 the Consultant submitted a technical and financial proposal relating to this decision along with a proposal for necessary modification of Consulting Services. On the basis of this the client and the donors approved an extension of the Contract up to the end of 2000.

The River Training and Active Flood Plain Management Pilot Project (FAP 22) was formally finalized by holding an international experts discussion from November 02 to 04, 1993 on the new concepts presented in the Final Planning Study Report. Based on the recommendations of the Experts a combination of two different recurrent measures was built in the dry season 1996/97 at Katlamari Test Site and monitored during the flood season 1997. Early January 1998, however, it emerged that the investigations at Katlamari could not be continued due to the morphological development in the test site area. Therefore, a new test site had to be selected which was finally found at Kundarapara, about 5 km east of Kamarjani Test Site. However, all activities had to be stopped in March and June 1998 respectively due to permanent problems with the local population in that area. Finally, it was decided to resume the tests under FAP 22 in connection with the implementation of the third FAP 21 test site.

1.2 THE REPORT

As per Section 12.01 and Appendix 1 of the Consulting Agreement as well as according to the Work Plan of the Test and Implementation Phase (Table 1 of Attachment 1 to "Letter to Proceed") a Progress Report is due at the end of June 1999. This report is the Progress Report as indicated above and spells out the work progress of Consulting Services and Construction Works in the period from April to June 1999.

This report presents for the two components of the pilot project a description in brief of the activities performed during this period.

1.3 PERSONNEL DEPLOYMENT

After issue of the "Letter to Proceed" the expatriate Consultants and their local counterparts took up their assignment. The personnel deployment during the period under review is shown in Table 1.1-1, 1.1-2 and 1.1-3 for the FAP 21 component and in Table 2.1-1 and 2.1-2 for FAP 22.

1.4 IMPORTANT DATES AND EVENTS

| | |
|-------------------|--|
| 15.05.1993 | Letter to Proceed |
| 01.06.1993 | Start of Test and Implementation Phase |
| 12.06.1993 | Subcontract for the construction and installation of the Filter Test Rig |
| 21.06.1993 | Meeting of FAP Review Committee on Draft Final Study Report FAP 21/22 |
| 30.06.1993 | Submission of Final Study Report FAP 21/22 |
| 14.07.1993 | Subcontract for Physical Model Tests |
| 23.07.1993 | Collapse of Manos Regulator at Kamarjani Test Site |
| 08. to 12.08.1993 | Visit of Members of the German Parliament |
| 18.09.1993 | Submission of Final Invoice Phase I |
| 28.09.1993 | Subcontract for topographic and hydrographic survey at Kamarjani Test Site |

| | |
|-------------------|---|
| 31.10.1993 | Subcontract for subsoil investigations at Kamarjani Test Site |
| 02. to 04.11.1993 | Experts Discussion FAP 22 |
| 10.02.1994 | Coordination meeting for Kamarjani Test Site with FPCO and BWDB |
| 23.02.1994 | Issue of Tender Documents for Kamarjani Test Site |
| 28.02.1994 | Submission of Experts Recommendations FAP 22 |
| 20.03.1994 | Pre-bid meeting for Test Site I |
| 17.04.1994 | Tender opening for Kamarjani Test Site |
| 08. to 20.06.1994 | Technical Assessment of Procurement Arrangements of the Consultant by Dr. Friedrich von Raumer on behalf of FPCO/KfW/CFD |
| 14. to 20.06.1994 | Review Mission of KfW/CFD |
| 18.06.1994 | Submission of Consultants Report on the results of the Experts Discussion FAP 22 |
| 09.08.1994 | Approval of Consultants Final Study Report by the FAP Technical Committee |
| 04.09.1994 | Order to Commence construction works at Kamarjani Test Site |
| 07.09.1994 | Subcontract signed for construction works at Kamarjani Test Site |
| 22.09.1994 | Submission of Tech. Report No.1 on Physical Model Tests |
| 22.09.1994 | Submission of Tech. Report No.2 on Morphological Prediction for Test Areas |
| 26.09.1994 | Coordination meeting for Kamarjani Test Site with FPCO and BWDB |
| 28. to 03.10.1994 | KfW mission for definition of Kamarjani Test Site location and discussions on import of geotextile material |
| 01.10.1994 | Start of Construction Works at Kamarjani Test Site. |
| 12. to 17.02.1995 | Review Mission of KfW/CFD |
| 26.02.1995 | Submission of Technical Report No. 3 on Filter Stability Investigation |
| 16.04.1995 | Issue of Tender Documents for Test Site II |
| 18.04.1995 | Submission of Technical Report No. 4 on Falling Apron Investigation |
| 15.05.1995 | Pre-bid meeting for Test Site II |
| 20. to 25.05.1995 | Audit of the Project (Test Site I at Kamarjani) |
| 30.05.1995 | Completion of construction works at Kamarjani Test Site |
| 11.06.1995 | Tender opening for Test Site II |
| 31.08.1995 | Order to Commence construction works at Bahadurabad Test Site |
| 10.09.1995 | Coordination meeting for Bahadurabad Test Site with FPCO |
| 20. to 26.09.1995 | KfW mission for definition of Bahadurabad Test Site location |
| 30.09.1995 | Subcontract signed for construction works at Bahadurabad Test Site |
| 01.12.1995 | Start of construction Works at Bahadurabad Test Site |
| 01.02.1996 | Suspension of Construction Works at Bahadurabad Test Site |
| 12.03.1996 | Submission of Technical Report No. 5 on Additional Model Tests |
| 20.03.1996 | Submission of letters of FORCE MAJEURE to WARPO for both Test Sites |
| 22.04.1996 | Proposal for Final Implementation of Revetment Test Structure at Test Site II |
| 26.06 to 03.07.96 | Review Mission of KfW/CFD |
| 18.07.1996 | Proposal for Modification of Consulting Services |
| 05.09.1996 | Submission of Report on Extended Studies on Recurrent Measures (FAP 22) |
| 30.09.1996 | Submission of Report on Monitoring and Adaptation 1995 at Test Site I |
| 29.10.1996 | Proposal for location of FAP 22 Test Site (Katlamari) |
| 13. to 17.11.1996 | Technical Review Mission of KfW/CFD |
| 26.11.1996 | Resumption of construction works at Bahadurabad Test Site |
| 24.12.1996 | Start of construction works at Katlamari Test Site (FAP 22) |
| 02.03.1997 | Approval of extension of the monitoring period up to December 31, 1999 |
| 20.03.1997 | Completion of construction works at Katlamari Test Site (FAP 22) |
| 31.05.1997 | Completion of construction works at Bahadurabad Test Site |
| 20. to 29.06.1997 | Technical Assessment of Procurement Arrangements of the Consultant by Dr. Friedrich von Raumer on behalf of WARPO/KfW/CFD |
| 11. to 19.07.1997 | Audit of the Project (Test Site I and II) |

| | |
|-------------------|---|
| 14. to 21.07.1997 | Technical Review Mission of KfW/CFD |
| 14.09.1997 | Submission of Technical and Financial Proposal for Consultancy Services and Construction of Low Cost and Recurrent Measures (FAP 22) |
| 06.01.1998 | Approval of modified Proposal of September 1997 for Consultancy Services and Construction of Low Cost and Recurrent Measures (FAP 22) |
| 07.02.1998 | Start of construction works at Kundarapara Test Site |
| 05.05.1998 | Submission of Technical Report No. 6 on Additional Model Tests |
| 14. to 23.07.1998 | Technical Review Mission of KfW/AFD |
| 23.12.1998 | Proposal for modification of Consulting Services for Test Site III |
| 01. to 07.03.1999 | Technical Review Mission of KfW/AFD |
| 31.05.1999 | Proposal for modification of Consulting Services for Test Site III (Revision 1) |
| 23.06.1999 | Order to commence with prefabrication of cc-blocks for Third Test Site |

2 BANK PROTECTION COMPONENT (FAP 21)

2.1 PRELIMINARY REMARK

The Consultant's services of the Test and Implementation Phase (Phase II) comprise all engineering and management tasks relating to the planning and execution of test structures at two test sites, their monitoring, adaptation, repair measures during subsequent years and handing over to the Client at the end of the contract period.

After submission of the Draft Final Planning Study Report a joint mission of KfW and CFD has carried out the project appraisal to proceed into Phase II of the Project. The Mission agreed to the overall concept of Phase II proposed by the Consultant the essence of which is the construction of permeable groynes and of various types of revetments at two different test sites in two successive seasons.

However, the remaining lead time of the programme as presented in the Draft Final Planning Study Report for additional studies, final design, procurement, subcontracting and preparation of construction was found to be too short in view of the administrative and technical difficulties identified by the Consultant and the Mission. There seemed to be unacceptable risks that the construction of the test works at the first test site could not be completed successfully during the dry season 1993/94 which in turn would have led to major cost increases and endangered the achievement of meaningful test results.

A mutual understanding between all parties concerned had been reached on a postponement of the start of the construction period and of the end of the Project by one year. Moreover, it was decided to reduce the magnitude of the test works on the two selected test sites in order to reserve funds for further improvement of the test structures or, if necessary and possible, for the construction of new structures. Since in July 1998 remaining funds of about DM 8.4 million were estimated taking into account costs for monitoring and maintenance of the first two test structures until the end of the Project, all parties concerned came on request of the client to an agreement to utilise the contract amount up to 100 % and to implement a third test site.

The Table 1.2-1.1 is showing the Work Plan and Table 1.2-3.1 the Staffing Schedule of the Test and Implementation Phase as per "Letter to Proceed" of May 15, 1993. Table 1.2-3.2 presents the revised Staffing Schedule submitted along with the Progress Report No. 6 and adapted to the donors' comments, whereas Table 1.2-1.2 and Table 1.2-3.3 are showing the Work Plan and the Staffing Schedule as per proposal of July 1996, approved in March 1997. Table 1.2-2 is indicating the actual progress of works and Table 1.2-4 and Table 1.2-5 the actual deployment of the expatriate and local professional staff respectively during the period under review.

2.2 TEST SITE I AT KAMARJANI

2.2.1 General

Initially, the test structure comprised of 6 groynes, each of them a combination of an impermeable and a permeable section with increasing permeability towards the river of which 3 groynes (G-1 to G-3) were partly constructed off-shore and on-shore while the other ones G-B1, G-B2 and G-A were built on the flood plain. All six structures launch from and were built against an embankment constructed under the authority of the Bangladesh Water Development Board (BWDB).

The main components of the groyne test field are the groynes G-1 to G-3, whereas G-B1, G-B2 and G-A which were built upstream and downstream respectively from the main groynes are intended to supplement the functioning and effects of the latter.

The "Order to Commence" the construction works was issued on September 04, 1994 and the works were substantially completed in April 1995.

The structure was "tested" by the river for the first time during the flood season 1995 which was marked by five flood peaks of which three represent events with more than 10 years re-occurrence and a maximum water level on July 10, 1995 corresponding to a situation of about 25 years re-occurrence.

The first four flood peaks contributed to three major damage events within the test site area:

- destruction of the impermeable groyne head of groyne G-2 and loss of piles of the permeable section;
- breach of the main embankment about 80 m downstream from groyne G-2, and
- collapsing of the impermeable part of groyne G-3 at the downstream side and destruction of the impermeable groyne head.

The initial findings of damage causes and the results of additional physical model tests performed in November/December 1995 at the River Research Institute at Faridpur had identified improvement and adaptation measures which had to fulfil mainly the following conditions:

- to substantially reduce the magnitude of return currents and vortices within the groyne field in particular along the main embankment, and
- to improve the transition between the permeable and impermeable part of the groynes with the aim to further limit the development of severe return currents, turbulences and vortices.

For the design of adaptation and repair measures, the design parameters as per original design of the groyne structure were being maintained. Only the downstream part of the impermeable groyne heads received substantially increased launching aprons.

Since the main river attack during the monsoon season 1996 was expected downstream from groyne G-A threatening the main embankment near the Manos river estuary, a new supplementary groyne G-A/2 was built 200 m downstream from G-A. However, the execution of the adaptation and repair works was hampered by the political situation in the country in 1995 and the first quarter 1996 with the result that the works could not be completed in time due to the rising water level. Especially, groyne G-2 remained incomplete because the gap between the remaining pile structure built in 1995 and the relocated main embankment could not be closed by driving further piles as per design.


During the flood season 1996 the river banks in the area of Kamarjani continued to be eroded and also the Groyne Test Structure came under attack again due to the attraction of the flow by the scour hole in front of the groynes. However, due to the adaptation of the structure and the morphological

development in the test site area no damages to the structure occurred during the monsoon season 1996 except to the main embankment which was slightly damaged by wave erosion in those areas where the upper part was only protected by grass sods. Repair works were carried out in November 1996 and the grass sod protection was replaced by brick mattressing. Further repair works of the pile structure of groyne G-2 was carried out by driving 23 Nos steel piles ϕ 711 mm and 32 m length as well as by construction of 12 Nos of reinforced in-situ concrete piles between the toe of the relocated main embankment and the pile structure left over and intact after the monsoon 1995.

From September 1997 to end of January 1998 ten additional physical model tests were performed in the River Research Institute in Faridpur, the objective of which was (1) to investigate the causes of damages observed in 1995 and (2) to gain more information/knowledge of the behaviour of the groynes/groyne field in order to be in a position to formulate design rules at the end of the Project in 1999 and to work out guidelines and manuals for their application.

During the monsoon season 1998 no damages to the test structure occurred. Hence, no adaptation and repair works are necessary in the dry season 1998/99.

The general layout of the test structure after the execution of adaptation and repair works is shown in Fig. 1.



2.2.2 Monitoring of the Test Structures

Since the final objective of the bank protection pilot project is to develop and optimise design criteria, cost-effective construction and maintenance methods which will serve as future standards appropriate for the prevailing conditions at the Jamuna and other rivers of Bangladesh, regular monitoring, preventive maintenance and adaptation of the works is a must after installation of the test structure. Hence, monitoring started immediately after completion of the works in 1995. The following activities have been performed during the period under review:

(1) Bathymetry

Bathymetry surveys were done to detect and record planform and riverbed changes and their influence on the stability of the test structure. The activities during the months of April to June 1999 are shown in Table 1. All the surveys were finally processed in the office in Dhaka and the results are shown in contour charts.

The results of the main surveys of April and May are given in Annex B. The survey of June could not be completed and the results will be presented together with those of July in the next Progress Report.

| Date | Survey Area | | |
|------|-------------|-------------|-------------|
| | April 1999 | May 1999 | June 1999 |
| 01 | | | |
| 02 | | | |
| 03 | | | |
| 04 | | | |
| 05 | | | |
| 06 | | | |
| 07 | | | |
| 08 | | | |
| 09 | | | |
| 10 | | | |
| 11 | | | |
| 12 | | | |
| 13 | | | |
| 14 | | | |
| 15 | | | |
| 16 | | | |
| 17 | | | |
| 18 | | | |
| 19 | | | |
| 20 | | | |
| 21 | main survey | | |
| 22 | main survey | | |
| 23 | main survey | | |
| 24 | main survey | | |
| 25 | main survey | | |
| 26 | main survey | | |
| 27 | main survey | | |
| 28 | main survey | main survey | main survey |
| 29 | | main survey | |
| 30 | | main survey | |
| 31 | | | |

Table 1: Bathymetry surveys at Kamarjani Test Site from April to June 1999

(2) Topographic Measurements

The topographic measurements were done by using Electronic Distance Measurement (EDM) equipment & levelling instrument. During the period under review the following works were performed:

| | |
|-------|---|
| 26/04 | bankline from Syedpur to Balashi Ghat |
| 28/05 | bankline from Syedpur to Balashi Ghat |
| 29/05 | waterline at Kharjani and Batkamari chars |
| 04/06 | water level gauge at G-A shifted and zero value measured at 19.48 m + PWD |
| 13/06 | water level gauge at G-A shifted and zero value measured at 18.23 m + PWD |
| 25/06 | water level gauge at G-A shifted and zero value measured at 19.50 m + PWD |
| 27/06 | water level gauge at G-A shifted and zero value measured at 20.72 m + PWD |

(3) Measurement by the Monitoring System

The monitoring system is located at groyne G-2 and recording water level information, wave heights and periods, test pile inclination and acceleration, wind speed and direction as well as other meteorological data like temperature, precipitation and relative humidity. Data are shown in the monthly reports on monitoring of the test structures.

(4) Measurement of Flow Velocity and Direction

Float track measurements were continued as well as measurements with the Valeport currentmeter in the Kamarjani main channel and Kundarapara cut-off channel. Results are presented in the monthly reports on monitoring of the test structures and in Annex B.

(5) Observations

After the exceptional low water end of March the water level started significantly to rise on April 10. A first peak was recorded on May 08 at 18.61 m + PWD. After a drop of 1.5 m within a fortnight, a sharp rise of 3.36 m within 11 days was observed with a peak at 20.47 m + PWD on June 05. The highest water level during the period under review was recorded on June 29 at 21.50 m + PWD.

During the month of April slow bank erosion was observed between Rasulpur and Balashi Ghat. With the rising water level the width and the activities of the main channels increased. The erosion downstream from the groyne field continued, but also the char in front of the groynes G-2 and GA-2 started to erode. On the other hand the connecting channels between the Kamarjani main channel and the Kundarapara channel silted up in May. The deposition with a maximum of about 3 m in May resulted in declining of the Kundarapara channel.

2.3 TEST SITE II AT BAHADURABAD

2.3.1 Introduction

The construction of the Revetment Test Structure was originally planned about 4 km south of Bahadurabad Ghat based on the investigations during the Study Phase. Since, however, no substantial erosion occurred at the pre-selected test site, this area was abandoned and a more suitable one was selected in September/October 1995 at Kulkandi-village just downstream from Bahadurabad Ghat. The decision on the final location of the test structure was taken on October 11, 1995. However, end November 1995 it emerged that the Subcontractor could not mobilise the main construction equipment for dredging and under water works in time. After he had admitted his inability to do so, the Consultant informed the Subcontractor on December 05, 1995 of his failure to comply with the contractual obligations in accordance with Sub-Clause 63.1 (b) of the Conditions of Contract. On January 20, 1996 the Subcontractor was notified in accordance with Sub-Clause 46.1 of the Conditions of Contract that the rate of progress of works was too slow to comply with the contractual Time of Completion and finally it was decided on January 31, 1996 to defer the final completion of the test structure until next dry season.

Based on the experience in 1995 and January 1996, and after identification of the main constraints preventing the completion of Works as per original schedule, a proposal for the final implementation of the Revetment Test Structure during the dry season 1996/97 was submitted in April 1996 taking into account the morphological analysis of the test area in March and May 1996 and the expected morphological development during the monsoon season 1996.

However, in August 1996 a deep channel shifted towards the bank of the selected test site and over the full length of the planned structure with severe erosion of the river bank resulting in a complete loss of the unprotected structure of 1995/96. Hence, another location of the Revetment Test Structure had to be determined and the design of the structure to be adapted accordingly. A proposal was presented to WARPO on October 19, 1996 which was discussed with the client and the donors during a review mission of the latter from November 13 to 17, 1996 with the final decision in favour of the location as shown in Fig. 2.

The start and the implementation of works was strongly affected by the land acquisition problem and the progress of works was already behind schedule at the end of 1996, because the subcontractor could only start the actual works on November 20, 1996 and concentrated till the end of the year mainly on earth works. Even after the client and the donors had decided during their meeting in November 1996 to proceed with the construction works, the concerned authorities of the Government of Bangladesh took almost another month for compensation payment to the local population after the donors had agreed to advance necessary funds.

Due to the above mentioned circumstances the delay of the actual construction works accumulated to almost 2.5 months. However, the Consultant and his Subcontractor made every effort to make up for lost time and on June 15 the Client had been informed that the Revetment Test Structure was complete in all respects on June 12, 1997.

During the construction phase the structure was protected by a natural earth dam. This was important for the completion of the falling aprons. It remained intact for a longer period than expected and was finally washed away only in the last week of June 1997. Hence, the test structure became subjected to flow and wave attack and the falling aprons started to function. During the monsoon 1997 the structure was strongly attacked by the river and severe erosion downstream from the structure was observed. In July flow velocities up to 3.9 m/s were measured and a scour hole developed in front of Section D and E the deepest level of which was at $-7.0 \text{ m} + \text{PWD}$. The river attack continued also in August and September just as the severe erosion downstream from the test structure which was about 100 m in September in an area about 1 km downstream from the structure.

Though the flow velocity decreased considerably in September, the depth of the scour hole in front of the structure increased and shifted to Section G and H. The deepest level was recorded at $-14 \text{ m} + \text{PWD}$. In October 1997 a mid channel char continued to grow in front of the Railway ferry ghat. This resulted in a reduction of width and depth of the channel near the bank upstream from the Revetment Test Structure, whereas the western channel developed further and attacked the river bank just downstream from the structure. Considerable erosion of some 50 m were recorded in October and this process continued till the end of the year. However, no damage to the structure was observed, the falling aprons functioned as expected and at the end of the year sedimentation in the area of the falling aprons of Section G and H and in the channel occurred.

Also during the first quarter of 1998 erosion has been observed downstream from the structure up to Ghutail Bazar. When the water level started to rise at about mid March, the test structure came under attack again, but the falling aprons continued to function as expected. In June and July sedimentation occurred in front of the structure with maximum deposition of about 17.5 m along Section H-2. In August, however, fresh erosion gave way to the sedimentation process and continued along the structure till end of the year affected in the last quarter by the formation of a new char in front of the structure. During the whole year 1998 no damages to the structure caused by the river were observed.

20

REVETMENT TEST STRUCTURE DEFINITION SKETCH




Figure 3: Definition Sketch of the Revetment Test Structure

DETAILS OF REVETMENT COMPOSITION

A. COVER LAYER

| Test Structure | A-end | A-1 | A-2 | B | C | D | E | F | G | H-1 | H-2 |
|--|--|--|---|--|--|--|--|---|---|---|---|
| In all sections Durba grass sods laid on Geo-jute soil saver | | | | | | | | | | | |
| Land-sided slope | Brick mattress d = 15 cm | ~ 74.70 | ~ 74.70 | ~ 99.10 | ~ 93.20 | 88.0 | 90.0 | 88.0 | 100.0 | ~ 82.75 | ~ 97.60 |
| Approximate length along toe of upper slope (at berm level) | ~ 87.40 | | | | | | | | | | |
| Revetment above berm level (+15 m to +22.0m PWD) | Brick mattress d = 15 cm | Brick mattress d = 15 cm | Wiremesh d = 23/36 cm with stone fill Grade B (D ₅₀ = 15 cm) (D ₉₀ = 15 cm) | Wiremesh mattress d = 23 cm with stone fill Grade B (D ₅₀ = 15 cm) on intermediate rubble layer (d = 25 cm) | CC - blocks D ₅₀ = 30 cm hand-laid in single, diagonal lines | CC - blocks D ₅₀ = 30 cm hand-laid in single, parallel lines | Interlocking CC-slabs (ship-lap type) | Wiremesh mattress d = 36 cm with brick fill | Interlocking CC-slabs (tongue-groove type) on intermediate layer | Rip-rap Grade C (D ₅₀ = 20 cm) Top 20 cm with stone pitching (d = 50 cm) | Rip-rap Grade C (D ₅₀ = 20 cm) Top 20 cm with stone pitching (d = 40 cm) |
| Launching Apron at and below berm level (+14.5 m to +15.3 m PWD) | | Dumped CC - blocks D ₅₀ = 30 cm | Dumped CC - blocks D ₅₀ = 30 cm | Dumped CC-blocks Edge us: D ₅₀ = 50 cm Center: D ₅₀ = 35 cm Edge ds: D ₅₀ = 40 cm | Articulated Rano- mattress d = 23/36 cm; fill grade B; C, D ₅₀ = 25 cm; with inter-connecting steel wire ropes and anchors placed at berm level | Articulated CC-block mattress with inter-connecting steel wire ropes and anchors placed at berm level | FORESHORE - mattress (collapsible block mattress with cement grout fill) | PROFIX - mattress (tubular fabric mattress with sand and sand-bitumen fill) | INCOMAT - sandflex mattress (collapsible block mattress with sand fill) | Rip-rap Grade F (D ₅₀ = 25-35-45 cm) | CC - blocks D ₅₀ = 30 cm (mixed) |
| Transition between launching apron and falling apron | | CC - blocks D ₅₀ = 30 cm | CC - blocks D ₅₀ = 30 cm | CC - blocks D ₅₀ = 35 cm | Geo-sand-container Type E (900kg/No.) | CC - blocks D ₅₀ = 40 cm | CC - blocks D ₅₀ = 40 cm | CC - blocks D ₅₀ = 30 cm *1 | CC - blocks D ₅₀ = 35 cm *2 | | |
| Falling Apron (level +14.5 m PWD) | Dumped CC - blocks D ₅₀ = 30 cm | Dumped CC - blocks D ₅₀ = 35 cm D ₅₀ = 40 cm (mixed) | Rip-rap, Grade E (D ₅₀ = 30 cm) | Geo-sand-container Type C (180kg/No.) | Geo-sand-container Type E (900kg/No.) | CC - blocks D ₅₀ = 40 cm | CC - blocks D ₅₀ = 45 cm | CC - blocks D ₅₀ = 40/45 cm (mixed) | CC - blocks D ₅₀ = 35/40 cm (mixed) | Selected boulders D ₅₀ = 35-45 cm | |
| Exposed edge of falling apron | | | Rip-rap, Grade F (D ₅₀ = 25/35/ 45 cm) | Geo-sand-container Type D (250kg/No.) | | CC - blocks D ₅₀ = 45 cm | | Gabion socks with stone fill Grade B (D ₅₀ = 15 cm) (300kg/No.) | CC - blocks D ₅₀ = 40 cm | | |

us : upstream
ds : downstream

B. FILTER LAYER

| Test Structure | A-end | A-1 | A-2 | B | C | D | E | F | G | H-1 | H-2 |
|---|----------------------------------|---------------------|---------------------|---------------------|-------------------------------|---------------------|---|---|---|---------------------|---------------------------|
| In all sections Geo-jute Soil Saver | | | | | | | | | | | |
| Land -sided slope | GF-1 | ~ 74.70 | ~ 74.70 | ~ 99.10 | ~ 93.20 | 88.0 | 90.0 | 88.0 | 100.0 | ~ 82.75 | ~ 97.60 |
| Approximate length along toe of upper slope (at berm level) | ~ 87.40 | | | | | | | | | | |
| Geotextile filter mats above berm level | GF-1/5 BIDIM b7 HoTe O22/4 | GF-1 BIDIM b7 | GF-5 HoTe O 22/4 | GF-2 BIDIM S 550 | Filter III on filter II | GF-2 BIDIM S 550 | GF-1 DATEX AD1300 | GF-1 DATEX AD1300 | GF-1 DATEX AD1300 | GF-4 BIDIM S 700 | GF-4/-2 HoTe E650/K251 |
| Geotextile filter mats at and below berm level | GF-1/5 BIDIM b7 HoTe O22/4 | GF-2 BIDIM S 550 | GF-2 BIDIM S 550 | GF-4 HoTe K 251 | GF-2 DATEX AD1600 | GF-4 BIDIM S 700 | FORESHORE - mattress (collapsible fabric block mattress with cement grout fill) | PROFIX - mattress (tubular fabric mattress with sand and sand-bitumen fill) | GF-1 (sub-layer to INCOMAT sand flex mattress) | GF-1 BIDIM S 390 | GF-1 BIDIM S 390 |

Table 2: Details of Revetment Composition

2.3.2 Monitoring of the Test Structures

Monitoring of the Revetment Test Structure started already during the construction phase in January 1997. During the period under report the following activities have been performed:

(1) Bathymetry

Bathymetry surveys are mainly done to record riverbed changes in front of the test structure and to detect their influence on the stability of the structure, in particular to find out the behaviour / functioning of the falling aprons and launching aprons, since this is decisive for the overall stability of the test structure.

The activities during the months of April to June 1999 are shown in Table 3. All the surveys were finally processed in the office in Dhaka and the results are shown in contour charts as well as differential models (see Annex G and H).

| Date | Survey Area | | |
|------|----------------------|----------------------|----------------------|
| | April 1999 | May 1999 | June 1999 |
| 01 | | | |
| 02 | | | |
| 03 | | | |
| 04 | | | |
| 05 | | site survey | |
| 06 | | | |
| 07 | | | |
| 08 | | | |
| 09 | | | |
| 10 | | | |
| 11 | | | |
| 12 | | | |
| 13 | | | |
| 14 | | | |
| 15 | main survey | | |
| 16 | main and site survey | | main survey |
| 17 | main survey | | main survey |
| 18 | main survey | | main and site survey |
| 19 | | | |
| 20 | | | |
| 21 | | | |
| 22 | | | |
| 23 | | | |
| 24 | | site survey | |
| 25 | | main and site survey | |
| 26 | | | |
| 27 | | | |
| 28 | | | site survey |
| 29 | | | |
| 30 | | | |
| 31 | | | |

Table 3: Bathymetry surveys at Bahadurabad Test Site from April to June 1999

Moreover, measurements have been carried out regularly in the individual sections of the structure. The aim of these activities is to get more information on erosion and sedimentation in the channel in front of the structure, in the area of the falling aprons and on the functioning of the falling/launching aprons. The results of these measurements are given as cross-sections in Annex I.

(2) Topographic Measurements

During the period under review the following works were performed:

| | |
|----------------|---|
| 22/04 | bankline from Harindhara to the test structure and from Belgacha to Ghutail Bazar |
| 22/04 | water line of the char in front of the test structure |
| 01/05 | bankline from Harindhara to the test structure |
| 17/06 to 18/06 | bankline from Harindhara to Ghutail Bazar |
| 27/06 to 28/06 | survey of boundaries of roads and homesteads upstream from the test structure |
| 29/06 | survey of boundaries of roads and homesteads downstream from the test structure |

(3) Measurement of Flow Velocity and Direction

Float track measurements were continued as well as measurements with the Valeport currentmeter. Results of flow measurements are presented in the monthly reports on monitoring and in Annex G.

(4) Observations

Also at the Revetment Test Structure the usual seasonal rise of the water level were delayed and started on April 11 only. Peaks during the second quarter of 1999 were recorded at 16.51 m+PWD on May 08 and at 18.21 m+PWD on June 05. At the end of the period under report the water level was recorded at 19.06 m+PWD.

No damage of the test structure has been reported. In April no significant change of the bed level in front of the structure was observed except in Section C where about 4 m deposition approximately 130 m away from the crest of the embankment were measured. In May the flow velocities in front of the structure increased and maximum values of 1.7 m/s were recorded. At the same time another erosion process started. In Section E-1 about 5 m erosion occurred and in the following month erosion was also observed in the other sections except Section B and C. The deepest part of the river bed was found just downstream from Section H where 12 m erosion and flow velocities of more than 1.9 m/s were measured. At the end of June also strong return currents were observed just downstream from Section H.

2.4 TEST SITE III

2.4.1 Introduction

During the monsoon season 1997 and the following dry season severe erosion occurred further downstream from the Revetment Test Structure at Bahadurabad. Following the demand of the local population for suitable protection of their land and homesteads, WARPO requested the donors KfW and AFD during their review mission in July 1998 to agree to the implementation of a third test site at Ghutail, about 4 km downstream from the Revetment Test Structure. Since the test structures at Kamarjani and Bahadurabad had been implemented within the available budget and taking into account a cost estimate for their monitoring and maintenance until the completion of the Project by the end of December 1999, remaining funds of about DM 8.4 million were estimated. Taking further into account the intention to utilise the contract amount up to 100 %, it was agreed between the donors, WARPO and BWDB in July 1998 to implement a third FAP 21 test site at Ghutail.

Immediately after the decision had been taken in favour of a third test site, the Consultant started necessary investigations and surveys and arrived finally at the conviction that any test structure at any suitable test site on the Jamuna could not be completed before the monsoon season 1999. It was therefore suggested in letter No. CC/F21-22/WARPO-KfW/L/98-332 of November 01, 1998 to start the actual construction of the third test structure after the monsoon season 1999 only.

In December 1998 a technical and financial proposal for the implementation of a third test structure along with a proposal for necessary modification of consulting services was submitted by the Consultant because the existing Contract was scheduled up to the end of 1999 only. The client and the donors approved the extension of the Contract up to end of 2000, but asked for some modifications of the financial proposal taking into account also the discussions and findings of the donors' review mission of March 1999. A revised proposal was submitted in May 1999.

The technical proposal of December 1998 was based on the morphological situation during and immediately after the monsoon 1998 in that area. Since this location was proposed by the client during the flood season, it was stressed by the Consultant in his proposal in accordance with the conditions mentioned in the Minutes of Meeting of the donors' review mission of July 1998 that its suitability as a test site could only be estimated after a detailed investigation of the effects of the tremendous flood 1998 on the river morphology. Site visits, morphological investigations on site in February/March 1999 and the study of a satellite image of January 23, 1999 which became available only in the second half of February 1999, revealed considerable morphological changes in the area of Ghutail and further upstream. Based on the results of all investigations including the morphological development to be expected during the monsoon season 1999, the proposed location seemed to be only partly suitable for the construction of another test structure, especially of a groyne field. Hence, the Consultant concentrated on the investigation of alternative locations suitable for the construction of groynes and revetments as well.

The offer for the works for the Third Test Site from the Consortium: Engineers Ltd. and Corolla Corporation (BD) Ltd. was accepted with letter No. CC/F21/CONS/L/99-132 dated June 22, 1999.

The order to commence the works, limited to the prefabrication of cc-blocks was issued on June 23, 1999.

2.4.2 Selection of Test Sites

Within the feasible reach of the present test sites, namely Kamarjani and Bahadurabad, six locations have been investigated and assessed with regard to their suitability for a third test structure. Basis of the analysis of the pre-selected sites were the site selection criteria already defined in the Final Planning Study Report FAP 21. Finally, Ghutail and the consolidation of the Revetment Test Structure at Test Site II were assessed to be most suitable for the implementation of a third test structure. Details of the assessment were presented in a revision of the "Proposal for Modification of Consulting Services for Test Site III" in May 1999. The final decision on the exact location of the third test structure can only be taken after the monsoon season 1999.

2.4.3 Type of Structure

Based on the investigations after the monsoon season 1998 the Consultant suggested in his proposal of December 1998 to build another groyne test structure of permeable groynes only during the dry season 1999/2000. Since, however, the investigations of February and March 1999 revealed that the changed conditions at Ghutail may prohibit the construction of a groyne field within the available budget, it was recommended in the revised proposal of May 1999 to prepare for the implementation of a revetment test structure at Ghutail if found suitable after the monsoon 1999. If not, the material which has to be ordered now can be used for the consolidation of the Revetment Test Structure at Bahadurabad, because according to the results of the investigations of February/March 1999 at least the upstream part of the structure is expected to be seriously attacked during the coming years.

As to details of layout and design principles reference is made to Progress Report No. 23.

2.4.4 Work Plan

A suitable work plan for planning and implementation of the third test structure was already developed and presented in the proposal of December 1998. This program which is practicable for both optioned sites has been slightly adapted taking into account the donors' comments of January 1999 on the proposal of December 1998 and the discussions held during the donors' review mission of March 1999. However it is stressed again that the Government of Bangladesh has to make sure that the Consultant and the Contractors will have access to the finally selected site on November 01, 1999 at the latest. This was discussed with BWDB and WARPO during the donors' review missions in July 1998 and March 1999, and is mentioned in the relevant minutes of meeting.

Other important, dates which have to be observed, are:

| | |
|--------------------|--|
| July 31, 1999 | contract awards and work orders; |
| mid October 1999: | final decision on the location of the test site; |
| November 01, 1999: | access to the site for Consultant and Contractors; |
| mid November 1999: | order to commence and mobilisation; |
| December 01, 1999: | start of actual construction works, and |
| May 31, 2000: | termination of construction works. |

The Consultant would appreciate very much the active participation of BWDB and WARPO in the site selection process.

2.5 REPORTING

In accordance with the Terms of Reference and the Consulting Agreement the Consultant will critically assess the results of the test programme at the end of the Project for the Final Evaluation Report. In addition to this report the Consultant has to submit on the basis of all available know-how and experience gained during the Project guidelines and manuals for the design and implementation of river training works for more or less standard solutions for the rivers in Bangladesh, in particular the Jamuna River.

On the occasion of the donors' review mission in July 1998 the Consultant presented in a work shop on July 20, 1998 his concept for the Final Report, Guidelines and Manuals. Tables of Content (see Annex N) were elaborated and discussed with the donors and engineers of BWDB and WARPO. Finally, a time schedule was agreed upon in the work shop for the presentation of the guidelines and manuals for planning, design and implementation of river training and bank protection works.

Since the project period was extended until end of 2000 due to the implementation of a third test site, the schedule for elaborating the guidelines and manuals needed to be modified. After a discussion of all parties concerned during the donors' review mission of March 1999, the programme of July 1998 was reviewed and the following updated programme was jointly agreed upon:

| Date | Task | Action |
|---------------|---|-----------------|
| December 1998 | Determination of participants and composition of BWDB/WARPO working group; Definition of general concept and degree of Detailing | Finalized |
| December 1998 | Determination of Table of Contents | Approved |
| December 1999 | Submission and presentation of draft Guidelines and Manuals | Consultant |
| May 2000 | Submission of consolidated comments and suggestions of modification to draft Guidelines and Manual | BWDB / WARPO |
| October 2000 | Inclusion of additional experiences from the monsoon 2000 season, if any | Consultant |
| December 2000 | Submission of Final Document | Consultant |

In the meantime, the Consultant's experts have started to review and assess the test results available so far and to draft the Final Evaluation Report. In August a group of engineers which are involved in the test programme will meet in Dhaka for the elaboration of the draft guidelines and manuals, which will be submitted end of this year.

3 RIVER TRAINING (AFPM) COMPONENT (FAP 22)

3.1 PRELIMINARY REMARK

After the activities under FAP 22 had been suspended in 1995, the Consultant was requested by WARPO on March 06, 1996 to take up recurrent measure activities. Therefore, the project works were resumed at the beginning of April 1996 and concentrated mainly on the completion of the desk study and a report on the activities in 1995/96 which was submitted on September 05, 1996 along with a proposal and work plan for the project continuation for the implementation of recurrent measures during the lean season 1996/97. The work plan covered the selection of suitable test sites as well as the design, implementation and testing of appropriate recurrent measures as Low Water Bandals, Improved Bandals and Sills.

Immediately after the positive comments of KfW on the Consultants programme of investigations in 1996/97 were received in September 1996, a suitable test site had been selected in the outflanking Katlamari channel just upstream from Fulchari where a combination of two measures viz. a 210 m long bandal structure and an earth dam about 600 m downstream from the bandals was built. Design and construction works started in the last quarter of 1996 and were completed mid March 1997. These measures were tested by the Jamuna river and monitored by the Consultants during the monsoon season 1997. It was intended to supplement/modify the test structures based on the experience of the first test season and to continue the investigations during the monsoon season 1998. A technical and financial proposal for further investigations was submitted to the client and the donors in the last quarter of 1997, but at the end of the flood season 1997 it emerged that the overall morphological development in the test site area and the Fulchari channel did not allow the continuation of the tests at Katlamari Test Site. Therefore, at the beginning of January 1998 a new test site was selected for testing of recurrent

measures during the monsoon season 1998 which is located about 5 km east of the Groyne Test Structure of FAP 21 at Kamarjani.

Table 2.2-1 and Table 2.2-3 are showing the Work Plan as per proposal of August 1996 and December 1997 respectively whereas Table 2.2-5 the Staffing Schedule for the study period 1996 till 1998 including that one of the modified proposal of December 1997. Table 2.2-2 and 2.2-4 are showing the actual activities up to the end of the period under report and Table 2.2-6 and 2.2-7 the actual input of the expatriate and the local professional staff fielded up to end of June 1999.

3.2 TEST SITE I AT KATLAMARI

3.2.1 The Test Structures

Two different structures were built at Katlamari:

- (a) improved bandals with a total length of 210 m and consisting of 4 main components at the off-take of the Katlamari channel with the aim to deflect the flow and to encourage siltation behind the structure;
- (b) an earth dam 600 meters downstream from the bandal structure with the aim to close the Katlamari channel at the beginning of the flood season.

The idea behind these measures was to deflect the flow into the Fulchari channel, to decrease the size of the Katlamari channel and thus concentrate more flow in the Fulchari channel, to deepen the latter and to improve the ferry operations to Fulchari Ghat. In parallel it was expected that the size of the Katlamari channel would decrease, that bank erosion would diminish and agrable land could be won.

Both the structures were designed to support the effectiveness of each other and thus to increase their overall efficiency.

3.2.2 Monitoring of the Test Structures

After the Fulchari channel started to move westwards and finally washed away Section E of the bandal structure, it was decided to abandon this test site. In January/February 1998 dismantling of the remaining sections of the structure except Section A was started and the dismantled material of the bandal structure was transported to the new test site at Kundarapara and partly used for the construction of low water bandals. After the monsoon season also Section A was given up.

Hence, no monitoring activities are to be reported from the period under review.

3.3 TEST SITE II AT KUNDARAPARA

3.3.1 The Test Structures

In order to reduce the severe erosion in the outer bend of the Kamarjani channel between Syedpur and Balashi Ghat it was planned to promote the development of the Kundarapara cut-off channel. The following recurrent measures were planned to be constructed and investigated:

(a) Low Water Bandals

Low water bamboo bandals were installed in February / March 1998 at the entrance of the Kamarjani bypass channel in order to increase the inflow into the Kundarapara channel and at the same time to reduce the inflow into the Kamarjani bypass channel. The bandals were removed end of March when the water level started to rise.

(b) Improved Bandals with adjustable Screens

After permanent problems with the local population, it was decided on March 10, 1998 to stop the construction of the improved bandals when it became obvious that they could not be completed in time before the flood season 1998

(c) Floating Screens

In the course of positioning and anchoring of the elements, local people sabotaged the activities so that the Consultant had no choice but to stop the investigations with floating screens for the flood season 1998.

In the course of the donors' review mission of March 1999 it was agreed upon by all parties involved to execute the next phase of the investigations with floating elements in connection with and at the location of the third test site at Ghutail or, alternatively, at Bahadurabad.

3.3.2 Monitoring of the Test Structures

During the period under report bathymetric surveys and flow measurements were continued in the Kundarapara channel the results of which are presented in Annex B and C (FAP 21, Test Site I). However, testing of the floating elements remained suspended.

3.4 REPORTING

Valuable results of the tests with recurrent measures gained at Katlamari and Kundarapara Test Sites will be included in the guidelines and manuals detailed in Section 2.5 of this Progress Report and Annex N.

Table 1.1-1

BANK PROTECTION TEST STRUCTURES - FAP 21

EXPATRIATE PROFESSIONAL STAFF

Activities during the period of 04/99 to 06/99

VERSION : 12.07.99

| Sl. No. | Function | Person | Code | Company | Period | | Remarks |
|---------|---------------------------------|-----------------------------------|------------|---------|--------|-------|----------------------------|
| | | | | | From | To | |
| 1.1 | Project Director | Dr. D. Neuhaus / Dr. H. Kramer | DN / HK | RRI | 01/04 | 30/06 | Part time in Europe |
| 1.2 | Home Office Support | | | | | | |
| 1.3.1 | Project Manager | C. Netzeband | CN | RRI | 01/04 | 30/06 | |
| | | | | | 01/05 | 31/05 | Holiday & home office work |
| 1.4 | Chief Hydraulic Design Engineer | Dr. H. Kramer | HK | L&P | 01/04 | 30/06 | Part time in Europe |
| 2.1.1 | Hydraulic Design Engineer | M. Schwarz | MS | L&P | 11/02 | 23/02 | |
| 2.2 | Structural Engineer | - | - | - | - | - | |
| 2.3 | Mechanical Engineer | - | - | - | - | - | |
| 2.4 | Procurement Expert | - | - | - | - | - | |
| 2.5.1 | Subsoil Expert | H. Wessling | HW | L&P | - | - | |
| 3.1. | Chief Supervising Engineer | - | - | - | - | - | |
| 3.2.1 | Supervising Engineer | - | - | - | - | - | |
| 3.4.1 | Surveyor | J. Heise | JH | RRI | - | - | |
| 3.5.1 | Administrator | B. Thomas | BT | CNR | - | - | |
| 3.6.1 | Monitoring Expert | T. Döcher | TD | RRI | 23/06 | 30/06 | |
| 4.1.1 | Morphologist | Dr. E. Mosselman | EM | DELFT | 01/06 | 30/06 | Part time in Europe |
| 4.2.1 | Modelling Expert | M. v. d. Wal | MvdW | DELFT | 01/06 | 30/06 | Part time in Europe |
| | | D. Carrion | DC | CNR | - | - | |
| | | E. Divet | ED | CNR | - | - | |
| 4.3.1 | Environmental Expert | C. Bertrand | CB | CNR | - | - | |
| 4.5.1 | Economist | - | - | - | - | - | |
| 4.6.1 | Unallocated | - | - | - | - | - | |

Table 1.1-2

BANK PROTECTION TEST STRUCTURES - FAP 21
LOCAL PROFESSIONAL STAFF
Activities during the period of 04/99 to 06/99

VERSION : 12.07.99

| Sl. No. | Function | Person | Code | Company | Period | | Remarks |
|-----------|-----------------------------|-------------------------|------|---------|--------|-------|---------|
| | | | | | From | To | |
| 1.2 | Home Office Support | NN | | | | | |
| 1.3.2 | Deputy Project Manager | S. M. Mansur | SM | BETS | 01/04 | 30/06 | |
| 2.1.2 | Hydraulic Design Engineer 2 | A. Q. Mohammed Ali | MA | BETS | - | - | |
| 2.3.2 | Mechanical Engineer 2 | Masih-ur-Rahman | MR | DUL | - | - | |
| 2.4.2 | Procurement Expert 2 | Masih-ur-Rahman | MR | DUL | - | - | |
| 2.5.2 | Subsoil Expert 2 | - | - | - | - | - | |
| 3.2.2 | Supervising Engineer 2 | Fazlur Rahman / | FR | BETS | - | - | |
| 3.3 | Quantity Surveyor | Sk. Golam Kader | SGK | BETS | 01/04 | 30/06 | |
| 3.4.2 | Surveyor 2 | Faizur Rahman Khan | FRK | DUL | - | - | |
| 3.6.2/3/4 | Monitoring Expert 2 | - | - | - | - | - | |
| | Jr. Monitoring Expert | A.B.M. Anwar Haider | AH | BETS | 01/04 | 30/06 | |
| | Monitoring Data Processor | Pankaj K. Maitra | PKM | BETS | 01/04 | 30/06 | |
| | | Yasmin Khayer | YK | FL | 01/04 | 30/06 | |
| 4.1.2 | Morphologist 2 | M. H. Sarker | MHS | FL | - | - | |
| 4.2.2 | Modelling Expert 2 | Monjur Kader | MoK | BETS | - | - | |
| 4.3.2 | Environmental Expert 2 | Dr. A.K.M. Nazrul Islam | NI | BETS | - | - | |
| 4.4 | Socio-Economist | Tauhidun Nabi | TN | BETS | 07/04 | 30/06 | |
| 4.5.2 | Economist 2 | NN | - | - | - | - | |
| 4.6.2 | Unallocated 2 | | - | - | - | - | |

25

23

Table 1.1-3

BANK PROTECTION TEST STRUCTURES - FAP 21
LOCAL SUPPORT STAFF
Activities during the period of 04/99 to 06/99


VERSION : 12.07.99

| Sl. No. | Function | Person | Company | Period | | Remarks |
|---------|--------------------------|--|---------|--------|-------|---------|
| | | | | From | To | |
| 1 | Bilingual Secretary | Sk. Zakirul Islam | BETS | 01/04 | 30/06 | |
| 2 | Receptionist | Md. Razaul Karim | BETS | 01/04 | 30/06 | |
| 3 | Operator / Data Input | Md. Khorshed Alam | BETS | 01/04 | 30/06 | |
| 4 | Senior Draftsman | Anowarul Alam | BETS | 01/04 | 30/06 | |
| 5 | Draftsman | Md. Fazle Hossain Bhuiyan | BETS | 01/04 | 30/06 | |
| 6 | Photocopy Operator | Md. Q M Hussain (Babu) | BETS | 01/04 | 30/06 | |
| 7 | Accountant | A.B.M Bazlur Rashid | BETS | 01/04 | 30/06 | |
| 8 | Asstt. Acct. Purchase | Md. Shafiuddin | BETS | 01/04 | 30/06 | |
| 9 | Messenger | Md. Aziz | BETS | 01/04 | 30/06 | |
| 10 | Peon | Md. Habibur Rahman Hawladar | BETS | 01/04 | 30/06 | |
| 11 | Guards (8 hours shift) | Md. Farid Sikder / Md. Moqbul Hossain / Md. Shakawat Hossain | BETS | 01/04 | 30/06 | |
| 12-19 | Drivers | Eight Drivers | L&S | 01/04 | 30/06 | |

TABLE 1.2-1.1

BANK PROTECTION TEST STRUCTURES FAP 21

WORK PLAN *)



BANK PROTECTION TEST STRUCTURES FAP 21
WORK PLAN
REVISION NO. 1 *)


[illegible]

*) AS PER PROPOSAL OF SEPTEMBER 1996

TABLE 1.2-2
BANK PROTECTION TEST STRUCTURES FAP 21

REVISION NO. 1 *)

WORK PLAN - FIELDLED UP TO JUNE 30, 1999



BANK PROTECTION TEST STRUCTURES - FAP 21
STAFFING SCHEDULE *)

*) AS PER LETTER TO PROCEED OF MAY 1993

TABLE 1.2 - 3.2

BANK PROTECTION TEST STRUCTURES - FAP 21

STAFFING SCHEDULE

REVISION NO. 1 *)

| FUNCTION | 1993 | | | | | | | | | | | | 1994 | | | | | | | | | | | | 1995 | | | | | | | | | | | | 1996 | | | | | | | | | | | | 1997 | | | | | | | | | | | | 1998 | | | | | | | | | | | | MAN-MONTHS | | | | FLOORS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-------------------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|-------------------|--|--|--|--|--|--|--|--|--|--|--|--|-------------------|--|--|--|--|--|--|--|--|--|--|--|--|-------------------|--|--|--|--|--|--|--|--|--|--|--|--|-------------------|--|--|--|--|--|--|--|------------|--|--|--|--------|----|--|--|-------|----|--|--|----|-----|--|--|----|----|--|--|-------|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|---|--|--|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EXTRIMENTS | | | | LOCAL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | BD | | | | EU | | | | LOCAL | | | | BD | | | | EU | | | | LOCAL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | BD | | | | EU | | | | LOCAL | | | | BD | | | | EU | | | | LOCAL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.1 | PROJECT DIRECTOR | | | | | | | | | | | | PROJECT DIRECTOR | | | | | | | | | | | | PROJECT DIRECTOR | | | | | | | | | | | | PROJECT DIRECTOR | | | | | | | | | | | | PROJECT DIRECTOR | | | | | | | | | | | | PROJECT DIRECTOR | | | | | | | | | | | | 3 | | | | 8 | | | | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.2 | HOME OFFICE SUPPORT | | | | | | | | | | | | HOME OFFICE SUPPORT | | | | | | | | | | | | HOME OFFICE SUPPORT | | | | | | | | | | | | HOME OFFICE SUPPORT | | | | | | | | | | | | HOME OFFICE SUPPORT | | | | | | | | | | | | HOME OFFICE SUPPORT | | | | | | | | | | | | | | | | 10 | | | | 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.3/2 | PROJECT MANAGER / DEPUTY PROJECT MANAGER | | | | | | | | | | | | PROJECT MANAGER / DEPUTY PROJECT MANAGER | | | | | | | | | | | | PROJECT MANAGER / DEPUTY PROJECT MANAGER | | | | | | | | | | | | PROJECT MANAGER / DEPUTY PROJECT MANAGER | | | | | | | | | | | | PROJECT MANAGER / DEPUTY PROJECT MANAGER | | | | | | | | | | | | PROJECT MANAGER / DEPUTY PROJECT MANAGER | | | | | | | | | | | | 58 | | | | 3 | | | | 67 | | | | 17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.4 | CHIEF HYDRAULIC DESIGN ENGINEER | | | | | | | | | | | | CHIEF HYDRAULIC DESIGN ENGINEER | | | | | | | | | | | | CHIEF HYDRAULIC DESIGN ENGINEER | | | | | | | | | | | | CHIEF HYDRAULIC DESIGN ENGINEER | | | | | | | | | | | | CHIEF HYDRAULIC DESIGN ENGINEER | | | | | | | | | | | | CHIEF HYDRAULIC DESIGN ENGINEER | | | | | | | | | | | | 17 | | | | 3 | | | | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | 78 | | | | 24 | | | | 74 | | | | 35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.1.1/2 | HYDRAULIC DESIGN ENGINEER 1 + 2 | | | | | | | | | | | | HYDRAULIC DESIGN ENGINEER 1 + 2 | | | | | | | | | | | | HYDRAULIC DESIGN ENGINEER 1 + 2 | | | | | | | | | | | | HYDRAULIC DESIGN ENGINEER 1 + 2 | | | | | | | | | | | | HYDRAULIC DESIGN ENGINEER 1 + 2 | | | | | | | | | | | | HYDRAULIC DESIGN ENGINEER 1 + 2 | | | | | | | | | | | | 16 | | | | 35 | | | | 6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.2 | STRUCTURAL ENGINEER | | | | | | | | | | | | STRUCTURAL ENGINEER | | | | | | | | | | | | STRUCTURAL ENGINEER | | | | | | | | | | | | STRUCTURAL ENGINEER | | | | | | | | | | | | STRUCTURAL ENGINEER | | | | | | | | | | | | STRUCTURAL ENGINEER | | | | | | | | | | | | 2 | | | | 1 | | | | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.3.1/2 | MECHANICAL ENGINEER 1 + 2 | | | | | | | | | | | | MECHANICAL ENGINEER 1 + 2 | | | | | | | | | | | | MECHANICAL ENGINEER 1 + 2 | | | | | | | | | | | | MECHANICAL ENGINEER 1 + 2 | | | | | | | | | | | | MECHANICAL ENGINEER 1 + 2 | | | | | | | | | | | | MECHANICAL ENGINEER 1 + 2 | | | | | | | | | | | | 2 | | | | 1 | | | | 3 | | | | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.4.1/2 | PROCUREMENT EXPERT 1 + 2 | | | | | | | | | | | | PROCUREMENT EXPERT 1 + 2 | | | | | | | | | | | | PROCUREMENT EXPERT 1 + 2 | | | | | | | | | | | | PROCUREMENT EXPERT 1 + 2 | | | | | | | | | | | | PROCUREMENT EXPERT 1 + 2 | | | | | | | | | | | | PROCUREMENT EXPERT 1 + 2 | | | | | | | | | | | | 1 | | | | 3 | | | | 1 | | | | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2.5.1/2 | SUBSOIL ENGINEER 1 + 2 | | | | | | | | | | | | SUBSOIL ENGINEER 1 + 2 | | | | | | | | | | | | SUBSOIL ENGINEER 1 + 2 | | | | | | | | | | | | SUBSOIL ENGINEER 1 + 2 | | | | | | | | | | | | SUBSOIL ENGINEER 1 + 2 | | | | | | | | | | | | SUBSOIL ENGINEER 1 + 2 | | | | | | | | | | | | 2 | | | | 2 | | | | 6 | | | | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | 25 | | | | 6 | | | | 45 | | | | 12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.1 | CHIEF SUPERVISING ENGINEER | | | | | | | | | | | | CHIEF SUPERVISING ENGINEER | | | | | | | | | | | | CHIEF SUPERVISING ENGINEER | | | | | | | | | | | | CHIEF SUPERVISING ENGINEER | | | | | | | | | | | | CHIEF SUPERVISING ENGINEER | | | | | | | | | | | | CHIEF SUPERVISING ENGINEER | | | | | | | | | | | | 20 | | | | 2 | | | | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.2.1/2 | SUPERVISING ENGINEER 1 + 2 | | | | | | | | | | | | SUPERVISING ENGINEER 1 + 2 | | | | | | | | | | | | SUPERVISING ENGINEER 1 + 2 | | | | | | | | | | | | SUPERVISING ENGINEER 1 + 2 | | | | | | | | | | | | SUPERVISING ENGINEER 1 + 2 | | | | | | | | | | | | SUPERVISING ENGINEER 1 + 2 | | | | | | | | | | | | 20 | | | | 53 | | | | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.3 | QUANTITY SURVEYORS | | | | | | | | | | | | QUANTITY SURVEYORS | | | | | | | | | | | | QUANTITY SURVEYORS | | | | | | | | | | | | QUANTITY SURVEYORS | | | | | | | | | | | | QUANTITY SURVEYORS | | | | | | | | | | | | QUANTITY SURVEYORS | | | | | | | | | | | | | | | | 90 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.4.1/2 | SURVEYOR 1 + 2 | | | | | | | | | | | | SURVEYOR 1 + 2 | | | | | | | | | | | | SURVEYOR 1 + 2 | | | | | | | | | | | | SURVEYOR 1 + 2 | | | | | | | | | | | | SURVEYOR 1 + 2 | | | | | | | | | | | | SURVEYOR 1 + 2 | | | | | | | | | | | | 8 | | | | 62 | | | | 6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.5 | ADMINISTRATOR | | | | | | | | | | | | ADMINISTRATOR | | | | | | | | | | | | ADMINISTRATOR | | | | | | | | | | | | ADMINISTRATOR | | | | | | | | | | | | ADMINISTRATOR | | | | | | | | | | | | ADMINISTRATOR | | | | | | | | | | | | 26 | | | | | | | | 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.6.1/2/3 | MONITORING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MONITORING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MONITORING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MONITORING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MONITORING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MONITORING EXPERT 1 + 2 + 3 | | | | | | | | | | | | 6 | | | | 61 | | | | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | 80 | | | | 0 | | | | 266 | | | | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4.1.1/2 | MORPHOLOGIST 1 + 2 | | | | | | | | | | | | MORPHOLOGIST 1 + 2 | | | | | | | | | | | | MORPHOLOGIST 1 + 2 | | | | | | | | | | | | MORPHOLOGIST 1 + 2 | | | | | | | | | | | | MORPHOLOGIST 1 + 2 | | | | | | | | | | | | MORPHOLOGIST 1 + 2 | | | | | | | | | | | | 9 | | | | 9 | | | | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4.2.1/2/3 | MODELLING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MODELLING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MODELLING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MODELLING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MODELLING EXPERT 1 + 2 + 3 | | | | | | | | | | | | MODELLING EXPERT 1 + 2 + 3 | | | | | | | | | | | | 9 | | | | 18 | | | | 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4.3.1/2 | ENVIRONMENTAL EXPERT 1 + 2 | | | | | | | | | | | | ENVIRONMENTAL EXPERT 1 + 2 | | | | | | | | | | | | ENVIRONMENTAL EXPERT 1 + 2 | | | | | | | | | | | | ENVIRONMENTAL EXPERT 1 + 2 | | | | | | | | | | | | ENVIRONMENTAL EXPERT 1 + 2 | | | | | | | | | | | | ENVIRONMENTAL EXPERT 1 + 2 | | | | | | | | | | | | 4 | | | | 7 | | | | 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4.4 | SOCIO-ECONOMIST | | | | | | | | | | | | SOCIO-ECONOMIST | | | | | | | | | | | | SOCIO-ECONOMIST | | | | | | | | | | | | SOCIO-ECONOMIST | | | | | | | | | | | | SOCIO-ECONOMIST | | | | | | | | | | | | SOCIO-ECONOMIST | | | | | | | | | | | | | | | | 25 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4.5.1/2 | ECONOMIST 1 + 2 | | | | | | | | | | | | ECONOMIST 1 + 2 | | | | | | | | | | | | ECONOMIST 1 + 2 | | | | | | | | | | | | ECONOMIST 1 + 2 | | | | | | | | | | | | ECONOMIST 1 + 2 | | | | | | | | | | | | ECONOMIST 1 + 2 | | | | | | | | | | | | 3 | | | | 4 | | | | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4.6.1/2 | UNALLOCATED 1 + 2 | | | | | | | | | | | | UNALLOCATED 1 + 2 | | | | | | | | | | | | UNALLOCATED 1 + 2 | | | | | | | | | | | | UNALLOCATED 1 + 2 | | | | | | | | | | | | UNALLOCATED 1 + 2 | | | | | | | | | | | | UNALLOCATED 1 + 2 | | | | | | | | | | | | 2 | | | | 2 | | | | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | SUB-TOTAL | | | | | | | | | | | | | 27 | | | | 0 | | | | 65 | | | | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| QUARTERLY REPORTS | | | | | | | | | | | | | QUARTERLY REPORTS | | | | | | | | | | | | | QUARTERLY REPORTS | | | | | | | | | | | | | QUARTERLY REPORTS | | | | | | | | | | | | | QUARTERLY REPORTS | | | | | | | | | | | | | QUARTERLY REPORTS | | | | | | | | | | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | | X | | | |

REVISION NO. 2 *)

AS PER PROPOSAL OF SEPTEMBER 1996

REVISION NO. 2 *)

STAFFING SCHEDULE - EXPATRIATE PROFESSIONAL STAFF; FIELDLED UP TO JUNE 30, 1999

[illegible]

*) AS PER PROPOSAL OF SEPTEMBER 1996

0000000 PART TIME

LOCAL

OUTSIDE BANGLADESH

N BANGLADESH

NOON

1996

PROPOSAL OF

•) A

TABLE 1.2-7

BANK PROTECTION TEST STRUCTURES - FAP 21

TEST SITE - III

WORK PLAN

VERSION 05, 1999

| | ACTIVITY | 1999 | | | | | | | | | | | | 2000 | | | | | | | | | | | |
|------|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| | | J | F | M | A | M | J | J | A | S | O | N | D | J | J | M | A | M | J | J | A | S | O | N | D |
| 3.1 | MORPHOLOGICAL INVESTIGATIONS | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | | | | | | | | | | | | |
| 3.2 | PROCUREMENT OF MATERIAL | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | | | | | | | | | | | | |
| 3.3 | SITE SELECTION | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.4 | TOPOGRAPHIC SURVEY | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.5 | ENVIRONMENTAL INVESTIGATIONS | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.6 | SOCIO-ECONOMIC MITIGATION MEASURES | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.7 | DETAILED DESIGN, SPECIFICATIONS, TENDER | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.8 | WORKING DRAWINGS | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.9 | SELECTION OF SUB-CONTRACTOR | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.10 | ORDER TO COMMENCE/MOBILIZATION | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.11 | CONSTRUCTION OF TEST WORKS | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.12 | MONITORING | | | | | | | | | | | | | | | | | | | | | | | | |
| 3.13 | WORKSHOPS | | | | | | | | | | | | | | | | | | | | | | | | |

TABLE 2.1-1

STUDIES ON RECURRENT MEASURES - FAP 22
EXPATRIATE PROFESSIONAL STAFF
Activities during the period of 04/99 to 06/99

VERSION: 22.07.99

| Sl. No. | Function | Person | Code | Company | Period | | Remarks |
|---------|---------------------------------|----------------------|------|---------|--------|----|---------|
| | | | | | From | To | |
| 1.1 | Project Director | Dr. D. Neuhaus | DN | RRI | - | - | |
| 1.2 | Home Office Support | Dr. H. Kramer | HK | | - | - | |
| 1.3.1 | Project Manager | C. Netzeband | CN | RRI | - | - | |
| 1.4 | Chief Hydraulic Design Engineer | Dr. H. Kramer | HK | L&P | - | - | |
| 5.1.1 | River Engineer | P. van Groen | PvG | DELFT | - | - | |
| 5.2 | Hydraulic Design Engineer | M. Schwarz | MS | L&P | - | - | |
| 5.3.1 | Surveyor | - | - | - | - | - | |
| 5.4.1 | Morphologist | Dr. E. Mosselman | EM | DELFT | - | - | |
| 5.5 | System Analyst | R. H. Buijsrogge | RHB | DELFT | - | - | |
| 5.6 | Programmer | M. Witteveen | MW | DELFT | - | - | |
| 5.6.A | Programmer / Modeller | J. I. Crebas | JIC | DELFT | - | - | |
| 5.7 | GIS Specialist | G.K.F.M. Hesselmanns | GMH | DELFT | - | - | |
| 5.8.1 | Supervising Engineer | K. Oberhagemann | KO | RRI | - | - | |
| 5.9.1 | Monitoring Expert | T. Döscher | TD | L&P | - | - | |
| 5.10 | Economist | - | - | - | - | - | |

TABLE 2.1-2

STUDIES ON RECURRENT MEASURES - FAP 22

LOCAL PROFESSIONAL STAFF

Activities during the period of 04/99 to 06/99

VERSION: 22.07.99

| Sl. No. | Function | Person | Code | Company | Period | | Remarks |
|-----------|---------------------------|---------------------|------|---------|--------|----|---------|
| | | | | | From | To | |
| 1.2 | Home Office Support | NN | - | - | - | - | |
| 1.3.2 | Deputy Project Manager | S. M. Mansur | SM | BETS | - | - | |
| 5.1.2 | River Engineer 2 | S. R. Khan | SRK | BETS | - | - | |
| 5.3.2 | Surveyor 2 | - | - | - | - | - | |
| 5.4.2 | Morphologist 2 | Salahuddin Khan | SK | BETS | - | - | |
| 5.8.2 | Supervising Engineer 2 | F. R. Khan | FRK | DUL | - | - | |
| 5.9.2/3/4 | Monitoring Expert 2 | A.B.M. Anwar Haider | AH | BETS | - | - | |
| | Jr. Monitoring Expert | Pankaj K. Maitra | PKM | BETS | - | - | |
| | Monitoring Data Processor | Yasmin Khayer | YK | FL | - | - | |
| 5.10.2 | Economist 2 | - | - | - | - | - | |

TABLE 2.2 - 1

STUDIES ON RECURRENT MEASURES - FAP 22
WORK PLAN AS PER PROPOSAL OF AUGUST 1996

| SL. NO. | ACTIVITY | 1996 | | | | 1997 | | | | | | | | | | | |
|---------|---------------------------|------|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|
| | | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sept | Oct | Nov | Dec |
| 1 | PRE-SELECTION | ■ | ■ | | | | | | | | | | | | | | |
| 2 | VERIFICATION SURVEY | ■ | | | | | | | | | | | | | | | |
| 3 | FIELD CHECKS | | ■ | ■ | ■ | ■ | | | | | | | | | | | |
| 4 | FIELD SELECTION | | ■ | ■ | * | * | | | | | | | | | | | |
| 5 | DETAILED SURVEY | | ■ | ■ | ■ | ■ | | | | | | | | | | | |
| 6 | FINAL DESIGN | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ |
| 7 | TENDERING | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ |
| 8 | CONSTRUCTION | | | | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ |
| 9 | OPERATION AND MAINTENANCE | | | | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ |
| 10 | MONITORING AND EVALUATION | | | | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ |

NOTE: * DENOTES REVIEW OF FINAL SELECTION

TABLE 2.2-2

STUDIES ON RECURRENT MEASURES - FAP 22
WORK PLAN AS PER PROPOSAL OF AUGUST 1996
ACTIVITIES FIELDIED UP TO DECEMBER 31, 1997

| SL. NO. | ACTIVITY | 1997 | | | | | | | | | | | |
|---------|---------------------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug |
| 1 | PRE-SELECTION | | | | | | | | | | | | |
| 2 | VERIFICATION SURVEY | | | | | | | | | | | | |
| 3 | FIELD CHECKS | | | | | | | | | | | | |
| 4 | FIELD SELECTION | | | | | | | | | | | | |
| 5 | DETAILED SURVEY | | | | | | | | | | | | |
| 6 | FINAL DESIGN | | | | | | | | | | | | |
| 7 | TENDERING | | | | | | | | | | | | |
| 8 | CONSTRUCTION | | | | | | | | | | | | |
| 9 | OPERATION AND MAINTENANCE | | | | | | | | | | | | |
| 10 | MONITORING AND EVALUATION | | | | | | | | | | | | |

NOTE: * DENOTES REVIEW OF FINAL SELECTION

TABLE 2.2 - 3

STUDIES ON RECURRENT MEASURES - FAP 22
WORK PLAN AS PER PROPOSAL OF DECEMBER 1997

| SL. NO. | ACTIVITY | 1997 | | | | 1998 | | | | | | | | | | | |
|---------|--|------|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|
| | | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sept | Oct | Nov | Dec |
| 1 | PRE-SELECTION OF SITE | | | | | | | | | | | | | | | | |
| 2 | VERIFICATION SURVEY / FIELD CHECK | | | | | | | | | | | | | | | | |
| 3 | MAINTENANCE/ADAPTATION OF EXISTING BANDALS | | | | | | | | | | | | | | | | |
| 4 | ELONGATION OF IMPROVED BANDALS | | | | | | | | | | | | | | | | |
| 5 | DESIGN OF FLOATING SCREEN ELEMENTS | | | | | | | | | | | | | | | | |
| 6 | CONSTRUCTION OF FLOATING SCREEN ELEMENTS | | | | | | | | | | | | | | | | |
| 7 | FINAL SITE SELECTION | | | | | | | | | | | | | | | | |
| 8 | DETAILED SURVEY | | | | | | | | | | | | | | | | |
| 9 | POSITIONING AT TEST SITE | | | | | | | | | | | | | | | | |
| 10 | OPERATION AND MAINTENANCE | | | | | | | | | | | | | | | | |
| 11 | MONITORING | | | | | | | | | | | | | | | | |
| 12 | EVALUATION | | | | | | | | | | | | | | | | |

TABLE 2.2 - 4

STUDIES ON RECURRENT MEASURES - FAP 22
WORK PLAN AS PER PROPOSAL OF DECEMBER 1997
FIELDIED UP TO JUNE 30, 1999

| SL. NO. | ACTIVITY | 1997 | | | | 1998 | | | | | | | | | | | |
|---------|--|------|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|
| | | Sept | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sept | Oct | Nov | Dec |
| 1 | PRE-SELECTION OF SITE | | | | | | | | | | | | | | | | |
| 2 | VERIFICATION SURVEY / FIELD CHECK | | | | | | | | | | | | | | | | |
| 3 | MAINTENANCE/ADAPTATION OF EXISTING BANDALS | | | | | | | | | | | | | | | | |
| 4 | ELONGATION OF IMPROVED BANDALS | | | | | | | | | | | | | | | | |
| 5 | DESIGN OF FLOATING SCREEN ELEMENTS | | | | | | | | | | | | | | | | |
| 6 | CONSTRUCTION OF FLOATING SCREEN ELEMENTS | | | | | | | | | | | | | | | | |
| 7 | FINAL SITE SELECTION | | | | | | | | | | | | | | | | |
| 8 | DETAILED SURVEY | | | | | | | | | | | | | | | | |
| 9 | POSITIONING AT TEST SITE | | | | | | | | | | | | | | | | |
| 10 | OPERATION AND MAINTENANCE | | | | | | | | | | | | | | | | |
| 11 | MONITORING | | | | | | | | | | | | | | | | |
| 12 | EVALUATION | | | | | | | | | | | | | | | | |

TABLE 2.2 - 5

STUDIES ON RECURRENT MEASURES - FAP 22

STAFFING SCHEDULE *)

| FUNCTION | NAME | 1996 | | | | | | | | | | | | 1997 | | | | | | | | | | | | 1998 | | | | | | | | | | | | Man-Months | | | FLIGHTS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|----------|------------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------------|----|-------|---------|----|-------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | EXPANIMES | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | BD | EU | LOCAL | BD | EU | LOCAL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.1 | PROJECT DIRECTOR | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

NOTE: *) Some of the working time of the Professionals will be charged to FAP 21 project

*) AS PER PROPOSAL OF AUGUST 1996 AND DECEMBER 1997

MONSOON

EXPATRIATE

LOCAL

FAP 21

87

TABLE 2.2-7

STUDIES ON RECURRENT MEASURES - FAP 22

STAFFING SCHEDULE *)

LOCAL PROFESSIONAL STAFF - FIELDIED UP TO JUNE 30, 1999

| | FUNCTION | NAME | 1996 | | | | | | | | | | | | 1997 | | | | | | | | | | | | 1998 | | | | | | | | | | | | | |
|--------|--------------------------|--------------------------------------|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|--|--|
| | | | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | | |
| 1.3.2 | DEPUTY PROJECT MANAGER * | S. M. Mansur | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5.1.2 | RIVER ENGINEER 2 | S. R. Khan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5.4.2 | MORPHOLOGIST 2 | S. KHAN | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5.8.2 | SUPERVISING ENGINEER 2 | F. R. Khan | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5.9.2 | MONITORING EXPERT 2 | A. Halder / P.K. Maitra/ Masumdar | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5.11.2 | UNALLOCATED 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | QUARTERLY REPORTS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | DRAFT EVALUATION REPORT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | FINAL EVALUATION REPORT | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

NOTE : * Some of the working time of the Professionals will be charged to FAP 21 project

*) AS PER PROPOSAL OF AUGUST 1996 AND DECEMBER 1997

ANNEX A

FAP 21 / Test Site I

- Water Level

BANK PROTECTION TEST STRUCTURES - FAP 21
WATER LEVEL AT KAMARJANI TEST SITE
MONTH : APRIL 1999

| DAYS | T I M E | | | REMARKS |
|------|---------|--------|--------|---------|
| | 8.00 | 13.00 | 17.00 | |
| 1 | 14.780 | 14.790 | 14.790 | |
| 2 | 14.750 | 14.740 | 14.740 | |
| 3 | 14.730 | 14.730 | 14.730 | |
| 4 | 14.730 | 14.730 | 14.740 | |
| 5 | 14.770 | 14.780 | 14.780 | |
| 6 | 14.820 | 14.830 | 14.840 | |
| 7 | 14.880 | 14.900 | 14.920 | |
| 8 | 14.960 | 14.970 | 14.970 | |
| 9 | 14.920 | 14.910 | 14.900 | |
| 10 | 14.900 | 14.900 | 14.900 | |
| 11 | 14.980 | 15.040 | 15.090 | |
| 12 | 15.380 | 15.490 | 15.540 | |
| 13 | 15.700 | 15.720 | 15.730 | |
| 14 | 15.760 | 15.770 | 15.770 | |
| 15 | 15.780 | 15.770 | 15.760 | |
| 16 | 15.720 | 15.700 | 15.680 | |
| 17 | 15.660 | 15.640 | 15.630 | |
| 18 | 15.600 | 15.600 | 15.600 | |
| 19 | 15.600 | 15.600 | 15.600 | |
| 20 | 15.600 | 15.590 | 15.580 | |
| 21 | 15.540 | 15.540 | 15.540 | |
| 22 | 15.530 | 15.530 | 15.530 | |
| 23 | 15.530 | 15.550 | 15.600 | |
| 24 | 15.750 | 15.800 | 15.850 | |
| 25 | 15.940 | 15.940 | 15.940 | |
| 26 | 15.940 | 15.940 | 15.940 | |
| 27 | 15.930 | 15.930 | 15.930 | |
| 28 | 15.920 | 15.920 | 15.930 | |
| 29 | 15.960 | 15.960 | 15.970 | |
| 30 | 16.010 | 16.060 | 16.060 | |
| | | | | |


BANK PROTECTION TEST STRUCTURES - FAP 21
WATER LEVEL AT KAMARJANI TEST SITE
MONTH : MAY 1999

| DAYS | T I M E | | | REMARKS |
|------|---------|--------|--------|---------|
| | 8.00 | 13.00 | 17.00 | |
| 1 | 16.140 | 16.160 | 16.180 | |
| 2 | 16.530 | 16.680 | 16.780 | |
| 3 | 17.050 | 17.140 | 17.220 | |
| 4 | 17.350 | 17.390 | 17.410 | |
| 5 | 17.710 | 17.770 | 17.840 | |
| 6 | 18.240 | 18.290 | 18.340 | |
| 7 | 18.560 | 18.570 | 18.600 | |
| 8 | 18.610 | 18.600 | 18.590 | |
| 9 | 18.390 | 18.370 | 18.350 | |
| 10 | 18.190 | 18.170 | 18.150 | |
| 11 | 18.010 | 18.000 | 17.990 | |
| 12 | 17.910 | 17.890 | 17.880 | |
| 13 | 17.800 | 17.800 | 17.790 | |
| 14 | 17.710 | 17.700 | 17.690 | |
| 15 | 17.610 | 17.600 | 17.590 | |
| 16 | 17.530 | 17.520 | 17.520 | |
| 17 | 17.550 | 17.570 | 17.570 | |
| 18 | 17.560 | 17.560 | 17.550 | |
| 19 | 17.480 | 17.460 | 17.440 | |
| 20 | 17.380 | 17.360 | 17.340 | |
| 21 | 17.300 | 17.290 | 17.280 | |
| 22 | 17.260 | 17.260 | 17.260 | |
| 23 | 17.240 | 17.220 | 17.200 | |
| 24 | 17.150 | 17.130 | 17.120 | |
| 25 | 17.110 | 17.360 | 17.440 | |
| 26 | 17.540 | 17.570 | 17.600 | |
| 27 | 17.660 | 17.670 | 17.690 | |
| 28 | 17.800 | 17.850 | 17.910 | |
| 29 | 18.260 | 1.360 | 18.420 | |
| 30 | 18.650 | 18.730 | 18.810 | |
| 31 | 19.110 | 19.210 | 19.200 | |


BANK PROTECTION TEST STRUCTURES - FAP 21
WATER LEVEL AT KAMARJANI TEST SITE
MONTH : JUNE 1999

| DAYS | T I M E | | | REMARKS |
|------|---------|--------|--------|---------|
| | 8.00 | 13.00 | 17.00 | |
| 1 | 19.430 | 19.490 | 19.530 | |
| 2 | 19.630 | 19.660 | 19.680 | |
| 3 | 19.800 | 19.910 | 19.990 | |
| 4 | 20.250 | 20.310 | 20.370 | |
| 5 | 20.470 | 20.510 | 20.510 | |
| 6 | 20.440 | 20.410 | 20.360 | |
| 7 | 20.160 | 20.080 | 20.020 | |
| 8 | 19.780 | 19.710 | 19.650 | |
| 9 | 19.440 | 19.410 | 19.370 | |
| 10 | 19.190 | 19.140 | 19.010 | |
| 11 | 19.000 | 18.970 | 18.950 | |
| 12 | 18.820 | 18.790 | 19.760 | |
| 13 | 18.720 | 18.700 | 18.700 | |
| 14 | 18.700 | 18.720 | 18.740 | |
| 15 | 18.760 | 18.770 | 18.800 | |
| 16 | 18.900 | 18.920 | 18.950 | |
| 17 | 19.070 | 19.100 | 19.130 | |
| 18 | 19.220 | 19.240 | 19.270 | |
| 19 | 19.360 | 19.380 | 19.400 | |
| 20 | 19.490 | 19.520 | 19.540 | |
| 21 | 19.620 | 19.630 | 19.650 | |
| 22 | 19.670 | 19.680 | 19.650 | |
| 23 | 19.790 | 19.820 | 19.840 | |
| 24 | 19.980 | 20.030 | 20.110 | |
| 25 | 20.560 | 20.730 | 20.830 | |
| 26 | 21.090 | 21.150 | 21.180 | |
| 27 | 21.260 | 21.290 | 21.300 | |
| 28 | 21.330 | 21.360 | 21.390 | |
| 29 | 21.500 | 21.500 | 21.500 | |
| 30 | 21.430 | 21.410 | 21.390 | |
| | | | | |


BANK PROTECTION TEST STRUCTURES - FAP 21
WATER LEVEL AT KAMARJANI TEST SITE
 (April to June 1999)



BANK PROTECTION TEST STRUCTURES - FAP 21 **WATER LEVEL AT KAMARJANI TEST SITE** **(January to December)**



BANK PROTECTION TEST STRUCTURES - FAP 21 **BWDB WATER LEVEL FREQUENCY CURVES VERSUS ACTUAL FAP 21 WATER LEVEL** **AT KAMARJANI TEST SITE UP TO JUNE '99**



BWDB Data: Period of Record 1957 ~ 1997


ANNEX B




FAP 21 / Test Site I

- Bathymetric Survey and Flow Velocities

89







ANNEX C

FAP 21 / Test Site I

- Differential Models






ANNEX D

FAP 21 / Test Site I

- Change of Bankline

26



ANNEX E

FAP 21 / Test Site I

- Photographs

There was no further development at the test site during the period under review.

Therefore, there are no photographs.

১১

ANNEX F



FAP 21 / Test Site II

- Water Level

BANK PROTECTION TEST STRUCTURES - FAP 21
WATER LEVEL AT BAHADURABAD TEST SITE
MONTH : APRIL 1999

| DAYS | TIME | | | REMARKS |
|------|--------|--------|--------|---------|
| | 8.00 | 13.00 | 17.00 | |
| 1 | 13.220 | 13.240 | 13.260 | |
| 2 | 13.240 | 13.240 | 13.210 | |
| 3 | 13.210 | 13.210 | 13.210 | |
| 4 | 13.200 | 13.200 | 13.200 | |
| 5 | 13.210 | 13.230 | 13.250 | |
| 6 | 13.280 | 13.290 | 13.290 | |
| 7 | 13.340 | 13.330 | 13.330 | |
| 8 | 13.390 | 13.390 | 13.390 | |
| 9 | 13.400 | 13.390 | 13.390 | |
| 10 | 13.340 | 13.340 | 13.340 | |
| 11 | 13.370 | 13.400 | 13.450 | |
| 12 | 13.640 | 13.700 | 13.760 | |
| 13 | 13.930 | 13.950 | 13.980 | |
| 14 | 14.040 | 14.050 | 14.050 | |
| 15 | 14.050 | 14.050 | 14.050 | |
| 16 | 13.990 | 13.970 | 13.970 | |
| 17 | 13.920 | 13.910 | 13.910 | |
| 18 | 13.870 | 13.860 | 13.850 | |
| 19 | 13.870 | 13.860 | 13.850 | |
| 20 | 13.830 | 13.850 | 13.840 | |
| 21 | 13.840 | 13.820 | 13.820 | |
| 22 | 13.800 | 13.800 | 13.800 | |
| 23 | 13.830 | 13.850 | 13.860 | |
| 24 | 13.950 | 14.000 | 14.050 | |
| 25 | 14.130 | 14.140 | 14.150 | |
| 26 | 14.160 | 14.160 | 14.160 | |
| 27 | 14.160 | 14.160 | 14.170 | |
| 28 | 14.160 | 14.150 | 14.150 | |
| 29 | 14.170 | 14.180 | 14.180 | |
| 30 | 14.220 | 14.230 | 14.240 | |
| | | | | |

BANK PROTECTION TEST STRUCTURES - FAP 21
WATER LEVEL AT BAHADURABAD TEST SITE
MONTH : MAY 1999


| DAYS | T I M E | | | REMARKS |
|------|---------|--------|--------|---------|
| | 8.00 | 13.00 | 17.00 | |
| 1 | 14.270 | 14.310 | 14.350 | |
| 2 | 14.610 | 14.720 | 14.810 | |
| 3 | 15.080 | 15.210 | 15.270 | |
| 4 | 15.410 | 15.450 | 15.480 | |
| 5 | 15.620 | 15.690 | 15.720 | |
| 6 | 16.090 | 16.160 | 16.220 | |
| 7 | 16.370 | 16.420 | 16.440 | |
| 8 | 16.510 | 16.510 | 16.510 | |
| 9 | 16.420 | 16.400 | 16.340 | |
| 10 | 16.220 | 16.190 | 16.160 | |
| 11 | 16.040 | 16.020 | 15.990 | |
| 12 | 15.930 | 15.910 | 15.900 | |
| 13 | 15.820 | 15.810 | 15.810 | |
| 14 | 15.720 | 15.700 | 15.690 | |
| 15 | 15.630 | 15.600 | 15.580 | |
| 16 | 15.520 | 15.510 | 15.580 | |
| 17 | 15.510 | 15.530 | 15.540 | |
| 18 | 15.540 | 15.530 | 15.530 | |
| 19 | 15.460 | 15.440 | 15.430 | |
| 20 | 15.370 | 15.350 | 15.330 | |
| 21 | 15.280 | 15.280 | 15.270 | |
| 22 | 15.250 | 15.240 | 15.230 | |
| 23 | 15.210 | 15.210 | 15.180 | |
| 24 | 15.140 | 15.110 | 15.090 | |
| 25 | 15.140 | 15.280 | 15.350 | |
| 26 | 15.450 | 15.490 | 15.520 | |
| 27 | 15.580 | 15.600 | 15.620 | |
| 28 | 15.680 | 15.730 | 15.810 | |
| 29 | 16.080 | 16.180 | 16.260 | |
| 30 | 16.460 | 16.530 | 16.600 | |
| 31 | 16.860 | 16.940 | 17.020 | |

BANK PROTECTION TEST STRUCTURES - FAP 21
WATER LEVEL AT BAHADURABAD TEST SITE
MONTH : JUNE 1999


| DAYS | T I M E | | | REMARKS |
|------|---------|--------|--------|---------|
| | 8.00 | 13.00 | 17.00 | |
| 1 | 17.170 | 17.230 | 17.230 | |
| 2 | 17.350 | 17.380 | 17.410 | |
| 3 | 17.500 | 17.590 | 17.640 | |
| 4 | 18.020 | 18.050 | 18.100 | |
| 5 | 18.210 | 18.230 | 18.250 | |
| 6 | 18.200 | 18.160 | 18.160 | |
| 7 | 17.960 | 17.900 | 17.860 | |
| 8 | 17.650 | 17.570 | 17.520 | |
| 9 | 17.330 | 17.260 | 17.250 | |
| 10 | 17.070 | 17.020 | 16.970 | |
| 11 | 16.820 | 16.780 | 16.780 | |
| 12 | 16.710 | 16.700 | 16.680 | |
| 13 | 16.600 | 16.590 | 16.580 | |
| 14 | 16.570 | 16.580 | 16.600 | |
| 15 | 16.610 | 16.620 | 16.640 | |
| 16 | 16.710 | 16.750 | 16.770 | |
| 17 | 16.870 | 16.900 | 16.930 | |
| 18 | 16.970 | 17.000 | 17.050 | |
| 19 | 17.150 | 17.180 | 17.210 | |
| 20 | 17.290 | 17.330 | 17.350 | |
| 21 | 17.440 | 17.460 | 17.470 | |
| 22 | 17.490 | 17.490 | 17.500 | |
| 23 | 17.610 | 17.640 | 17.670 | |
| 24 | 17.770 | 17.800 | 17.860 | |
| 25 | 18.280 | 18.440 | 18.520 | |
| 26 | 18.670 | 18.710 | 18.750 | |
| 27 | 18.850 | 18.900 | 18.910 | |
| 28 | 18.930 | 18.960 | 18.970 | |
| 29 | 19.060 | 19.070 | 19.100 | |
| 30 | 19.060 | 19.030 | 19.000 | |
| | | | | |

90


BANK PROTECTION TEST STRUCTURES - FAP 21
WATER LEVEL AT BAHADURABAD TEST SITE
(April to June 1999)



BANK PROTECTION TEST STRUCTURES - FAP 21 **WATER LEVEL AT BAHADURABAD TEST SITE** **(January to December)**



BANK PROTECTION TEST STRUCTURES - FAP 21
BWDB WATER LEVEL FREQUENCY CURVES VERSUS ACTUAL FAP 21 WATER LEVEL
AT BAHADURABAD TEST SITE UP TO JUNE '99





ANNEX G

FAP 21 / Test Site II

- Bathymetric Survey and
Flow Velocities









ANNEX H


FAP 21 / Test Site II

- Differential Models

98








ANNEX I

FAP 21 / Test Site II


- Cross-Sections end of June 1999

BAHADURABAD (FAP 21) - TEST SITE II

Cross-Section B, July '97 to June '99




Cross-Section C, June '97 to June '99




BAHADURABAD (FAP 21) - TEST SITE II

Cross-Section D, June '97 to June '99




Cross-Section E-1, August '97 to June '99




BAHADURABAD (FAP 21) - TEST SITE II

Cross-Section E-2, August '97 to June '99




Cross-Section F, June '97 to June '99




BAHADURABAD (FAP 21) - TEST SITE II


Cross-Section G, June '97 to June '99



Cross-Section H-1, August '97 to June '99



BAHADURABAD (FAP 21) - TEST SITE II




ANNEX K

FAP 21 / Test Site II

- Change of Bankline

88



82

ANNEX L

FAP 21 / Test Site II

- Photographs


There was no further development at the test site during the period under review.


Therefore, there are no photographs.

ANNEX M

FAP 21 / Test Site III

- Differential Models at Ghutail





২৪

ANNEX N



FAP 21/22

- Table of Contents of
 - Final Evaluation Report;
 - Guidelines, and
 - Design Manual

20

TABLE OF CONTENTS
OF
FINAL EVALUATION REPORT

25

BANK PROTECTION AND RIVER TRAINING/AFPM PILOT PROJECT
FAP 21/22

FINAL EVALUATION REPORT

Table of Contents

1 INTRODUCTION

- 1.1 Background
- 1.2 The Project
 - 1.2.1 Objectives
 - 1.2.2 Approach
- 1.3 The Study Phase
 - 1.3.1 General
 - 1.3.2 Objectives
 - 1.3.3 Design Philosophy
 - 1.3.4 Studies and Investigations
 - 1.3.5 The Solutions Proposed
- 1.4 The Implementation Phase
 - 1.4.1 Preliminary Remarks
 - 1.4.2 The Groyne Test Structure
 - 1.4.3 The Revetment Test Structure
- 1.5 Monitoring of the Test Structures
 - 1.5.1 Objectives
 - 1.5.2 Methods
 - 1.5.3 Equipment
- 1.6 Important Dates and Events

2 STUDIES DURING THE IMPLEMENTATION PHASE

- 2.1 Morphological Investigations
- 2.2 Filter Test Rig Investigations
- 2.3 Physical Model Investigations
- 2.4 Socio-Economic Studies
- 2.5 Ecological Assessment

3 SELECTION OF TEST SITES

- 3.1 Criteria
- 3.2 Morphological Development Near the Test Sites
- 3.3 Topographic and Hydrographic Surveys
- 3.4 Soil Investigations
- 3.5 Determination of suitable Structure Type
- 3.6 Socio-Economic Constraints
- 3.7 Land Acquisition
- 3.8 Actual Location of the Test Sites

4 THE GROYPE TEST STRUCTURE

- 4.1 Description of Test Site
- 4.2 Design of the Test Structure
 - 4.2.1 Preliminary Remark
 - 4.2.2 Design Criteria
 - 4.2.3 Design Methods
 - 4.2.4 Groyne GB-2
 - 4.2.5 Groyne GB-1
 - 4.2.6 Groyne G-1
 - 4.2.7 Groyne G-2
 - 4.2.8 Groyne G-3
 - 4.2.9 Groyne G-A
 - 4.2.10 Main Embankment
- 4.3 Procurement of Material
 - 4.3.1 Steel Piles
 - 4.3.2 Spun Concrete Piles
 - 4.3.3 Geotextile Filter Material
 - 4.3.4 Boulders
- 4.4 Procurement of Equipment
 - 4.4.1 Pile Driving Equipment
 - 4.4.2 Crawler Crane
 - 4.4.3 Barge
- 4.5 Construction of the Groyne Test Structure
 - 4.5.1 Progress
 - 4.5.2 Labour Force
 - 4.5.3 Productivity
 - 4.5.4 Driving of Piles
 - 4.5.4.1 Tubular Steel Piles
 - 4.5.4.2 Spun Concrete Piles
 - 4.5.4.3 Steel Sheet Piles
 - 4.5.4.4 Concrete Sheet Piles
 - 4.5.5 Construction of in-situ Concrete Piles
 - 4.5.6 Earth Works
 - 4.5.7 Construction of Filter Layers
 - 4.5.8 Construction of Cover Layers
 - 4.5.9 Falling Aprons and Bed Protection
- 4.6 Results of Monitoring
 - 4.6.1 General
 - 4.6.2 Changes of Bankline
 - 4.6.3 Water Levels
 - 4.6.4 Bathymetry
 - 4.6.5 Flow Velocity and Direction
 - 4.6.6 Waves
 - 4.6.7 Meteorological Data
 - 4.6.8 Visual Observations
- 4.7 Performance of the Test Structure
 - 4.7.1 Observations
 - 4.7.2 Damages
 - 4.7.3 Scouring

- 4.8 Evaluation of Hydraulic Loads
 - 4.8.1 Water Levels
 - 4.8.1.1 Maximum and Minimum
 - 4.8.1.2 Return Period
 - 4.8.1.3 Duration Curve
 - 4.8.1.4 Quick Rise and Fall
 - 4.8.2 Flow Velocity and Direction
 - 4.8.3 Waves
- 4.9 River Response
 - 4.9.1 Overall Morphological Changes
 - 4.9.2 Changes in the Test Site Area
 - 4.9.3 Changes u/s and d/s from the Test Structure
- 4.10 Adaptation and Repair Measures
 - 4.10.1 Adaptation / Repair of Test Structure
 - 4.10.1.1 Preliminary Remark
 - 4.10.1.2 Input from Additional Physical Model Tests
 - 4.10.1.3 Test Structure after Adaptation
 - 4.10.2 Adaptation of Design
 - 4.10.3 Adaptation of Construction Methods
- 4.11 Costs

5 THE REVETMENT TEST STRUCTURE

- 5.1 Description of Test Site
- 5.2 Design of the Test Structure
 - 5.2.1 Preliminary Remark
 - 5.2.2 Section A
 - 5.2.3 Section B
 - 5.2.4 Section C
 - 5.2.5 Section D
 - 5.2.6 Section E
 - 5.2.7 Section F
 - 5.2.8 Section G
 - 5.2.9 Section H
- 5.3 Procurement of Material
 - 5.3.1 Wiremesh Mattresses
 - 5.3.2 Bricks
 - 5.3.3 Boulders
 - 5.3.4 Geotextile Filter Material
 - 5.3.5 Mattresses
- 5.4 Procurement of Equipment
- 5.5 Construction of the Revetment Test Structure
 - 5.5.1 Progress
 - 5.5.2 Labour Force
 - 5.5.3 Productivity
 - 5.5.4 Construction of Filter Layers
 - 5.5.5 Construction of Cover Layers
 - 5.5.6 Construction of Launching Aprons
 - 5.5.7 Construction of Falling Aprons

- 5.6 Results of Monitoring
 - 5.6.1 General
 - 5.6.2 Changes of Bankline
 - 5.6.3 Water Levels
 - 5.6.4 Bathymetry
 - 5.6.5 Flow Velocity and Direction
 - 5.6.6 Waves
 - 5.6.7 Meteorological Data
 - 5.6.8 Visual Observations
- 5.7 Performance of the Test Structure
 - 5.7.1 Observations
 - 5.7.2 Damages
 - 5.7.3 Scouring
- 5.8 Evaluation of Hydraulic Loads
 - 5.8.1 Water Levels
 - 5.8.1.1 Maximum and Minimum
 - 5.8.1.2 Return Period
 - 5.8.1.3 Duration Curve
 - 5.8.1.4 Quick Rise and Fall
 - 5.8.2 Flow Velocity and Direction
 - 5.8.3 Waves
- 5.9 River Response
 - 5.9.1 Overall Morphological Changes
 - 5.9.2 Changes in the Test Site Area
 - 5.9.3 Changes u/s and d/s from the Test Structure
- 5.10 Adaptation and Repair Measures
 - 5.10.1 Adaptation / Repair of Test Structure
 - 5.10.2 Adaptation of Design
 - 5.10.3 Adaptation of Construction Methods
- 5.11 Costs

6 SOCIO-ECONOMIC ASPECTS

- 6.1 Peoples Participation
- 6.2 Impact Assessment
 - 6.2.1 Affected Homesteads and Settlement Areas
 - 6.2.2 Impacts of Agricultural Activities
 - 6.2.3 Other Socio-Economic Impacts
- 6.3 Compensatory and Mitigation Measures
 - 6.3.1 Land Acquisition and Compensation Procedure
 - 6.3.2 Resettlement Issues
 - 6.3.3 Other Socio-Economic and Organizational Measures

7 ECOLOGICAL ASSESSMENT

- 7.1 Beneficial Effects
- 7.2 Impact on Biological Environment
- 7.3 Impact on Human Environment

8 FINAL TECHNICAL EVALUATION

- 8.1 Preliminary Remarks
- 8.2 The Groyne Test Structure
 - 8.2.1 Need and Availability of Construction Material
 - 8.2.2 Availability of Equipment
 - 8.2.3 Experience/Capability of Local Contractors
 - 8.2.4 Construction Time/Rate of Progress
 - 8.2.5 Need and Feasibility of Maintenance
 - 8.2.6 Feasibility of Repair and Adaptation
 - 8.2.7 Protection of the River Bank
 - 8.2.8 Morphological Impact on the River
- 8.3 The Revetment Test Structure
 - 8.3.1 Need and Availability of Construction Material
 - 8.3.2 Availability of Equipment
 - 8.3.3 Experience/Capability of Local Contractors
 - 8.3.4 Construction Time/Rate of Progress
 - 8.3.5 Need and Feasibility of Maintenance
 - 8.3.6 Feasibility of Repair and Adaptation
 - 8.3.7 Protection of the River Bank
 - 8.3.8 Morphological Impact on the River
- 8.4 Multi-criteria Analysis of the Different Protection Measures

9 FINANCIAL AND ECONOMIC EVALUATION

- 9.1 Investment Cost
 - 9.1.1 The Groyne Test Structure
 - 9.1.2 The Revetment Test Structure
- 9.2 Maintenance Cost
 - 9.2.1 The Groyne Test Structure
 - 9.2.2 The Revetment Test Structure
- 9.3 Benefits and Beneficiaries
 - 9.3.1 The Groyne Test Structure
 - 9.3.2 The Revetment Test Structure
- 9.4 Social Impact of the Test Structures

10 RECOMMENDATIONS FOR FIGHTING EROSION AND STANDARD BANK PROTECTION MEASURES

- 10.1 Strategy of Fighting Erosion
 - 10.1.1 Scenario and Program for Fighting Erosion
 - 10.1.2 Institutional Aspects
 - 10.1.3 Identification of Priority Protection Sites
 - 10.1.4 Land Acquisition Procedure
- 10.2 Definition of Suitable Standard Bank Protection Measures
 - 10.2.1 Groynes
 - 10.2.2 Revetments
 - 10.2.3 Falling Aprons
 - 10.2.4 Optimum Solutions

- 10.3 Design Criteria for Standard Bank Protection Measures
 - 10.3.1 Technical Criteria
 - 10.3.1.1 Safety Factors, Life Time
 - 10.3.1.2 Appropriate Design Parameters
 - 10.3.1.3 Available Construction Materials
 - 10.3.1.4 Appropriate Construction Methods
 - 10.3.2 Economic Criteria
 - 10.3.2.1 Investment Cost
 - 10.3.2.2 Monitoring and Maintenance Cost
 - 10.3.2.3 Benefits and Beneficiaries
- 10.4 Design of Groynes
- 10.5 Design of Revetments
- 10.6 Design of Falling Aprons
- 10.7 Implementation of Standard Bank Protection Measures
- 10.8 Monitoring and Maintenance Strategy of Standard Bank Protection Measures

11 FURTHER INVESTIGATIONS AND STUDIES

LIST OF ANNEXES

| | |
|----------|--|
| Annex 1 | Morphological Investigations |
| Annex 2 | Socio-Economic Investigations |
| Annex 3 | Ecological Assessment |
| Annex 4 | The Groyne Test Structure Design Report |
| Annex 5 | The Groyne Test Structure Procurement and Construction Report |
| Annex 6 | The Groyne Test Structure Monitoring Report |
| Annex 7 | The Groyne Test Structure Evaluation of Hydraulic Loads and River Response |
| Annex 8 | The Revetment Test Structure Design Report |
| Annex 9 | The Revetment Test Structure Procurement and Construction Report |
| Annex 10 | The Revetment Test Structure Monitoring Report |
| Annex 11 | The Revetment Test Structure Evaluation of Hydraulic Loads and River Response |
| Annex 12 | Financial and Economic Evaluation |
| Annex 13 | Recommendations for Adapted Designs and Construction Methods |

206

TABLE OF CONTENTS
OF
GUIDELINES



**BANK PROTECTION AND RIVER TRAINING/AFPM PILOT PROJECT
FAP 21/22**

**GUIDELINES
FOR
PLANNING, DESIGN AND IMPLEMENTATION
OF
RIVER TRAINING AND BANK PROTECTION WORKS**

Table of Contents

1 INTRODUCTION

- 1.1 General
- 1.2 Types of Rivers and their Characteristics
- 1.3 Rivers of Bangladesh
- 1.4 River Training and Bank Protection Works in Bangladesh
- 1.5 Scope and Application of the Guidelines

2 OBJECTIVES OF RIVER TRAINING AND BANK PROTECTION WORKS

- 2.1 Stabilisation of River Course
- 2.2 Bank Protection against Erosion
- 2.3 Maintenance of Navigation Channels
- 2.4 Reclamation of Land

3 TYPES OF RIVER TRAINING AND BANK PROTECTION WORKS

- 3.1 Bank Revetments
- 3.2 Groynes
- 3.3 Guide Bunds
- 3.4 Training Walls
- 3.5 Closure Dams
- 3.6 Bandals
- 3.7 Floating Screens
- 3.8 Artificial Cut-Offs
- 3.9 Other Methods (spurs, dredging etc.)

4 IDENTIFICATION OF PRIORITY PROTECTION SITES

- 4.1 Determination of Need and Demands
- 4.2 Possible Constraints

209

5 PREPARATORY INVESTIGATIONS AND STUDIES

- 5.1 Hydrology
 - 5.1.1 Water Level
 - 5.1.2 Discharge
 - 5.1.3 Current
 - 5.1.4 Waves
- 5.2 Morphology
 - 5.2.1 Sediment Characteristics
 - 5.2.2 Planform Changes
 - 5.2.3 Bedform Changes
- 5.3 Physical Model Tests
- 5.4 Mathematical Models
- 5.5 Geological Aspects
- 5.6 Geotechnical Investigations
- 5.7 Topographic and Hydrographic Surveys
- 5.8 Environmental Investigations
- 5.9 Socio-Economic Investigations

6 GENERAL PLANNING REQUIREMENTS

- 6.1 General Selection Criteria
- 6.2 Revetments
 - 6.2.1 Layout and Alignment
 - 6.2.2 Cross-Section Requirements
 - 6.2.3 Falling Aprons
 - 6.2.4 Terminations and Transitions
- 6.3 Groynes
 - 6.3.1 Type of Groyne
 - 6.3.2 Layout and Alignment
 - 6.3.3 Length and Spacing
 - 6.3.4 Cross-Section Requirements
 - 6.3.5 Height of Groynes
 - 6.3.6 Orientation of Groynes
 - 6.3.7 Bed Protection and Falling Aprons
 - 6.3.8 Terminations and Transitions
- 6.4 Guide Bunds
 - 6.4.1 Geometrical Shape
 - 6.4.2 Length
 - 6.4.3 Cross-Section Requirements
- 6.5 Training Walls
 - 6.5.1 Layout and Alignment
 - 6.5.2 Height
- 6.6 Closure Dams
 - 6.6.1 Length
 - 6.6.2 Height
 - 6.6.3 Cross-Section Requirements

209

- 6.7 Bandals
 - 6.7.1 Type of Bandals
 - 6.7.2 Layout and Alignment
 - 6.7.3 Height of Bandals
 - 6.7.4 Dimension of Screen
 - 6.7.5 Orientation
 - 6.7.6 Foundation
 - 6.7.7 Bed Protection
- 6.8 Floating Screens
 - 6.8.1 Type of Floating Elements
 - 6.8.2 Alignment
 - 6.8.3 Dimension of Screen
 - 6.8.4 Anchoring System
- 6.9 Artificial Cut-Offs
 - 6.9.1 Layout and Alignment
 - 6.9.2 Channel Width
 - 6.9.3 Water Depth

7 DESIGN PRINCIPLES FOR REVETMENTS

- 7.1 General
- 7.2 Cover Layers of Revetments under Current Attack
 - 7.2.1 General Design Formula
 - 7.2.2 Loose Units
 - 7.2.3 Rip-Rap
 - 7.2.4 Concrete Blocks
 - 7.2.5 Interlocking Units
 - 7.2.6 Stone Gabions and Mattresses
 - 7.2.7 Grouted Stones
 - 7.2.8 Open Stone Asphalt
- 7.3 Cover Layers of Revetments under Wave Attack
 - 7.3.1 General Design Formula
 - 7.3.2 Loose Units
 - 7.3.3 Rip-Rap
 - 7.3.4 Concrete Blocks
 - 7.3.5 Interlocking Units
 - 7.3.6 Stone Gabions and Mattresses
 - 7.3.7 Grouted Stones
 - 7.3.8 Open Stone Asphalt
 - 7.3.9 Fabric Containers
- 7.4 Filter Layers of Revetments
 - 7.4.1 General
 - 7.4.2 Granular Filters
 - 7.4.3 Fibre Filters
- 7.5 Stability of Bed Protection under Current Attack
- 7.6 Stability of Falling Aprons
- 7.7 Grading of Loose Stones

227

8 DESIGN PRINCIPLES FOR GROYNES

- 8.1 General
- 8.2 Impermeable Groynes
 - 8.2.1 Earth Dams
 - 8.2.2 Cofferdams
- 8.3 Permeable Groynes
 - 8.3.1 Steel Piles
 - 8.3.2 Prestressed Concrete Piles
 - 8.3.3 Bored Piles
- 8.4 Combination of Impermeable and Permeable Groynes
- 8.5 Stability of Bed Protection

9 DESIGN PRINCIPLES FOR GUIDE BUNDS
(to be detailed)**10 DESIGN PRINCIPLES FOR TRAINING WALLS**
(to be detailed)**11 DESIGN PRINCIPLES FOR CLOSURE DAMS**

- 11.1 General
- 11.2 Cover Layer
- 11.3 Filter Layer
- 11.4 Toe Protection

12 DESIGN PRINCIPLES FOR BANDALS

- 12.1 General
- 12.2 Superstructure
 - 12.2.1 Bamboo
 - 12.2.2 Steel
- 12.3 Screens
 - 12.3.1 Fixed Screens
 - 12.3.2 Adjustable Screens
- 12.4 Foundation
- 12.5 Stability of Bed Protection

13 DESIGN PRINCIPLES FOR FLOATING SCREENS

- 13.1 General
- 13.2 Stability of Floating Elements
- 13.3 Screens
- 13.4 Anchors

14 DESIGN PRINCIPLES FOR ARTIFICIAL CUT-OFFS
(to be detailed)

206

15 CONSTRUCTION MATERIALS

- 15.1 Concrete
 - 15.1.1 Sand
 - 15.1.2 Coarse Aggregates
 - 15.1.3 Cement
 - 15.1.4 Mixing Water
- 15.2 Stones and Boulders
- 15.3 Natural Rock
- 15.4 Bricks
- 15.5 Bitumen and Bituminous Materials
 - 15.5.1 Grouted Stones
 - 15.5.2 Open Stone Asphalt
 - 15.5.3 Lean Sand Asphalt
- 15.6 Wire Mesh
- 15.7 Geotextiles
 - 15.7.1 Geosynthetics
 - 15.7.2 Geonaturals
- 15.8 Steel
- 15.9 Tubular Steel Piles
- 15.10 Prestressed Concrete Piles
- 15.11 Steel Sheet Piling
- 15.12 Concrete Sheet Piling

16 CONSTRUCTION METHODS

- 16.1 Earth Works
- 16.2 Slope Preparation
- 16.3 Placing of Geotextile Filters
- 16.4 Placing of Granular Filters
- 16.5 Placing of Armour Layer Material
 - 16.5.1 Loose Material
 - 16.5.2 Cable and Geotextile Connected Blocks
 - 16.5.3 Bitumen Grouted Stones
 - 16.5.4 Cement Grouted Stones
 - 16.5.5 Lean Sand Asphalt
 - 16.5.6 Wire Mesh Gabions
 - 16.5.7 Fabric Containers
- 16.6 Placing of Falling Aprons
- 16.7 Installation of Piles

17 CONSTRUCTION EQUIPMENT (to be detailed)

202

18 IMPLEMENTATION OF CONSTRUCTION WORKS

- 18.1 General Planning Schedule
- 18.2 Preliminary Designs
- 18.3 Tender Design
- 18.4 Selection of Construction Methods
- 18.5 Prequalification of Contractors
- 18.6 Final Design
- 18.7 Working Drawings
- 18.8 Tender Documents
- 18.9 Land Acquisition

19 MONITORING AND ADAPTATION OF WORKS

- 19.1 Monitoring
 - 19.1.1 Requirements
 - 19.1.2 Determination of Critical Damage Level
 - 19.1.3 Measuring Techniques and Instrumentation
 - 19.1.4 Damage Analysis and Reporting
 - 19.1.5 Optimization of Monitoring Frequencies
- 19.2 Adaptation of Works

750

TABLE OF CONTENTS
OF
DESIGN MANUAL

BANK PROTECTION AND RIVER TRAINING/AFPM PILOT PROJECT
FAP 21/22

DESIGN MANUAL
FOR
RIVER TRAINING AND BANK PROTECTION WORKS

Table of Contents

0 INTRODUCTION

1 DESIGN METHODS

- 1.1 Basic Considerations
- 1.2 Deterministic Design Approach
- 1.3 Probabilistic Design Approach

2 DESIGN METHODOLOGY

- 2.1 Conceptual Design
 - 2.1.1 Determination of Main Dimensions
 - 2.1.2 Geometry of Structures/Measures
 - 2.1.3 Type of Construction Material
 - 2.1.4 Construction Methods
- 2.2 Boundary Conditions
 - 2.2.1 Hydraulic Boundary Conditions
 - 2.2.2 Geotechnical Aspects
 - 2.2.3 Non-Technical Aspects
- 2.3 Preliminary Design
 - 2.3.1 Selection of Alternatives
 - 2.3.2 Cost Estimates
 - 2.3.3 Cost-Benefit Analysis
- 2.4 Structural Design

3 DESIGN OF REVETMENTS

- 3.1 Cover Layers of Revetments under Current Attack
 - 3.1.1 General Design Formula
 - 3.1.2 Loose Units
 - 3.1.3 Rip-Rap
 - 3.1.4 Concrete Blocks
 - 3.1.5 Interlocking Units
 - 3.1.6 Stone Gabions and Mattresses
 - 3.1.7 Grouted Stones
 - 3.1.8 Open Stone Asphalt

- 3.2 Cover Layers of Revetments under Wave Attack
 - 3.2.1 General Design Formula
 - 3.2.2 Loose Units
 - 3.2.3 Rip-Rap
 - 3.2.4 Concrete Blocks
 - 3.2.5 Interlocking Units
 - 3.2.6 Stone Gabions and Mattresses
 - 3.2.7 Grouted Stones
 - 3.2.8 Open Stone Asphalt
 - 3.2.9 Fabric Containers
 - 3.3 Filter Layers of Revetments
 - 3.3.1 General
 - 3.3.2 Granular Filters
 - 3.3.3 Fibre Filters
 - 3.4 Stability of Bed Protection under Current Attack
 - 3.5 Stability of Falling Aprons
 - 3.6 Grading of Loose Stones
 - 3.7 Terminations and Transitions
- 4 DESIGN OF GROYNES**
- 4.1 Impermeable Groynes
 - 4.1.1 Earth Dams
 - 4.1.2 Cofferdams
 - 4.2 Permeable Groynes
 - 4.2.1 Steel Piles
 - 4.2.2 Prestressed Concrete Piles
 - 4.2.3 Bored Piles
 - 4.3 Combination of Impermeable and Permeable Groynes
 - 4.4 Stability of Bed Protection
- 5 DESIGN OF GUIDE BUNDS**
- 6 DESIGN OF TRAINING WALLS**
- 7 DESIGN OF CLOSURE DAMS**
- 7.1 Cover Layer
 - 7.2 Filter Layer
 - 7.3 Toe Protection
- 8 DESIGN OF BANDALS**
- 8.1 Superstructure
 - 8.1.1 Bamboo
 - 8.1.2 Steel
 - 8.2 Screens
 - 8.2.1 Fixed Screens
 - 8.2.2 Adjustable Screens
 - 8.3 Foundation
 - 8.4 Stability of Bed Protection

9 DESIGN OF FLOATING SCREENS

- 9.1 Stability of Floating Elements
- 9.2 Screens
- 9.3 Anchors

10 DESIGN OF ARTIFICIAL CUT-OFFS

