

836  
Call - FAP-21/22  
2

**GOVERNMENT OF PEOPLE'S REPUBLIC OF BANGLADESH**  
**MINISTRY OF WATER RESOURCES**  
**WATER RESOURCES PLANNING ORGANIZATION**

**FEDERAL REPUBLIC OF GERMANY**

**KREDITANSTALT FÜR  
WIEDERAUFBAU (KfW)**

**FRENCH REPUBLIC**

**CAISSE FRANCAISE DE  
DEVELOPPEMENT (CFD)**


52

**BANK PROTECTION AND  
RIVER TRAINING (AFPM)  
PILOT PROJECT  
FAP 21/22**

**TEST  
AND  
IMPLEMENTATION  
PHASE**

**PROGRESS REPORT  
NO. 29**

JULY TO SEPTEMBER 2000



**JAMUNA TEST WORKS CONSULTANTS, JOINT VENTURE**  
CONSULTING CONSORTIUM FAP 21/22

RHEIN-RUHR ING.-GES.MBH, DORTMUND/GERMANY

COMPAGNIE NATIONALE DU RHONE, LYON/FRANCE  
PROF.DR. LACKNER & PARTNERS, BREMEN/GERMANY  
DELFT HYDRAULICS, DELFT/NETHERLANDS

In association with:

BANGLADESH ENGINEERING &  
TECHNOLOGICAL SERVICES LTD. (BETS)  
DESH UPODESH LIMITED (DUL)



2  
MPW  
26/9

**BANK PROTECTION AND RIVER TRAINING  
(AFPM) PILOT PROJECT  
FAP 21/22**

**TEST AND IMPLEMENTATION PHASE**

**PROGRESS REPORT  
NO. 29**



JULY TO SEPTEMBER 2000



**BANK PROTECTION AND RIVER TRAINING/AFPM PILOT PROJECT  
FAP 21/22**

**PROGRESS REPORT NO. 29**

**Table of Contents**

	<b>Page</b>
<b>1 GENERAL</b>	
1.1 The Project	1
1.2 The Report	2
1.3 Personnel Deployment	3
1.4 Important Dates and Events	3
<b>2 BANK PROTECTION COMPONENT (FAP 21)</b>	
2.1 Preliminary Remark	5
2.2 Test Site I at Kamarjani	
2.2.1 General	6
2.2.2 Monitoring of the Test Structures	9
2.3 Test Site II at Bahadurabad	
2.3.1 Introduction	9
2.3.2 Monitoring of the Test Structures	15
2.4 Test Site III at Ghutail	
2.4.1 General	16
2.4.2 Monitoring of the Test Structures	17
2.5 Reporting	
2.5.1 Introduction	20
2.5.2 Status of Works	21
<b>3 RIVER TRAINING (AFPM) COMPONENT (FAP 22)</b>	
3.1 Preliminary Remark	23
3.2 Test Site I at Katlamari	
3.2.1 The Test Structures	24
3.2.2 Monitoring of the Test Structures	24
3.3 Test Site II at Kundarapara	
3.3.1 The Test Structures	24
3.3.2 Monitoring of the Test Structures	25
3.4 Reporting	24



**List of Figures****Page**

Fig. 1:	Test Site I - Kamarjani; - Adaptation Works - Adaptation of Test Structure; General Project Layout	8
Fig. 2:	Test Site II - Bahadurabad; General Layout of Test Structure (1996/97)	12
Fig. 3:	Definition sketch of the Revetment Test Structure	13
Fig. 4:	Test Site III - Ghutail; Revetment Structure; Layout Map	19

**List of Tables**

Table 1:	Details of Revetment Composition	14
Table 2:	Bathymetric surveys at Bahadurabad Test Site from April to June 2000	15
Table 1.1-1:	Bank Protection Test Structures - FAP 21 Expatriate Professional Staff Activities during the Period 07/2000 to 09/2000	26
Table 1.1-2:	Bank Protection Test Structures - FAP 21 Local Professional Staff Activities during the Period 07/2000 to 09/2000	27
Table 1.1-3:	Bank Protection Test Structures - FAP 21 Local Support Staff Activities during the Period 07/2000 to 09/2000	28
Table 1.2-1.1:	Bank Protection Test Structures - FAP 21 Work Plan as per Letter to Proceed of May 1993	29
Table 1.2-1.2:	Bank Protection Test Structures - FAP 21 Work Plan Revision No. 1 as per proposal of September 1996	30
Table 1.2-1.3:	Bank Protection Test Structures - FAP 21 Work Plan Revision No. 2 as per proposal of May 1999	31
Table 1.2-2:	Bank Protection Test Structures - FAP 21 Work Plan Revision No. 1 as per proposal of May 1999 Fielded up to September 30, 2000	32
Table 1.2-3.1:	Bank Protection Test Structures - FAP 21 Staffing Schedule as per Letter to Proceed of May 1993	33
Table 1.2-3.2:	Bank Protection Test Structures - FAP 21 Staffing Schedule Revision No. 1 as per proposal of 1995	34
Table 1.2-3.3:	Bank Protection Test Structures - FAP 21 Staffing Schedule Revision No. 2 as per proposal of September 1996	35
Table 1.2-3.4:	Bank Protection Test Structures - FAP 21 Staffing Schedule Revision No. 3 as per proposal of May 1999	36
Table 1.2-4:	Bank Protection Test Structures - FAP 21 Revision No. 3 as per proposal of May 1999 Staffing Schedule - Expatriate Professional Staff; Fielded up to September 30, 2000	37



	<b>Page</b>
Table 1.2-5: Bank Protection Test Structures - FAP 21 Staffing Schedule Revision No. 3 as per proposal of May 1999 Local Professional Staff - Fielded up to September 30, 2000	38
Table 2.1-1: Studies on Recurrent Measures - FAP 22 Expatriate Professional Staff Activities during the period 07/2000 to 09/2000	39
Table 2.1-2: Studies on Recurrent Measures - FAP 22 Local Professional Staff Activities during the period 07/2000 to 09/2000	40
Table 2.2-1: Studies on Recurrent Measures - FAP 22 Work Plan as per proposal of August 1996	41
Table 2.2-2: Studies on Recurrent Measures - FAP 22 Work Plan as per proposal of August 1996 Activities fielded up to December 31, 1997	42
Table 2.2-3: Studies on Recurrent Measures - FAP 22 Work Plan as per proposal of December 1997	43
Table 2.2-4: Studies on Recurrent Measures - FAP 22 Work Plan as per proposal of December 1997 Activities fielded up to December 31, 1998	44
Table 2.2-5: Studies on Recurrent Measures - FAP 22 Staffing Schedule as per proposal of August 1996 and December 1997	45
Table 2.2-6: Studies on Recurrent Measures - FAP 22 Staffing Schedule as per proposal of August 1996 and December 1997 Expatriate Professional Staff - Fielded up to June 30, 2000	46
Table 2.2-7: Studies on Recurrent Measures - FAP 22 Staffing Schedule as per proposal of August 1996 and December 1997 Local Professional Staff - Fielded up to December 31, 1999	47



**List of Annexes**

Annex A	FAP 21 / Test Site I - Water Level
Annex B	FAP 21 / Test Site I - Bathymetric Survey and Flow Velocities
Annex C	FAP 21 / Test Site I - Differential Models
Annex D	FAP 21 / Test Site I - Change of Bankline
Annex E	FAP 21 / Test Site II - Water Level
Annex F	FAP 21 / Test Site II - Bathymetric Survey and Flow Velocities
Annex G	FAP 21 / Test Site II - Differential Models
Annex H	FAP 21 / Test Site II - Change of Bankline
Annex I	FAP 21 / Test Site III - Water Level
Annex K	FAP 21 / Test Site III - Detailed Layout and Cross-Sections
Annex L	FAP 21 / Test Site III - Bathymetric Survey and Flow Velocities
Annex M	FAP 21 / Test Site III - Cross-Sections
Annex N	FAP 21 / Test Site III - Photographs



## 1 GENERAL

### 1.1 THE PROJECT

The Project FAP 21/22 consisting of the two components

- Bank Protection Pilot Project (FAP 21) and
- River Training and Active Flood Plain Management Pilot Project (FAP 22)

was awarded by the Flood Plan Coordination Organization (FPCO) represented by the Kreditanstalt für Wiederaufbau (KfW) to the joint venture Rhein-Ruhr Ingenieur-Gesellschaft mbH as lead partner, Compagnie Nationale du Rhône, Prof. Dr. Lackner & Partners and Delft Hydraulics in association with Bangladesh Engineering and Technological Services Ltd. (BETS) and Desh Upodesh Ltd. (DUL).

As per Terms of Reference the Consultancy Services are to be performed in two phases, a Planning Study Phase (Phase I) followed by a Test and Implementation Phase (Phase II) for the FAP 21 component.

The Consultancy Agreement was signed on October 14, 1991. The date of commencement was fixed on December 01, 1991.

The Inception Report was issued on March 21, 1992 and the Interim Report on July 16, 1992. The Draft Final Planning Study Report for the FAP 22 component was presented on December 19, 1992 and that for the FAP 21 component on January 18, 1993.

A joint mission of KfW and Caisse Française de Développement (CFD) carried out from January 26 to February 07, 1993 the Project appraisal of Phase II. The Mission together with FPCO agreed with the overall concept for the Test and Implementation Phase of the FAP 21 component, which started on June 01, 1993 after the "Letter to Proceed" had been issued by FPCO on May 15, 1993.

After a meeting held on June 21, 1993 the FAP Review Committee of the Ministry of Irrigation, Water Development and Flood Control recommended the Draft Final Planning Study Report of both the components for approval by the Technical Committee.

The Final Planning Study Report FAP 21/22 was presented on June 30, 1993 and approved by the FAP Technical Committee of the Ministry of Irrigation, Water Development & Flood Control on August 09, 1994.

With effect of January 01, 1996 the responsibilities of the client passed to the Water Resources Planning Organization (WARPO) of the in 1995 renamed Ministry of Water Resources.

The Bank Protection Pilot Project (FAP 21) consists of the construction of a Groyne Test Structure and a Revetment Test Structure at different test sites. The subcontract for the Groyne Test Structure at Kamarjani Test Site was awarded to the Consortium: The Engineers Limited and Corolla Corporation (BD) Ltd. on September 07, 1994. The actual construction works started on October 01, 1994 and were substantially completed end of April 1995. The groyne field was tested and permanently monitored by the Consultant for a period of 5 years and handed over to Bangladesh Water Development Board (BWDB) on April 15, 2000.



The subcontract for the construction of the Revetment Test Structure at Bahadurabad Test Site was awarded to the Joint Venture The Engineers Ltd.-Corolla Corporation (BD) Ltd. and Monico Ltd.-Boskalis International on September 30, 1995. The execution of works started in December 1995 but had to be suspended in January 1996 for various reasons. The construction works were resumed in November 1996 and substantially completed end of May 1997.

With reference to the suspension of works on the Revetment Test Structure early 1996 and the incomplete adaptation / repair works at the Groyne Test Structure, the Consultant recommended in July 1996 an extension of the monitoring period of the FAP 21 component by one year up to end of 1999, which was approved by the Ministry of Water Resources in March 1997. Hence, work plan and staffing schedule were adapted accordingly up to December 31, 1999.

During the review mission of KfW and AFD (new name of the French donor agency with effect from April 1998) it was agreed between the donors, WARPO and BWDB in July 1998 to implement a third FAP 21 test site at Ghutail about 4 km downstream from Test Site II. Based on the Consultant's technical and financial proposal of December 1998 and its modification of May 1999 a subcontract was awarded to the Consortium: The Engineers Limited and Corolla Corporation (BD) Ltd. on June 23, 1999 for the construction of another Revetment Test Structure. The order to commence was issued the same day. The actual construction works started on December 17, 1999 and were completed end of May 2000. The structure was inaugurated by GoB on July 01, 2000. Necessary extension of Consultant's contract was approved by the Client and the Donors, and work plan and staffing schedule were adapted up to December 31, 2000. In September 2000 a proposal was submitted for remaining services in 2001 including mathematical model investigations, further monitoring of the test structures and training of BWDB staff for monitoring of bank protection and river training structures.

The River Training and Active Flood Plain Management Pilot Project (FAP 22) was formally finalized by holding an international experts discussion from November 02 to 04, 1993 on the new concepts presented in the Final Planning Study Report. Based on the recommendations of the Experts a combination of two different recurrent measures was built in the dry season 1996/97 at Katlamari Test Site and monitored during the flood season 1997. Early January 1998, however, it emerged that the investigations at Katlamari could not be continued due to the morphological development in the test site area. Therefore, a new test site had to be selected, which was finally found at Kundarapara, about 5 km east of Kamarjani Test Site. However, all activities, in particular the development and investigation of floating elements, had to be stopped in March and June 1998 respectively due to permanent problems with the local population in that area. Finally, it was decided to resume the tests under FAP 22 in connection with the implementation of the third FAP 21 test site, but the actual situation at Ghutail early 2000 did not allow any tests with floating screens.

## 1.2 THE REPORT

As per Section 12.01 and Appendix 1 of the Consulting Agreement as well as according to the Work Plan of the Test and Implementation Phase (Table 1 of Attachment 1 to "Letter to Proceed") a Progress Report is due at the end of September 2000. This report is the Progress Report as indicated above and spells out the work progress of Consulting Services and Construction Works in the period from July to September 2000.



This report presents for the two components of the pilot project a description in brief of the activities performed during this period.

### 1.3 PERSONNEL DEPLOYMENT

After issue of the "Letter to Proceed" the expatriate Consultants and their local counterparts took up their assignment. The personnel deployment during the period under review is shown in Table 1.1-1, 1.1-2 and 1.1-3 for the FAP 21 component and in Table 2.1-1 and 2.1-2 for FAP 22.

### 1.4 IMPORTANT DATES AND EVENTS

15.05.1993	Letter to Proceed
01.06.1993	Start of Test and Implementation Phase
12.06.1993	Subcontract for the construction and installation of the Filter Test Rig
21.06.1993	Meeting of FAP Review Committee on Draft Final Study Report FAP 21/22
30.06.1993	Submission of Final Study Report FAP 21/22
14.07.1993	Subcontract for Physical Model Tests
23.07.1993	Collapse of Manos Regulator at Kamarjani Test Site
08. to 12.08.1993	Visit of Members of the German Parliament
18.09.1993	Submission of Final Invoice Phase I
28.09.1993	Subcontract for topographic and hydrographic survey at Kamarjani Test Site
31.10.1993	Subcontract for subsoil investigations at Kamarjani Test Site
02. to 04.11.1993	Experts Discussion FAP 22
10.02.1994	Coordination meeting for Kamarjani Test Site with FPCO and BWDB
23.02.1994	Issue of Tender Documents for Kamarjani Test Site
28.02.1994	Submission of Experts Recommendations FAP 22
20.03.1994	Pre-bid meeting for Test Site I
17.04.1994	Tender opening for Kamarjani Test Site
08. to 20.06.1994	Technical Assessment of Procurement Arrangements of the Consultant
14. to 20.06.1994	Review Mission of KfW/CFD
18.06.1994	Consultants Report on the results of the Experts Discussion FAP 22
09.08.1994	Approval of Consultants Final Study Report by the FAP Technical Committee
04.09.1994	Order to Commence construction works at Kamarjani Test Site
07.09.1994	Subcontract signed for construction works at Kamarjani Test Site
22.09.1994	Submission of Tech. Report No.1 on Physical Model Tests
22.09.1994	Submission of Tech. Report No.2 on Morphological Prediction for Test Areas
26.09.1994	Coordination meeting for Kamarjani Test Site with FPCO and BWDB
28. to 03.10.1994	KfW mission for definition of Kamarjani Test Site location
01.10.1994	Start of Construction Works at Kamarjani Test Site.
12. to 17.02.1995	Review Mission of KfW/CFD
26.02.1995	Submission of Technical Report No. 3 on Filter Stability Investigation
16.04.1995	Issue of Tender Documents for Test Site II
18.04.1995	Submission of Technical Report No. 4 on Falling Apron Investigation
15.05.1995	Pre-bid meeting for Test Site II
20. to 25.05.1995	Audit of the Project (Test Site I at Kamarjani)
30.05.1995	Completion of construction works at Kamarjani Test Site



11.06.1995	Tender opening for Test Site II
31.08.1995	Order to Commence construction works at Bahadurabad Test Site
10.09.1995	Coordination meeting for Bahadurabad Test Site with FPCO
20. to 26.09.1995	KfW mission for definition of Bahadurabad Test Site location
30.09.1995	Subcontract signed for construction works at Bahadurabad Test Site
01.12.1995	Start of construction Works at Bahadurabad Test Site
01.02.1996	Suspension of Construction Works at Bahadurabad Test Site
12.03.1996	Submission of Technical Report No. 5 on Additional Model Tests
20.03.1996	Submission of letters of FORCE MAJEURE to WARPO for both Test Sites
22.04.1996	Proposal for Final Implementation of Revetment Test Structure at Test Site II
26.06 to 03.07.1996	Review Mission of KfW/CFD
18.07.1996	Proposal for Modification of Consulting Services
05.09.1996	Submission of Report on Extended Studies on Recurrent Measures (FAP 22)
30.09.1996	Submission of Report on Monitoring and Adaptation 1995 at Test Site I
29.10.1996	Proposal for location of FAP 22 Test Site (Katlamari)
13. to 17.11.1996	Technical Review Mission of KfW/CFD
26.11.1996	Resumption of construction works at Bahadurabad Test Site
24.12.1996	Start of construction works at Katlamari Test Site (FAP 22)
02.03.1997	Approval of extension of the monitoring period up to December 31, 1999
20.03.1997	Completion of construction works at Katlamari Test Site (FAP 22)
31.05.1997	Completion of construction works at Bahadurabad Test Site
20. to 29.06.1997	Technical Assessment of Procurement Arrangements of the Consultant
11. to 19.07.1997	Audit of the Project (Test Site I and II)
14. to 21.07.1997	Technical Review Mission of KfW/CFD
14.09.1997	Submission of Technical and Financial Proposal for Consultancy Services and Construction of Low Cost and Recurrent Measures (FAP 22)
06.01.1998	Approval of modified Proposal of September 1997 for Consultancy Services and Construction of Low Cost and Recurrent Measures (FAP 22)
07.02.1998	Start of construction works at Kundarapara Test Site
05.05.1998	Submission of Technical Report No. 6 on Additional Model Tests
14. to 23.07.1998	Technical Review Mission of KfW/AFD
09.09.1998	Submission of Report on Monitoring and Adaptation 1996 at Test Site I
23.12.1998	Proposal for modification of Consulting Services for Test Site III
01. to 07.03.1999	Technical Review Mission of KfW/AFD
23.03.1999	Submission of Report on Monitoring and Adaptation 1997 at Test Site I
23.03.1999	Submission of Report on Monitoring and Adaptation 1997 at Test Site II
31.05.1999	Proposal for modification of Consulting Services for Test Site III (Revision 1)
23.06.1999	Subcontract signed for construction works at Test Site III
23.06.1999	Order to commence construction works at Ghutail Test Site
17.12.1999	Start of construction works at Ghutail Test Site
23.12.1999	Approval of extension of the construction and monitoring period up to December 31, 2000
05.02.2000	Submission of Report on Monitoring and Adaptation 1998 at Test Site I
05.02.2000	Submission of Report on Monitoring and Adaptation 1998 at Test Site II
26.02. to 06.03.2000	Technical Review Mission of KfW
15.04.2000	Handing over of the Groyne Test Structure at Kamarjani to BWDB
25.05.2000	Completion of construction works at Ghutail Test Site
01.07.2000	Inauguration of Ghutail Test Structure by GoB



11.06.1995	Tender opening for Test Site II
31.08.1995	Order to Commence construction works at Bahadurabad Test Site
10.09.1995	Coordination meeting for Bahadurabad Test Site with FPCO
20. to 26.09.1995	KfW mission for definition of Bahadurabad Test Site location
30.09.1995	Subcontract signed for construction works at Bahadurabad Test Site
01.12.1995	Start of construction Works at Bahadurabad Test Site
01.02.1996	Suspension of Construction Works at Bahadurabad Test Site
12.03.1996	Submission of Technical Report No. 5 on Additional Model Tests
20.03.1996	Submission of letters of FORCE MAJEURE to WARPO for both Test Sites
22.04.1996	Proposal for Final Implementation of Revetment Test Structure at Test Site II
26.06 to 03.07.1996	Review Mission of KfW/CFD
18.07.1996	Proposal for Modification of Consulting Services
05.09.1996	Submission of Report on Extended Studies on Recurrent Measures (FAP 22)
30.09.1996	Submission of Report on Monitoring and Adaptation 1995 at Test Site I
29.10.1996	Proposal for location of FAP 22 Test Site (Katlamari)
13. to 17.11.1996	Technical Review Mission of KfW/CFD
26.11.1996	Resumption of construction works at Bahadurabad Test Site
24.12.1996	Start of construction works at Katlamari Test Site (FAP 22)
02.03.1997	Approval of extension of the monitoring period up to December 31, 1999
20.03.1997	Completion of construction works at Katlamari Test Site (FAP 22)
31.05.1997	Completion of construction works at Bahadurabad Test Site
20. to 29.06.1997	Technical Assessment of Procurement Arrangements of the Consultant
11. to 19.07.1997	Audit of the Project (Test Site I and II)
14. to 21.07.1997	Technical Review Mission of KfW/CFD
14.09.1997	Submission of Technical and Financial Proposal for Consultancy Services and Construction of Low Cost and Recurrent Measures (FAP 22)
06.01.1998	Approval of modified Proposal of September 1997 for Consultancy Services and Construction of Low Cost and Recurrent Measures (FAP 22)
07.02.1998	Start of construction works at Kundarapara Test Site
05.05.1998	Submission of Technical Report No. 6 on Additional Model Tests
14. to 23.07.1998	Technical Review Mission of KfW/AFD
09.09.1998	Submission of Report on Monitoring and Adaptation 1996 at Test Site I
23.12.1998	Proposal for modification of Consulting Services for Test Site III
01. to 07.03.1999	Technical Review Mission of KfW/AFD
23.03.1999	Submission of Report on Monitoring and Adaptation 1997 at Test Site I
23.03.1999	Submission of Report on Monitoring and Adaptation 1997 at Test Site II
31.05.1999	Proposal for modification of Consulting Services for Test Site III (Revision 1)
23.06.1999	Subcontract signed for construction works at Test Site III
23.06.1999	Order to commence construction works at Ghutail Test Site
17.12.1999	Start of construction works at Ghutail Test Site
23.12.1999	Approval of extension of the construction and monitoring period up to December 31, 2000
05.02.2000	Submission of Report on Monitoring and Adaptation 1998 at Test Site I
05.02.2000	Submission of Report on Monitoring and Adaptation 1998 at Test Site II
26.02. to 06.03.2000	Technical Review Mission of KfW
15.04.2000	Handing over of the Groyne Test Structure at Kamarjani to BWDB
25.05.2000	Completion of construction works at Ghutail Test Site
01.07.2000	Inauguration of Ghutail Test Structure by GoB



## 2.2 TEST SITE I AT KAMARJANI

### 2.2.1 General

Initially, the test structure comprised 6 groynes, each of them a combination of an impermeable and a permeable section with increasing permeability towards the river of which 3 groynes (G-1 to G-3) were partly constructed off-shore and on-shore while the other ones G-B1, G-B2 and G-A were built on the flood plain. All six structures launch from and were built against an embankment constructed under the authority of BWDB.

The main components of the groyne test field are the groynes G-1 to G-3, whereas G-B1, G-B2 and G-A, which were built upstream and downstream respectively from the main groynes, are intended to supplement the functioning and effects of the latter.

The "Order to Commence" the construction works was issued on September 04, 1994 and the works were substantially completed in April 1995.

The structure was "tested" by the river for the first time during the flood season 1995 which was marked by five flood peaks of which three represent events with more than 10 years re-occurrence and a maximum water level on July 10, 1995 corresponding to a situation of about 25 years re-occurrence.

The first four flood peaks contributed to three major damage events within the test site area:

- destruction of the impermeable groyne head of groyne G-2 and loss of piles of the permeable section;
- breach of the main embankment about 80 m downstream from groyne G-2, and
- collapsing of the impermeable part of groyne G-3 at the downstream side and destruction of the impermeable groyne head.

The initial findings of damage causes and the results of additional physical model tests performed in November/December 1995 at the River Research Institute at Faridpur had identified improvement and adaptation measures, which had to fulfil mainly the following conditions:

- to substantially reduce the magnitude of return currents and vortices within the groyne field, in particular along the main embankment, and
- to improve the transition between the permeable and impermeable part of the groynes with the aim to further limit the development of severe return currents, turbulences and vortices.

For the design of adaptation and repair measures, the design parameters as per original design of the groyne structure were being maintained. Only the downstream part of the impermeable groyne heads received substantially increased launching aprons.

Since the main river attack during the monsoon season 1996 was expected downstream from groyne G-A threatening the main embankment near the Manos river estuary, a new supplementary groyne G-A/2 was built 200 m downstream from G-A. However, the execution of the adaptation and repair works was hampered by the political situation in the country in 1995 and the first quarter 1996 with the result that the works could not be completed in time due to the rising water level. Especially, groyne G-2 remained incomplete because the gap between the remaining pile structure built in 1995 and the relocated main embankment could not be closed by driving further piles as per design.



During the flood season 1996 the river banks in the area of Kamarjani continued to be eroded and also the Groyne Test Structure came under attack again due to the attraction of the flow by the scour hole in front of the groynes. However, due to the adaptation of the structure and the morphological development in the test site area no damages to the structure occurred during the monsoon season 1996 except to the main embankment, which was slightly damaged by wave erosion in those areas where the upper part was only protected by grass sods. Repair works were carried out in November 1996 and the grass sod protection was replaced by brick mattressing. Further repair works of the pile structure of groyne G-2 were carried out by driving 23 Nos. steel piles  $\phi$  711 mm and 32 m length. Early 1998 twelve Nos. reinforced in-situ concrete piles were constructed between the toe of the relocated main embankment and the pile structure left over and intact after the monsoon 1995.

From September 1997 to end of January 1998 ten additional physical model tests were performed in the River Research Institute in Faridpur, the objective of which was

- (1) to investigate the causes of damages observed in 1995 and
- (2) to gain more information/knowledge of the behaviour of the groynes/groyne field

in order to be in a position to formulate design rules at the end of the Project in 1999 and to work out guidelines and manuals for their application.

During the monsoon seasons 1997 and 1998 no damages to the test structure occurred. Hence, no adaptation and repair works were necessary in the dry season 1998/99.

Also during the monsoon season 1999 no damages have been observed. Only more or less slow bank erosion continued downstream from the test structure in the area from Rasulpur to Balashi ghat as well as severe erosion at Kamarjani Bazar, about 4 km upstream from the groyne field. No adaptation and repair works were required.

In the course of the Technical Review Mission of KfW in February/March 2000 it was decided in agreement with all parties concerned to hand over the test structure to BWDB, which actually was done on April 15, 2000.


The general layout of the test structure after the execution of adaptation and repair works is shown in Fig. 1.



CONTROL POINT SCHEDULE			
Location	ID - No. of Control Point	Co-ordinates UTM (FAP 24)	
		Easting	Northing
Neer Camp	FAP 21.05	461,419.517	802,817.795
			+ 21.920
G-B/2	No. 24.33		
		(to be established)	
G-A	No. 24.31	461,763.470	803,328.440
			+ 23.335
G-3	No. 24.29	461,922.160	803,595.150
			+ 23.258
G-2	No. 24.26	462,003.780	803,684.190
			+ 23.446
G-1	No. 24.24	462,071.690	804,125.150
			+ 23.390
G-B/1	No. 24.22	462,106.970	804,374.750
			+ 23.404
G-B/2	No. 24.20	462,142.470	804,626.150
			+ 23.954

LEGEND  
Home land  
Barrier pit  
Bankline  
Control points

NOTES  
1 All measurements in meters  
2 Levels refer to 10.00m PWD  
3 Reference Drawings  
40 KA-002 Cross Sections of Main Embankment  
40 KA-003 Main Embankment Details of Pavement  
40 KA-010 Gravel G-1 General Layout Plan  
40 KA-020 Gravel G-2 General Layout Plan  
40 KA-030 Gravel G-3 General Layout Plan  
40 KA-040 Gravel G-4 General Layout Plan  
40 KA-050 Gravel G-5 General Layout Plan




REVISION	DATE	NAME	DESCRIPTION	APPROVED
1	27/1/97	ANWAR	AS BUILT DRAWING (Adaptation work)	
2	08/06/98	ANWAR	AS BUILT DRAWING	
3	28/08/2000	ANWAR	Revised near G-A/2	

GOVERNMENT OF THE PEOPLE'S REPUBLIC OF BANGLADESH  
MINISTRY OF IRRIGATION WATER DEVELOPMENT & FLOOD CONTROL  
FLOOD PLAN COORDINATION ORGANIZATION (FPCO)  
BANK PROTECTION PILOT PROJECT FAP-21  
LADDER TEST WORKS COMPLETION REPORT  
COMPLETION DATE: 27/1/97  
DRAWN BY: ANWAR  
CHECKED BY: ANWAR  
APPROVED BY: ANWAR

TEST SITE 1: KAMARJANI  
ADAPTATION WORKS -  
GENERAL PROJECT LAYOUT

NAME	DATE	SCALE	REVISION
ANWAR	10.01.96	1:2000	3
ANWAR	15.01.96		





### **2.2.2 Monitoring of the Test Structures**

Since the final objective of the bank protection pilot project is to develop and optimise design criteria, cost-effective construction and maintenance methods, which will serve as future standards appropriate for the prevailing conditions at the Jamuna and other rivers of Bangladesh, regular monitoring, preventive maintenance and adaptation of the works is a must after installation of the test structure. Hence, monitoring started immediately after completion of the works in 1995 and were continued even after handing over the structure to BWDB in April 2000, however, on a considerably reduced scale.

Topographic measurements as well as measurements by the monitoring system at Groyne G-2 were stopped in April. During the period under review only bathymetric surveys from July 11 to 16, float track measurements on July 23/24 and discharge measurements in the Kamarjani main channel and Kundarapara cut-off channel on July 14 and 24 were performed.

All the surveys were finally processed in the office in Dhaka and the results of the bathymetric surveys are shown in contour charts together with flow lines in Annex B.

About 38 % of the total discharge ran along the Kamarjani channel, but about 62 % along the Kundarapara channel with a maximum flow velocity of 1.8 m/s.

## **2.3 TEST SITE II AT BAHADURABAD**

### **2.3.1 Introduction**

The construction of the Revetment Test Structure was originally planned about 4 km south of Bahadurabad Ghat based on the investigations during the Study Phase. Since, however, no substantial erosion occurred at the pre-selected test site, this area was abandoned and a more suitable one was selected in September/October 1995 at Kulkandi-village just downstream from Bahadurabad Ghat. The decision on the final location of the test structure was taken on October 11, 1995. However, end November 1995 it emerged that the Subcontractor could not mobilise the main construction equipment for dredging and underwater works in time. After he had admitted his inability to do so, the Consultant informed the Subcontractor on December 05, 1995 of his failure to comply with the contractual obligations in accordance with Sub-Clause 63.1 (b) of the Conditions of Contract. On January 20, 1996 the Subcontractor was notified in accordance with Sub-Clause 46.1 of the Conditions of Contract that the rate of progress of works was too slow to comply with the contractual Time of Completion and finally it was decided on January 31, 1996 to defer the final completion of the test structure until the dry season 1996/97.

Based on the experience in 1995 and January 1996, and after identification of the main constraints preventing the completion of Works as per original schedule, a proposal for the final implementation of the Revetment Test Structure during the dry season 1996/97 was submitted in April 1996 taking into account the morphological analysis of the test area in March and May 1996 and the expected morphological development during the monsoon season 1996.

However, in August 1996 a deep channel shifted towards the bank of the selected test site and over the full length of the planned structure with severe erosion of the river bank resulting in a complete



loss of the unprotected structure of 1995/96. Hence, another location of the Revetment Test Structure had to be determined and the design of the structure to be adapted accordingly. A proposal was presented to WARPO on October 19, 1996 which was discussed with the client and the donors during a review mission of the latter from November 13 to 17, 1996 with the final decision in favour of the location as shown in Fig. 2.

The start and the implementation of works was strongly affected by the land acquisition problem and the progress of works was already behind schedule at the end of 1996, because the subcontractor could only start the actual works on November 20, 1996 and concentrated till the end of the year mainly on earth works. Even after the client and the donors had decided during their meeting in November 1996 to proceed with the construction works, the concerned authorities of the Government of Bangladesh took almost another month for compensation payment to the local population after the donors had agreed to advance necessary funds.

Due to the above mentioned circumstances the delay of the actual construction works accumulated to almost 2.5 months. However, the Consultant and his Subcontractor made every effort to make up for lost time and on June 12, 1997 the Revetment Test Structure was complete in all respects.

During the construction phase the structure was protected by a natural earth dam. This was important for the completion of the falling aprons. It remained intact for a longer period than expected and was finally washed away only in the last week of June 1997. Hence, the test structure was subjected to flow and wave attack and the falling aprons started to function. During the monsoon 1997 the structure was strongly attacked by the river and severe erosion downstream from the structure was observed. In July flow velocities up to 3.9 m/s were measured and a scour hole developed in front of Section D and E the deepest level of which was at  $-7.0$  m+PWD. The river attack continued also in August and September just as the severe erosion downstream from the test structure, which was about 100 m in September in an area about 1 km downstream from the structure.

Though the flow velocity decreased considerably in September, the depth of the scour hole in front of the structure increased and shifted to Section G and H. The deepest level was recorded at  $-14$  m+PWD. In October 1997 a mid channel char continued to grow in front of the Railway ferry ghat. This resulted in a reduction of width and depth of the channel near the bank upstream from the Revetment Test Structure, whereas the western channel developed further and attacked the riverbank just downstream from the structure. Considerable erosion of some 50 m were recorded in October and this process continued till the end of the year. However, no damage to the structure was observed, the falling aprons functioned as expected and at the end of the year sedimentation in the area of the falling aprons of Section G and H and in the channel occurred. Hence, no adaptation and repair works were required. Only some rain-cuts, which had developed under the revetment of the main embankment in Section E, had to be filled.

Also during the first quarter of 1998 erosion has been observed downstream from the structure up to Ghutail Bazar. When the water level started to rise at about mid March, the test structure came under attack again, but the falling aprons continued to function as expected. In June and July sedimentation occurred in front of the structure with maximum deposition of about 17.5 m along Section H-2. In August, however, fresh erosion gave way to the sedimentation process and continued along the structure till end of the year affected in the last quarter by the formation of a new char in front of the structure. During the whole year 1998 no damages to the structure caused by the river were observed and no adaptation and repair works were to be done.




29

At the beginning of 1999 a number of chars had developed in the vicinity of the test structure and a channel aimed at an angle of about  $40^\circ$  at Section B and C of the structure. After moderate changes of the river bed in front of the revetments and falling aprons during the first 5 months of the year, the erosion process started to increase in June and resulted in deep scour holes up to about  $-5 \text{ m} + \text{PWD}$  in the downstream area. In July the oblique channel shifted further downstream and the parallel channel in front of the revetment structure started to silt up. During the last quarter of the year when the water level continued to fall a strip of land gradually surfaced, which had a width of about 100 m in front of the structure and which the local population started to cultivate. Their activities continued during the dry season 2000, when the water level further went down and no erosion occurred in front of the revetment structure.

Also after the third year of testing the structure no adaptation and repair works had to be executed.







CONTROL POINT SCHEDULE			
No. of Control Points	Co-ordinates	BM	Elevation (m PWD)
	Easting	Northing	
FAP 21-B	471,548 482	778,800 937	+ 20 246
GPS FM 764	471,086 185	778, 478 880	—
FAP 21,28	471,530 663	777, 813 399	+ 20 139
FAP 770	471,067 515	778,073 154	+ 20 248
FAP 21-X	471,293 485	778,654 360	—
FAP 21-Y	471,149 095	777,975 060	—

\* ) not existent anymore

0 50 100 2000  
SCALE 1:2000  
LEGEND  
Road, River, House, etc.  
NOTES  
1 The topography shown in this drawing is based on J.T.W.'s survey of Oct '96 combined with topographical map of Survey of Bangladesh  
2 Levels refer to 10.00 m PWD  
3 Bankline and bathymetric survey as on 09/10/96  
4 Reference Drawing R.A. 302 Detailed Layout of Test Structure

1	01.9.97	Answer	AS BUILT DRAWING	APPROVED
REV	DATE	NAME	DESCRIPTION	
GOVERNMENT OF THE PEOPLE'S REPUBLIC OF BANGLADESH MINISTRY OF WATER RESOURCES WATER RESOURCES PLANNING ORGANISATION (WARPO)				
BANK PROTECTION PLOT PROJECT FAP-21				
TEST SITE II - BAHADURABAD				
GENERAL LAYOUT OF TEST STRUCTURE (1996/97)				
NAME	DATE	SCALE	1:2,000	
Author	03-11-96			
Checker	03-11-96			
Reviewer				
FIGURE NO. 2			1	



# REVETMENT TEST STRUCTURE DEFINITION SKETCH




Fig. 3: Definition sketch of the Revetment Test Structure



# DETAILS OF REVETMENT COMPOSITION

## A. COVER LAYER

Test Structure		A - end	A - 1	A - 2	B	C	D	E	F	G	H-1	H-2	H-2(end)
Land - sided slope		Brick mattress d = 15cm	In all sections durba grass sods laid on Geo-jute soil saver										
Approximate length along toe of upper slope (at berm level)		87.40	74.70	74.70	99.10	93.20	88.0	90	88.0	100.0	82.75	97.80	20.0
Revetment above berm level (+15.3m to +22.0m PWD )		Brick mattresses d = 15cm	Brick mattresses d = 15cm	Wiremesh mattresses d = 23/36cm with stone fill Grade B (D <sub>50</sub> = 15 cm)	Wiremesh mattresses d = 23cm with stone fill Grade B (D <sub>50</sub> = 15cm) on intermediate rubble layer (d = 25cm)	CC-blocks D <sub>n</sub> = 35cm hand-laid in single, diagonal lines	CC-blocks D <sub>n</sub> = 35cm hand-laid in single, parallel lines	Inter Locking CC-elabs (ship-lap TYPE)	wiremesh mattresses d=38cm with brick fill	Interlocking CC-elabs (longue-groove type) on intermediate layer	Rip-rap Grade C (D <sub>n</sub> = 20cm) Top 20cm with stone pitching (d =40cm)	Rip-rap Grade C (D <sub>n</sub> = 20cm) Top 20cm with stone pitching (d =40cm)	30.0
Launching Apron at and below berm level (+14.5m to +22.0m PWD )		Transition between launching Apron and falling Apron	Dumped CC-blocks D <sub>n</sub> = 30cm	Dumped CC-blocks D <sub>n</sub> = 35cm	Dumped CC-blocks Edge us: D <sub>n</sub> = 50cm Center : D <sub>n</sub> = 35cm Edges ds: D <sub>n</sub> = 40cm	Articulated RENO-matresses d = 23/36cm stone fill Grade B,C,D (D =25cm) with inter-connecting steel wire ropes and anchor pipes at berm level	Articulated CC-blocks matresses with inter-connecting steel wire ropes and anchor pipes at berm level	FORESHORE-matresses (Collapsible black matresses with cement grout fill)	PROFIX-matresses (tubular fabric matresses with sand and sand-blumen fill)	INCOMAT-sandflex matresses (collapsible black matresses with sand fill)	Rip-rap Grade F (D <sub>n</sub> =25-35-45cm)	CC-blocks, D <sub>n</sub> =30cm D <sub>n</sub> =35cm (mixed)	Rip-rap E+F 80cm on 20cm
Transition between launching Apron and falling Apron			CC-blocks D <sub>n</sub> = 30cm	CC-blocks D <sub>n</sub> = 35cm	CC-blocks D <sub>n</sub> = 35cm	Geo-sand-container Type E (900kg/No.)	CC-blocks D <sub>n</sub> = 40cm	Geo-sand-container D	CC-blocks D <sub>n</sub> =40/45cm (mixed)	CC-blocks, (D <sub>n</sub> =30cm)* 2	Selected boulders D <sub>n</sub> = 35 - 45cm		
Falling Apron (Level +14.5m PWD )		Dumped CC-blocks D <sub>n</sub> = 30cm	Dumped CC-blocks D <sub>n</sub> = 35cm D <sub>n</sub> = 40cm (mixed )	Rip-rap Grade E (D <sub>50</sub> = 30 cm)	Geo-sand-container Type C (180kg/No.)	Geo-sand-container Type E (900kg/No.)	CC-blocks D <sub>n</sub> = 40cm	Geo-sand-container D	CC-blocks D <sub>n</sub> =40/45cm (mixed)	CC-blocks, D <sub>n</sub> =35cm*2			Rip-rap
Transition between launching Apron and falling Apron				Rip-rap, Grade F (D <sub>n</sub> = 25/35/45cm)	Geo-sand-container Type C (250kg/No.)		CC-blocks D <sub>n</sub> = 45cm	CC-blocks D <sub>n</sub> = 40cm	Gabion socks with stone fill Grade B (D <sub>50</sub> = 15cm)(1300kg/No)	CC-blocks, D <sub>n</sub> = 40cm			

\*1 Mixed CC-blocks 30cm + boulder Grade E in envelope of double layer chain link fence  
us = Upstream  
ds = Downstream  
\*2 Mixed CC-blocks 35cm + boulder Grade F in envelope of double layer chain link fence

## B. FILTER LAYER

Test Structure	A - end	A - 1	A - 2	B	C	D	E	F	G	H-1	H-2	H-2(end)
Land - sided slope	GF - 1	In all sections geo-jute Soil saver										
Approximate length along toe of upper slope (at berm level)	87.40	74.70	74.70	99.10	93.20	88.0	90	88.0	100.0	82.75	97.80	20.0 30.0
Geotextile filter mats above berm level	GF-1/5 BIDIM HaTe O 2214	GF - 1 BIDIM b 7	GF - 5 HaTe O 2214	GF - 2 BIDIM S 550	Filter III on Filter II Khoa on Filter II	GF - 2 BIDIM S 550	GF - 1 GF - 5 DATEX AD 1300	GF - 1 BIDIM S 390	GF - 1 DATEX AD 1300	GF - 4 BIDIM S 700	GF - 4 HaTe E 650/K 251	GF - 2 HaTe E 650
Geotextile filter mats at and below berm level	GF-1/5 BIDIM HaTe O 2214	GF - 2 BIDIM S 550	GF - 2 BIDIM S 550	GF - 4 HaTe K 251	GF - 2 DATEX AD 1600	GF - 4 BIDIM S 700	FORESHORE-matresses (collapsible fabric black matresses with cement grout fill)	PROFIX-matresses (tubular fabric matresses with cement grout fill)	GF - 1 (sub-layer to INCOMAT-sand flex matress)	GF - 1 BIDIM S 390	GF - 1 BIDIM S 390	GF - 1 BIDIM S 390

Table 1: Details of Revetment Composition



### 2.3.2 Monitoring of the Test Structures

Monitoring of the Revetment Test Structure started already during the construction phase in January 1997. During the period under report the following activities have been performed:

#### (1) Bathymetry

Bathymetry surveys are mainly done to record riverbed changes in front of the test structure and to detect their influence on the stability of the structure, in particular to find out the behaviour / functioning of the falling aprons and launching aprons, since this is decisive for the overall stability of the test structure.

The activities during the months of July to September 2000 are shown in Table 2. All the surveys were finally processed in the office in Dhaka and the results are shown in contour charts as well as differential models (see Annex F and G).

Date	Survey Area		
	July 2000	August 2000	September 2000
01			
02			
03			
04			
05			
06			
07			
08			
09			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26	main survey	main survey	
27	main survey	main survey	main survey
28	main survey	main survey	main survey
29	main survey	main survey	main survey
30	main survey	main survey	main survey
31	main survey	main survey	

**Table 2: Bathymetry surveys at Bahadurabad Test Site from July to September 2000**



## (2) Topographic Measurements

During the period under review the following works were performed:

27-28/07	bankline from Harindhara to 1.5 km downstream from Ghutail
25-29/08	bankline from Harindhara to 1.5 km downstream from Ghutail
27-29/09	bankline from Harindhara to 1.5 km downstream from Ghutail

## (3) Measurement of Flow Velocity and Direction

Float track measurements were continued as well as measurements with the Valeport currentmeter. Results of flow measurements are presented in the monthly reports on monitoring and in Annex F.

## (4) Observations

After another sharp rise of the water level of 1.27 m within 6 days only, the peak of the current year was recorded at 19.85 m+PWD on August 06, followed by a period with small fluctuations only. From mid August to mid September the total changes were 0.35 m only and the average level was at 19.00 m+PWD. The maximum in September was observed at 19.41 m+PWD on September 19. At the end of the third quarter of the year the water level was at 18.50 m+PWD.

During the period under report no significant morphological changes have been observed in the test site area. Erosion continued upstream from the railway ghat in the area of Harindhara, where a deep scour hole developed in September. The average flow velocity in that area was 2.0 m/s, but along the Revetment Test Structure 1.2 m/s only.

## 2.4 TEST SITE III AT GHUTAIL

### 2.4.1 General

During the monsoon season 1997 and the following dry season severe erosion occurred further downstream from the Revetment Test Structure at Bahadurabad. Following the demand of the local population for suitable protection of their land and homesteads, WARPO requested the donors KfW and AFD during their review mission in July 1998 to agree to the implementation of a third test site at Ghutail, about 4 km downstream from the Revetment Test Structure. Since the test structures at Kamarjani and Bahadurabad had been implemented within the available budget and taking into account a cost estimate for their monitoring and maintenance until the completion of the Project by the end of December 1999, remaining funds of about DM 8.4 million were estimated. Taking further into account the intention to utilise the contract amount up to 100 %, it was agreed between the donors, WARPO and BWDB in July 1998 to implement a third FAP 21 test site at Ghutail.

Immediately after the decision had been taken in favour of a third test site, the Consultant started necessary investigations and surveys and arrived finally at the conviction that any test structure at any suitable test site on the Jamuna could not be completed before the monsoon season 1999. It was therefore suggested to the donors and the client on November 01, 1998 to start the actual construction of the third test structure after the monsoon season 1999 only.

In December 1998 a technical and financial proposal for the implementation of a third test structure along with a proposal for necessary modification of consulting services was submitted by the Consultant because the existing Contract was scheduled up to the end of 1999 only. The client and the donors approved the extension of the Contract up to end of 2000, but asked for some modifications of the financial proposal taking into account also the discussions and findings of the



donors' review mission of March 1999. A revised proposal was submitted in May 1999, which was finally approved by the donors and the client as well.

Based on the local situation and the investigations/observations since July 1998, when the general decision was taken to implement a third test site, it was decided to build another Revetment Test Structure taking into account the experience of Bahadurabad Test Site. A preliminary design was submitted with the "Proposal for Modification of Consulting Services for Test Site III" in May 1999, which had to be adapted to the actual situation on site at mid November of that year.

The revetment, the final general layout of which is shown in Fig. 4, consists of an embankment and 2 different sections of launching/falling aprons. The crest of the embankment is at 21.50 m+PWD and the launching/falling aprons are built in the dry at 15.0 m+PWD, i.e. above Standard Low Water Level, which is at about 12.85 m+PWD. The total length of the aprons is 31 m in Section A and 28 m in Section B. They are designed to cope with scouring up to about -5 m+PWD. The 16 m long launching aprons are constructed of articulated RENO-mattresses with rubble-fill placed on geotextile filter. For the falling apron cc-blocks are used, the size of which is 40 and 45 cm in Section A and 35 and 40 cm in Section B. The water side slope of the embankment is protected by brick mattressing on geotextile filter. For details see Annex K of this report.

The actual construction works started on December 18, 1999 because of temporary problems with the local population in connection with compensation for crops and shifting of houses and were completed on May 25, 2000.

#### **2.4.2 Monitoring of the Test Structures**

After the decision had been taken to build a third test structure, the Consultant started necessary investigations, bathymetric surveys and flow measurements, in particular in the area of Ghutail Bazar. These activities were continued during the construction phase and after completion of the test structure. Since June 1998 the survey area in front of the Revetment Test Structure at Bahadurabad was extended to the south and the area in front of Ghutail Bazar included. During the period under report the following activities have been performed:

##### **(1) Bathymetry**

The activities during the months of July to September 2000 are the same as mentioned in Subsection 2.3.2 for Bahadurabad. Hence, for details see Annex F and G. In addition to the main surveys shown in Table 2, site surveys have been carried out on July 25 and September 26, 2000. The results are shown in contour charts in Annex L and as cross-sections in Annex M.

##### **(2) Topographic Measurements**

From July to September the following works were performed:

27-28/07	bankline from Harindhara to 1.5 km downstream from Ghutail
25-29/08	bankline from Harindhara to 1.5 km downstream from Ghutail
27-29/09	bankline from Harindhara to 1.5 km downstream from Ghutail

##### **(3) Measurements of Flow Velocity and Direction**

Additional float track measurements were carried out at Ghutail Test Site on July 25 and September 26, 2000. Results are presented in the monthly reports on monitoring and in Annex L.




**(4) Observations**

The change of water levels during the period under report is more or less the same as recorded at Bahadurabad Test Site. For details see Annex I.

The average flow velocity along the Revetment Test Structure was 1.2 m/s in July, but 0.8 m/s only in September. Sedimentation along the test structure was observed during the period under review. Only downstream from the structure erosion continued.







## 2.5 REPORTING

### 2.5.1 Introduction

In accordance with the Terms of Reference and the Consulting Agreement the Consultant has critically to assess the results of the test programme at the end of the Project and present a

#### **Final Technical, Financial and Economical Project Evaluation Report**

together with

#### **Guidelines and Manuals for Planning, Design and Implementation of River Training and Bank Protection Works.**

The latter are to be prepared on the basis of all available know-how and experience gained during the Project and should be applicable to more or less standard solutions for rivers in Bangladesh, in particular the Brahmaputra/Jamuna River.

On the occasion of the donors' review mission in July 1998 the Consultant presented in a work shop on July 20, 1998 his concept for the above mentioned reports. Tables of Content were elaborated and discussed with the donors and engineers of BWDB and WARPO. Finally, a time schedule was agreed upon in the workshop for the presentation of the Guidelines and Manuals. Since however, the project period was extended until end of 2000 due to the implementation of third test site, the schedule for elaborating the Guidelines and Manuals as well as the Final Project Evaluation Report needed to be modified. The programme of July 1998 was discussed with all parties concerned and updated during the donors' review missions of March 1999 and February/March 2000. The following updated programme was jointly agreed upon:

<b>Date</b>	<b>Task</b>	<b>Action</b>
December 1998	Determination of participants and composition of BWDB/WARPO working group; Definition of general concept and degree of Detailing	Finalized
December 1998	Determination of Table of Contents	Approved
January to March 2000	Submission and presentation of draft chapters of the Guidelines	Consultant
July 2000	Submission of consolidated comments and suggestions of modification to draft Guidelines and Manual	BWDB / WARPO
October 2000	Inclusion of additional experiences from the monsoon 2000 season, if any	Consultant
December 2000	Submission of Final Document	Consultant



Since the basic contents of the Guidelines and the Manual are prepared before the construction and testing of the third test structure, all specific results and conclusions with respect to the Revetment Test Structure at Ghutail can only be added at the end of the project period.

## 2.5.2 Status of Works

### (a) Final Project Evaluation Report

All information, experience and data gathered at the test sites with the different systems during the construction and monitoring period respectively have to be analysed in order to define the most suitable solutions for bank protection structures in Bangladesh with regard to their design, construction materials and construction methods. Hence, the results of and the experience with the test structures will be compiled for each of the structures in reports on

- design;
- procurement and construction;
- monitoring, and
- evaluation of hydraulic loads and river response

together with a report on the morphological behaviour of the river in the test site areas and relevant investigations respectively.

These reports will be presented as annexes to the technical part of the evaluation report. The latter will contain summaries of the annexes in a form as condensed as possible together with the conclusions and lessons learned.

This concept holds also for the other part of the final report viz. the financial and economical evaluation. The following annexes are under preparation and their status at the end of the period under report was as follows:

Annex 1	Morphological Investigations	100%
Annex 2	Socio-economic Investigations	60%
Annex 3	Ecological Assessment	50%
Annex 4	The Groyne Test Structure Design Report	95%
Annex 5	The Groyne Test Structure Procurement and Construction Report	80%
Annex 6	The Groyne Test Structure Monitoring Report	80%
Annex 7	The Groyne Test Structure Evaluation of Hydraulic Loads and River Response	90%
Annex 8	The Revetment Test Structure Design Report	90%
Annex 9	The Revetment Test Structure Procurement and Construction Report	50%
Annex 10	The Revetment Test Structure Monitoring Report	80%
Annex 11	The Revetment Test Structure Evaluation of Hydraulic Loads and River Response	80%
Annex 12	Financial and Economic Evaluation	50%



### (b) Guidelines and Manuals

The main topics of the Guidelines are **Planning, Design and Implementation** of river training and bank protection works. The structure of the documents has been discussed in the workshop in July 1998 and takes into account the existing guidelines and manuals of BWDB. In the course of preparation slight modifications of the Tables of Content were required, but the focal points of the documents are still:

- identification of priority protection sites;
- preparatory investigations and studies;
- general planning requirements;
- design principles for the individual bank protection and river training works;
- construction (materials, methods, equipment and implementation), and
- monitoring and maintenance.

The Table of Contents of the Guidelines is as follows:

Chapter 1	Introduction
Chapter 2	Objectives of River Training and Bank Protection Works
Chapter 3	Types of River Training and Bank Protection Works
Chapter 4	Identification of Priority Protection Sites
Chapter 5	General Approach
Chapter 6	Preparatory Investigations and Studies
Chapter 7	General Planning Requirements
Chapter 8	Design Principles for Embankments
Chapter 9	Design Principles for Cross Bars
Chapter 10	Design Principles for Revetments
Chapter 11	Design Principles for Groynes
Chapter 12	Design Principles for Guide Bunds
Chapter 13	Design Principles for Training Walls
Chapter 14	Design Principles for Bandals
Chapter 15	Design Principles for Floating Screens
Chapter 16	Design Principles for Artificial Cut-offs
Chapter 17	Design Principles for Closure dams
Chapter 18	Construction Materials
Chapter 19	Construction Methods
Chapter 20	Construction Equipment
Chapter 21	Implementation of Construction Works
Chapter 22	Monitoring and Maintenance of Works

The first draft of the Guidelines was complete at the end of September 2000.

On January 30, 2000 a meeting was held with the working group of BWDB. As discussed and agreed upon during the meeting, the Consultant did not submit the Guidelines as a whole but in sections. The individual chapters were submitted to WARPO and BWDB as follows, each time with the request for comments and suggestions of modification:

Chapter 1 to 3	February 06, 2000
Chapter 4 to 7	March 06, 2000
Chapter 8 and 10	May 09, 2000
Chapter 14 to 19	May 31, 2000
Chapter 21 and 22	May 31, 2000.



It is mentioned that Chapter 9, 12 and 13 dealing with design principles for cross bars, guide bunds and training walls is not covered by the Consultant, but kept free for the experience of BWDB. In the meeting on January 30 and the letter of May 31, 2000 it was stressed, however, that the Consultant is prepared for discussions with BWDB engineers in this regard.

Comments on Chapter 8 to 19 were received on July 20, 2000 from the office of the Chief Engineer, Design of BWDB.

The first draft of the Design Manual was started during the period under report and was complete by about 85 % at the end of September 2000.

### **3 RIVER TRAINING (AFPM) COMPONENT (FAP 22)**

#### **3.1 PRELIMINARY REMARK**

After the activities under FAP 22 had been suspended in 1995, the Consultant was requested by WARPO on March 06, 1996 to take up recurrent measure activities. Therefore, the project works were resumed at the beginning of April 1996 and concentrated mainly on the completion of the desk study and a report on the activities in 1995/96, which was submitted on September 05, 1996 along with a proposal and work plan for the project continuation for the implementation of recurrent measures during the lean season 1996/97. The work plan covered the selection of suitable test sites as well as the design, implementation and testing of appropriate recurrent measures as Low Water Bandals, Improved Bandals and Sills.

Immediately after the positive comments of KfW on the Consultants programme of investigations in 1996/97 were received in September 1996, a suitable test site had been selected in the outflanking Katlamari channel just upstream from Fulchari where a combination of two measures viz. a 210 m long bandal structure and an earth dam about 600 m downstream from the bandals was built. Design and construction works started in the last quarter of 1996 and were completed mid March 1997. These measures were tested by the Jamuna river and monitored by the Consultants during the monsoon season 1997. It was intended to supplement/modify the test structures based on the experience of the first test season and to continue the investigations during the monsoon season 1998. A technical and financial proposal for further investigations was submitted to the client and the donors in the last quarter of 1997, but at the end of the flood season 1997 it emerged that the overall morphological development in the test site area and the Fulchari channel did not allow the continuation of the tests at Katlamari Test Site. Therefore, at the beginning of January 1998 a new test site was selected for testing of recurrent measures during the monsoon season 1998 which was located about 5 km east of the Groyne Test Structure of FAP 21 at Kamarjani. Unfortunately, the investigations had to be stopped because of the opposition of the population in that area.

Table 2.2-1 and Table 2.2-3 are showing the Work Plan as per proposal of August 1996 and December 1997 respectively whereas Table 2.2-5 the Staffing Schedule for the study period 1996 till 1998 including that one of the modified proposal of December 1997. Table 2.2-2 and 2.2-4 are showing the actual activities up to the end of 1997 and 1998 respectively and Table 2.2-6 and 2.2-7 the actual input of the expatriate and the local professional staff fielded up to end of June 2000.



### 3.2 TEST SITE I AT KATLAMARI

#### 3.2.1 The Test Structures

Two different structures were built at Katlamari:

- (a) improved bandals with a total length of 210 m and consisting of 4 main components at the off-take of the Katlamari channel with the aim to deflect the flow and to encourage siltation behind the structure;
- (b) an earth dam 600 meters downstream from the bandal structure with the aim to close the Katlamari channel at the beginning of the flood season.

The idea behind these measures was to deflect the flow into the Fulchari channel, to decrease the size of the Katlamari channel and thus concentrate more flow in the Fulchari channel, to deepen the latter and to improve the ferry operations to Fulchari Ghat. In parallel it was expected that the size of the Katlamari channel would decrease, that bank erosion would diminish and arable land could be won.

Both the structures were designed to support the effectiveness of each other and thus to increase their overall efficiency.

#### 3.2.2 Monitoring of the Test Structures

After the Fulchari channel started to move westwards and finally washed away Section E of the bandal structure, it was decided to abandon this test site. In January/February 1998 dismantling of the remaining sections of the structure except Section A was started and the dismantled material of the bandal structure was transported to the new test site at Kundarapara and partly used for the construction of low water bandals. After the monsoon season also Section A was given up.

Hence, no monitoring activities are to be reported from the period under review.

### 3.3 TEST SITE II AT KUNDARAPARA

#### 3.3.1 The Test Structures

In order to reduce the severe erosion in the outer bend of the Kamarjani channel between Syedpur and Balashi Ghat it was planned to promote the development of the Kundarapara cut-off channel. The following recurrent measures were planned to be constructed and investigated:

##### (a) **Low Water Bandals**

Low water bamboo bandals were installed in February / March 1998 at the entrance of the Kamarjani bypass channel in order to increase the inflow into the Kundarapara channel and at the same time to reduce the inflow into the Kamarjani bypass channel. The bandals were removed end of March 1998 when the water level started to rise.

##### (b) **Improved Bandals with adjustable Screens**

After permanent problems with the local population, it was decided on March 10, 1998 to stop the construction of the improved bandals when it became obvious that they could not be completed in time before the flood season 1998.



### (c) Floating Screens

In the course of positioning and anchoring of the elements, local people sabotaged the activities so that the Consultant had no choice but to stop the investigations with floating screens for the flood season 1998.

#### 3.3.2 Monitoring of the Test Structures

During the period under report bathymetric surveys and flow measurements were continued in the Kundarapara channel the results of which are presented in Annex B and C (FAP 21, Test Site I). However, testing of the floating elements remained suspended, since the morphological situation and channel configuration at the third FAP 21 test site did not allow any tests with floating screens.

### 3.4 REPORTING

Valuable results of the tests with recurrent measures gained at Katlamari and Kundarapara Test Sites will be included in the Guidelines for river training and bank protection works, which are under preparation (Section 2.5).



Table 1.1-1

**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**EXPATRIATE PROFESSIONAL STAFF**  
**Activities during the period of 07/2000 to 09/2000**

VERSION : 05.11.00

Sl. No.	Function	Person	Code	Company	Period		Remarks
					From	To	
1.1	Project Director	Dr. D. Neuhaus / Dr. H. Kramer	DN / HK	RRI	01/07	30/09	Part time in Europe
1.2	Home Office Support						
1.3.1	Project Manager	C. Netzeband	CN	RRI	01/07	21/09	Home Office Work & Leave
					22/09	30/09	
1.4	Chief Hydraulic Design Engineer	Dr. H. Kramer	HK	L&P	01/07	09/08	Part time in Europe
					10/08	21/09	
2.1.1	Hydraulic Design Engineer	M. Schwarz	MS	L&P	01/07	30/09	Part time in Europe
2.2	Structural Engineer	-	-	-	-	-	
2.3	Mechanical Engineer	-	-	-	-	-	
2.4	Procurement Expert	-	-	-	-	-	
2.5.1	Subsoil Expert	H. Wessling	HW	L&P	-	-	
3.1.	Chief Supervising Engineer	-	-	-	-	-	
3.2.1	Supervising Engineer	K. Oberhagemann	KO	RRI	28/07	31/08	
3.4.1	Surveyor	J. Heise	JH	RRI	-	-	
3.5.1	Administrator	B. Thomas	BT	CNR	-	-	
3.6.1	Monitoring Expert	T. Döschner	TD	RRI	-	-	
4.1.1	Morphologist	Dr. E. Mosselman	EM	DELFT	01/07	30/09	Part time in Europe
4.2.1	Modelling Expert	M. v. d. Wal	MvdW	DELFT	-	-	
		D. Carrion	DC	CNR	-	-	
4.3.1	Environmental Expert	E. Divet	ED	CNR	-	-	
4.5.1	Economist	C. Bertrand	CB	CNR	-	-	
4.6.1	Unallocated	--	-	-	-	-	
		--	-	-	-	-	



Table 1.1-2

**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**LOCAL PROFESSIONAL STAFF**  
**Activities during the period of 07/2000 to 09/2000**

VERSION : 05.11.00

Sl. No.	Function	Person	Code	Company	Period		Remarks
					From	To	
1.2	Home Office Support	NN	SM	BETS	01/07	30/09	
1.3.2	Deputy Project Manager	S. M. Mansur					
2.1.2	Hydraulic Design Engineer 2	A. Q. Mohammed Ali	MA	BETS	-	-	
2.3.2	Mechanical Engineer 2	Masih-ur-Rahman	MR	DUL	-	-	
2.4.2	Procurement Expert 2	Masih-ur-Rahman	MR	DUL	-	-	
2.5.2	Subsoil Expert 2	-	-	-	-	-	
3.2.2	Supervising Engineer 2	Fazlur Rahman /	FR	BETS	-	-	
3.3	Quantity Surveyor	Sk. Golam Kader	SGK	BETS	01/07	30/09	
3.4.2	Surveyor 2	Faizur Rahman Khan	FRK	DUL	-	-	
3.6.2/3/4	Monitoring Expert 2	-	-	-	-	-	
	Jr. Monitoring Expert	A.B.M. Anwar Haider	AH	BETS	01/07	30/09	
	Monitoring Data Processor	Pankaj K. Maitra	PKM	BETS	01/07	30/09	
		Yasmin Khayer	YK	FL	-	-	
4.1.2	Morphologist 2	M. H. Sarker	MHS	FL	-	-	
4.2.2	Modelling Expert 2	Monjur Kader	MoK	BETS	-	-	
4.3.2	Environmental Expert 2	Dr. A.K.M. Nazrul Islam	NI	BETS	-	-	
4.4	Socio-Economist	Tauhidun Nabi	TN	BETS	-	-	
4.5.2	Economist 2	Dr. Lutfur Rahman	LR	BETS	-	-	
4.6.2	Unallocated 2	-	-	-	-	-	



Table 1.1-3

**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**LOCAL SUPPORT STAFF**  
**Activities during the period of 07/2000 to 09/2000**

VERSION : 05.11.00

Sl. No.	Function	Person	Company	Period		Remarks
				From	To	
1	Bilingual Secretary	Sk. Zakirul Islam	BETS	01/07	30/09	
2	Receptionist	Md. Razaul Karim	BETS	01/07	30/09	
3	Operator / Data Input	Md. Khorshed Alam	BETS	01/07	30/09	
4	Senior Draftsman	Anowarul Alam	BETS	01/07	30/09	
5	Draftsman	Md. Fazle Hossain Bhuiyan	BETS	01/07	30/09	
6	Photocopy Operator	Md. Q M Hussain (Babu)	BETS	01/07	30/09	
7	Accountant	A.B.M Bazlur Rashid	BETS	01/07	30/09	
8	Asstt. Acct. Purchase	Md. Shafiuddin	BETS	01/07	30/09	
9	Messenger	Md. Aziz	BETS	01/07	30/09	
10	Peon	Md. Habibur Rahman Hawladar	BETS	01/07	30/09	
11	Guards ( 8 hours shift )	Md. Farid Sikder /	BETS	01/07	30/09	
		Md. Moqbul Hossain /	BETS	01/07	30/09	
		Md. Shakawat Hossain	BETS	01/07	30/09	
12-15	Drivers	Four Drivers	L&S	01/07	30/09	



TABLE 1.2 - 1.1

## BANK PROTECTION TEST STRUCTURES FAP 21

## WORK PLAN \*)







TABLE 1.2-1.2

## BANK PROTECTION TEST STRUCTURES FAP 21

## WORK PLAN

REVISION NO. 1 \*)



MONSOON




## BANK PROTECTION TEST STRUCTURES FAP 21

## WORK PLAN

REVISION NO. 2 \*)

TABLE 1.2-1.3




\*) AS PER PROPOSAL OF MAY 1999



TABLE 1.2-2

BANK PROTECTION TEST STRUCTURES FAP 21  
REVISION NO. 2 \*)

WORK PLAN - FIELDLED UP TO SEPTEMBER 30, 2000



\*) AS PER PROPOSAL OF MAY 1999  
FAP 21/22, MONTHLY REPORT

25



\*) AS PER LETTER TO PROCEED OF MAY 1993



REVISION NO. 1 \*)

AS PER PROPOSAL OF 1995



**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**STAFFING SCHEDULE**  
**REVISION NO. 2 \* )**

\*) AS PER PROPOSAL OF SEPTEMBER 1996











# BANK PROTECTION TEST STRUCTURES - FAP 21

**STAFFING SCHEDULE - EXPATRIATE PROFESSIONAL STAFF; FIELDIED UP TO SEPTEMBER 30, 2000**

\*) as per proposal of May 1989

## REALIZATION







TABLE 2.1-1

**STUDIES ON RECURRENT MEASURES - FAP 22**  
**EXPATRIATE PROFESSIONAL STAFF**  
**Activities during the period of 07/2000 to 09/2000**

VERSION : 05.11.00

Sl. No.	Function	Person	Code	Company	Period		Remarks
					From	To	
1.1	Project Director	Dr. D. Neuhaus	DN	RRI	-	-	
1.2	Home Office Support	Dr. H. Kramer	HK		-	-	
1.3.1	Project Manager	C. Netzeband	CN	RRI	-	-	
1.4	Chief Hydraulic Design Engineer	Dr. H. Kramer	HK	L&P	-	-	
5.1.1	River Engineer	P. van Groen	PvG	DELFT	-	-	
5.2	Hydraulic Design Engineer	M. Schwarz	MS	L&P	-	-	
5.3.1	Surveyor	-	-	-	-	-	
5.4.1	Morphologist	Dr. E. Mosselman	EM	DELFT	-	-	
5.5	System Analyst	R. H. Buijsrogge	RHB	DELFT	-	-	
5.6	Programmer	M. Witteveen	MW	DELFT	-	-	
5.6.A	Programmer / Modeller	J. I. Crebas	JIC	DELFT	-	-	
5.7	GIS Specialist	G.K.F.M. Hesselmanns	GMH	DELFT	-	-	
5.8.1	Supervising Engineer	K. Oberhagemann	KO	RRI	-	-	
5.9.1	Monitoring Expert	T. Döscher	TD	L&P	-	-	
5.10	Economist	-	-	-	-	-	



TABLE 2.1-2

## STUDIES ON RECURRENT MEASURES - FAP 22

## LOCAL PROFESSIONAL STAFF

Activities during the period of 07/2000 to 09/2000

VERSION : 05.11.00

Sl. No.	Function	Person	Code	Company	Period		Remarks
					From	To	
1.2	Home Office Support	NN	-	-	-	-	
1.3.2	Deputy Project Manager	S. M. Mansur	SM	BETS	-	-	
5.1.2	River Engineer 2	S. R. Khan	SRK	BETS	-	-	
5.3.2	Surveyor 2	--	-	-	-	-	
5.4.2	Morphologist 2	Salahuddin Khan	SK	BETS	-	-	
5.8.2	Supervising Engineer 2	F. R. Khan	FRK	DUL	-	-	
5.9.2/3/4	Monitoring Expert 2	A.B.M. Anwar Haider	AH	BETS	-	-	
	Jr. Monitoring Expert	Pankaj K. Maitra	PKM	BETS	-	-	
	Monitoring Data Processor	Yasmin Khayer	YK	FL	-	-	
5.10.2	Economist 2	Dr. Lutfur Rahman	LR	BETS	01/04	30/04	



TABLE 2.2 - 1

**STUDIES ON RECURRENT MEASURES - FAP 22**  
**WORK PLAN AS PER PROPOSAL OF AUGUST 1996**

SL. NO.	ACTIVITY	1996				1997											
		Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
1	PRE-SELECTION	■	■														
2	VERIFICATION SURVEY	■															
3	FIELD CHECKS		■	■	■	■											
4	FIELD SELECTION		■	■	*	*											
5	DETAILED SURVEY		■	■	■												
6	FINAL DESIGN		■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
7	TENDERING			■	■												
8	CONSTRUCTION				■	■	■	■	■	■	■	■	■	■	■	■	■
9	OPERATION AND MAINTENANCE													■	■	■	■
10	MONITORING AND EVALUATION													■	■	■	■

NOTE: \* DENOTES REVIEW OF FINAL SELECTION



TABLE 2.2 - 2

STUDIES ON RECURRENT MEASURES - FAP 22  
 WORK PLAN AS PER PROPOSAL OF AUGUST 1996  
 ACTIVITIES FIELDIED UP TO DECEMBER 31, 1997

SL. NO.	ACTIVITY	1997															
		Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
1	PRE-SELECTION	<div></div>	<div></div>														
2	VERIFICATION SURVEY	<div></div>	<div></div>														
3	FIELD CHECKS		<div></div>	<div></div>	<div></div>	<div></div>	<div></div>										
4	FIELD SELECTION		<div></div>	<div></div>	<div></div>	<div></div>	<div></div>										
5	DETAILED SURVEY			<div></div>	<div></div>	<div></div>	<div></div>										
6	FINAL DESIGN		<div></div>	<div></div>	<div></div>	<div></div>	<div></div>										
7	TENDERING		<div></div>	<div></div>	<div></div>	<div></div>	<div></div>										
8	CONSTRUCTION				<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>
9	OPERATION AND MAINTENANCE							<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>
10	MONITORING AND EVALUATION							<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>	<div></div>

NOTE: \* DENOTES REVIEW OF FINAL SELECTION

22



90

TABLE 2.2 - 3

**STUDIES ON RECURRENT MEASURES - FAP 22**  
**WORK PLAN AS PER PROPOSAL OF DECEMBER 1997**

SL. NO.	ACTIVITY	1997				1998											
		Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
1	PRE-SELECTION OF SITE																
2	VERIFICATION SURVEY / FIELD CHECK																
3	MAINTENANCE/ADAPTATION OF EXISTING BANDALS																
4	ELONGATION OF IMPROVED BANDALS																
5	DESIGN OF FLOATING SCREEN ELEMENTS																
6	CONSTRUCTION OF FLOATING SCREEN ELEMENTS																
7	FINAL SITE SELECTION																
8	DETAILED SURVEY																
9	POSITIONING AT TEST SITE																
10	OPERATION AND MAINTENANCE																
11	MONITORING																
12	EVALUATION																



TABLE 2.2 - 4

**STUDIES ON RECURRENT MEASURES - FAP 22**  
**WORK PLAN AS PER PROPOSAL OF DECEMBER 1997**  
**FIELDIED UP TO DECEMBER 31, 1998**

SL. NO.	ACTIVITY	1997				1998											
		Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec
1	PRE-SELECTION OF SITE																
2	VERIFICATION SURVEY / FIELD CHECK																
3	MAINTENANCE/ADAPTATION OF EXISTING BANDALS																
4	ELONGATION OF IMPROVED BANDALS																
5	DESIGN OF FLOATING SCREEN ELEMENTS																
6	CONSTRUCTION OF FLOATING SCREEN ELEMENTS																
7	FINAL SITE SELECTION																
8	DETAILED SURVEY																
9	POSITIONING AT TEST SITE																
10	OPERATION AND MAINTENANCE																
11	MONITORING																
12	EVALUATION																











TABLE 2.2 - 7

## STUDIES ON RECURRENT MEASURES - FAP 22

## STAFFING SCHEDULE \*)

LOCAL PROFESSIONAL STAFF - FIELD UP TO DECEMBER 31, 1999

FUNCTION	NAME	1996												1997												1998												1999																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
		J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
1.3.2	DEPUTY PROJECT MANAGER *																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

NOTE : \* Some of the working time of the Professionals will be charged to FAP 21 project

\*) AS PER PROPOSAL OF AUGUST 1996 AND DECEMBER 1997

MONSOON
 FAP 21
 LOCAL
 RELAXATION



22


## **ANNEX A**

**FAP 21 / Test Site I**

- Water Level



# **BANK PROTECTION TEST STRUCTURES - FAP 21** **WATER LEVEL AT KAMARJANI TEST SITE** **(January to December)**






Handwritten mark resembling a stylized 'A' or 'B'.

BWDB Data: Period of Record 1957 ~ 1997

**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**BWDB WATER LEVEL FREQUENCY CURVES VERSUS ACTUAL FAP 21 WATER LEVEL**  
**AT KAMARJANI TEST SITE UP TO MAY 2000**






17

## **ANNEX B**

### **FAP 21 / Test Site I**

- Bathymetric Survey and  
Flow Velocities








## **ANNEX C**

**FAP 21 / Test Site I**

- Differential Models








## **ANNEX D**

**FAP 21 / Test Site I**

- Change of Bankline







## **ANNEX E**

**FAP 21 / Test Site II**

- Water Level



**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**WATER LEVEL AT BAHADURABAD TEST SITE**  
**MONTH : JULY 2000**

DAYS	T I M E			REMARKS
	8.00	13.00	17.00	
1	18.980	18.960	18.930	
2	18.890	18.880	18.870	
3	18.850	18.850	18.850	
4	18.850	18.840	18.830	
5	18.810	18.800	18.790	
6	18.820	18.840	18.860	
7	18.950	18.990	19.010	
8	19.030	19.030	19.000	
9	18.850	18.830	18.810	
10	18.810	18.820	18.820	
11	18.820	18.820	18.810	
12	18.760	18.740	18.740	
13	18.730	18.720	18.740	
14	18.750	18.760	18.770	
15	18.830	18.850	18.860	
16	18.910	18.940	18.950	
17	18.990	19.020	19.030	
18	19.040	19.050	19.050	
19	19.050	19.040	19.030	
20	18.930	18.930	18.920	
21	18.830	18.810	18.810	
22	18.730	18.720	18.720	
23	18.720	18.700	18.700	
24	18.610	18.600	18.590	
25	18.520	18.510	18.510	
26	18.490	18.480	18.470	
27	18.460	18.450	18.450	
28	18.450	18.460	18.470	
29	18.490	18.500	18.500	
30	18.510	18.510	18.510	
31	18.530	18.540	18.560	



**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**WATER LEVEL AT BAHADURABAD TEST SITE**  
**MONTH : AUGUST 2000**

DAYS	TIME			REMARKS
	8.00	13.00	17.00	
1	18.580	18.590	18.600	
2	18.760	18.810	18.890	
3	19.070	19.140	19.190	
4	19.430	19.520	19.580	
5	19.790	19.810	19.840	
6	19.850	19.850	19.840	
7	19.790	19.790	19.780	
8	19.740	19.730	19.730	
9	19.640	19.640	19.620	
10	19.520	19.490	19.480	
11	19.360	19.320	19.320	
12	19.280	19.260	19.250	
13	19.160	19.140	19.140	
14	19.140	19.140	19.150	
15	19.140	19.140	19.140	
16	19.230	19.240	19.250	
17	19.260	19.240	19.230	
18	19.170	19.160	19.140	
19	19.120	19.120	19.110	
20	19.090	19.070	19.060	
21	19.100	19.110	19.120	
22	19.120	19.120	19.120	
23	19.110	19.100	19.100	
24	19.050	19.040	19.030	
25	18.990	18.980	18.970	
26	18.960	18.950	18.940	
27	18.910	18.900	18.890	
28	18.890	18.880	18.880	
29	18.870	18.850	18.850	
30	18.840	18.840	18.840	
31	18.830	18.840	18.850	



69


**BANK PROTECTION TEST STRUCTURES - FAP 21  
WATER LEVEL AT BAHADURABAD TEST SITE  
MONTH : SEPTEMBER 2000**

DAYS	T I M E			REMARKS
	8.00	13.00	17.00	
1	18.900	18.910	18.920	
2	18.890	18.880	18.870	
3	18.910	18.920	18.830	
4	18.950	18.950	18.920	
5	18.860	18.850	18.840	
6	18.820	18.810	18.810	
7	18.800	18.810	18.790	
8	18.790	18.800	18.810	
9	18.870	18.890	18.900	
10	18.950	18.970	18.980	
11	19.020	19.030	19.030	
12	19.040	19.050	19.050	
13	19.070	19.070	19.070	
14	19.080	19.080	19.090	
15	19.110	19.110	19.110	
16	19.140	19.150	19.160	
17	19.240	19.280	19.290	
18	19.350	19.360	19.370	
19	19.410	19.420	19.420	
20	19.350	19.330	19.310	
21	19.250	19.240	19.230	
22	19.130	19.120	19.110	
23	19.050	19.030	19.010	
24	18.880	18.850	18.840	
25	18.740	18.730	18.720	
26	18.700	18.650	18.640	
27	18.590	18.580	18.570	
28	18.530	18.520	18.520	
29	18.510	18.510	18.510	
30	18.500	18.500	18.500	




27

**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**WATER LEVEL AT BAHADURABAD TEST SITE**  
(July to September 2000)






# **BANK PROTECTION TEST STRUCTURES - FAP 21** **WATER LEVEL AT BAHADURABAD TEST SITE** **(January to December)**





**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**BWDB WATER LEVEL FREQUENCY CURVES VERSES ACTUAL FAP 21 WATER LEVEL**  
**AT BAHADURABAD TEST SITE UP TO SEPTEMBER 2000**



BWDB Data: Period of Record 1962 ~ 1994




## **ANNEX F**


### **FAP 21 / Test Site II**

- Bathymetric Survey and  
Flow Velocities

















## **ANNEX G**


**FAP 21 / Test Site II**

- Differential Models

















## **ANNEX H**

**FAP 21 / Test Site II**

- Change of Bankline



80





## ANNEX I



**FAP 21 / Test Site III**

- Water Level



**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**WATER LEVEL AT GHUTAIL TEST SITE**  
**MONTH : JULY 2000**

DAYS	T I M E			REMARKS
	8.00	13.00	17.00	
1	18.630	18.560	18.530	
2	18.490	18.470	18.470	
3	18.450	18.450	18.450	
4	18.450	18.440	18.440	
5	18.410	18.390	18.390	
6	18.430	18.460	18.470	
7	18.560	18.620	18.630	
8	18.660	18.650	18.630	
9	18.510	18.490	18.480	
10	18.460	18.460	18.470	
11	18.480	18.480	18.470	
12	18.430	18.410	18.410	
13	18.400	18.390	18.390	
14	18.410	18.430	18.450	
15	18.540	18.560	18.570	
16	18.640	18.650	18.660	
17	18.710	18.720	18.760	
18	18.730	18.730	18.740	
19	18.740	18.750	18.740	
20	18.690	18.660	18.650	
21	18.580	18.560	18.550	
22	18.480	18.480	18.480	
23	18.460	18.450	18.440	
24	18.370	18.340	18.320	
25	18.280	18.270	18.270	
26	18.240	18.230	18.230	
27	18.200	18.190	18.190	
28	18.200	18.200	18.210	
29	18.220	18.220	18.220	
30	18.230	18.230	18.230	
31	18.240	18.250	18.270	



66

**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**WATER LEVEL AT GHUTAIL TEST SITE**  
**MONTH : AUGUST 2000**

DAYS	T I M E			REMARKS
	8.00	13.00	17.00	
1	18.290	18.300	18.330	
2	18.400	18.490	18.570	
3	18.760	18.830	18.900	
4	19.120	19.180	19.260	
5	19.400	19.440	19.470	
6	19.480	19.480	19.470	
7	19.460	19.460	19.450	
8	19.400	19.370	19.360	
9	19.260	19.250	19.240	
10	19.180	19.140	19.090	
11	18.980	18.960	18.940	
12	18.900	18.870	18.850	
13	18.760	18.740	18.730	
14	18.730	18.730	18.720	
15	18.730	18.730	18.730	
16	18.810	18.810	18.810	
17	18.810	18.810	18.810	
18	18.750	18.740	18.740	
19	18.720	18.720	18.720	
20	18.710	18.710	18.710	
21	18.720	18.730	18.740	
22	18.740	18.740	18.730	
23	18.740	18.740	18.740	
24	18.690	18.680	18.680	
25	18.670	18.660	18.650	
26	18.630	18.630	18.620	
27	18.580	18.580	18.570	
28	18.570	18.570	18.560	
29	18.560	18.560	18.560	
30	18.560	18.560	18.560	
31	18.570	18.580	18.590	




f8

**BANK PROTECTION TEST STRUCTURES - FAP 21**  
**WATER LEVEL AT GHUTAIL TEST SITE**  
**MONTH : SEPTEMBER 2000**

DAYS	T I M E			REMARKS
	8.00	13.00	17.00	
1	18.640	18.650	18.650	
2	18.630	18.620	18.620	
3	18.650	18.660	18.670	
4	18.680	18.680	18.680	
5	18.600	18.600	18.590	
6	18.570	18.560	18.560	
7	18.550	18.550	18.550	
8	18.540	18.540	18.550	
9	18.600	18.620	18.630	
10	18.680	18.690	18.700	
11	18.750	18.760	18.760	
12	18.760	18.770	18.780	
13	18.790	18.790	18.790	
14	18.800	18.800	18.810	
15	18.820	18.830	18.840	
16	18.870	18.880	18.890	
17	18.950	18.970	18.990	
18	19.070	19.090	19.110	
19	19.150	19.160	19.160	
20	19.090	19.080	19.050	
21	19.020	18.960	18.940	
22	18.880	18.860	18.840	
23	18.780	18.750	18.700	
24	18.620	18.570	18.540	
25	18.480	18.470	18.440	
26	18.400	18.370	18.350	
27	18.310	18.300	18.280	
28	18.280	18.280	18.270	
29	18.250	18.250	18.250	
30	18.250	18.250	18.250	




# **BANK PROTECTION TEST STRUCTURES - FAP 21** **WATER LEVEL AT GHUTAIL TEST SITE** **(July to September 2000)**



18



# **BANK PROTECTION TEST STRUCTURES - FAP 21** **WATER LEVEL AT GHUTAIL TEST SITE** **(January to December)**






## **ANNEX K**

### **FAP 21 / Test Site III**


- Detailed Layout and Cross-Section







CF






## **ANNEX L**


### **FAP 21 / Test Site III**

- Bathymetric Survey and Flow Velocities











## ANNEX M




**FAP 21 / Test Site III**

- Cross-Sections




28

Test Site III: Cross Section - 1 [July 2000]




Test Site III: Cross Section - 2 [July 2000]






Test Site III: Cross Section - 3 [July 2000]



Test Site III: Cross Section - 4 [July 2000]





٧٢

## **ANNEX N**

**FAP 21 / Test Site III**

- Photographs



209




Photo 1: Test Site III – Ghutail;  
Inauguration ceremony



Photo 2: Test Site III – Ghutail;  
Inauguration ceremony






Photo 3: Test Site III – Ghutail;  
Inauguration ceremony  
Speakers bench




Photo 4: Test Site III – Ghutail;  
Inauguration ceremony  
Audience






Photo 5: Monitoring training of BWDB Engineers at Bahadurabad, and sites



Photo 6: Monitoring training of BWDB Engineers at Bahadurabad and sites





Photo 7: Test Site III – Ghutail;  
Test structure at Ghutail on August 05, 2000;  
Water level at 19.40 m+PWD



Photo 8: Test Site III – Ghutail;  
Test structure at Ghutail on August 30, 2000;  
Water level at 18.56 m+PWD



